

W

411

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.

Roadway 16 feet wide. Side Slopes 1 on 1.

For Single Track Embankment.

H	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	H
0	8.0	8.1	8.2	8.3	8.4	8.5	8.6	8.7	8.8	8.9	0
1	9.0	9.1	9.2	9.3	9.4	9.5	9.6	9.7	9.8	9.9	1
2	10.0	10.1	10.2	10.3	10.4	10.5	10.6	10.7	10.8	10.9	2
3	11.0	11.1	11.2	11.3	11.4	11.5	11.6	11.7	11.8	11.9	3
4	12.0	12.1	12.2	12.3	12.4	12.5	12.6	12.7	12.8	12.9	4
5	13.0	13.1	13.2	13.3	13.4	13.5	13.6	13.7	13.8	13.9	5
6	14.0	14.1	14.2	14.3	14.4	14.5	14.6	14.7	14.8	14.9	6
7	15.0	15.1	15.2	15.3	15.4	15.5	15.6	15.7	15.8	15.9	7
8	16.0	16.1	16.2	16.3	16.4	16.5	16.6	16.7	16.8	16.9	8
9	17.0	17.1	17.2	17.3	17.4	17.5	17.6	17.7	17.8	17.9	9
10	18.0	18.1	18.2	18.3	18.4	18.5	18.6	18.7	18.8	18.9	10
11	19.0	19.1	19.2	19.3	19.4	19.5	19.6	19.7	19.8	19.9	11
12	20.0	20.1	20.2	20.3	20.4	20.5	20.6	20.7	20.8	20.9	12
13	21.0	21.1	21.2	21.3	21.4	21.5	21.6	21.7	21.8	21.9	13
14	22.0	22.1	22.2	22.3	22.4	22.5	22.6	22.7	22.8	22.9	14
15	23.0	23.1	23.2	23.3	23.4	23.5	23.6	23.7	23.8	23.9	15
16	24.0	24.1	24.2	24.3	24.4	24.5	24.6	24.7	24.8	24.9	16
17	25.0	25.1	25.2	25.3	25.4	25.5	25.6	25.7	25.8	25.9	17
18	26.0	26.1	26.2	26.3	26.4	26.5	26.6	26.7	26.8	26.9	18
19	27.0	27.1	27.2	27.3	27.4	27.5	27.6	27.7	27.8	27.9	19
20	28.0	28.1	28.2	28.3	28.4	28.5	28.6	28.7	28.8	28.9	20
21	29.0	29.1	29.2	29.3	29.4	29.5	29.6	29.7	29.8	29.9	21
22	30.0	30.1	30.2	30.3	30.4	30.5	30.6	30.7	30.8	30.9	22
23	31.0	31.1	31.2	31.3	31.4	31.5	31.6	31.7	31.8	31.9	23
24	32.0	32.1	32.2	32.3	32.4	32.5	32.6	32.7	32.8	32.9	24
25	33.0	33.1	33.2	33.3	33.4	33.5	33.6	33.7	33.8	33.9	25
26	34.0	34.1	34.2	34.3	34.4	34.5	34.6	34.7	34.8	34.9	26
27	35.0	35.1	35.2	35.3	35.4	35.5	35.6	35.7	35.8	35.9	27
28	36.0	36.1	36.2	36.3	36.4	36.5	36.6	36.7	36.8	36.9	28
29	37.0	37.1	37.2	37.3	37.4	37.5	37.6	37.7	37.8	37.9	29
30	38.0	38.1	38.2	38.3	38.4	38.5	38.6	38.7	38.8	38.9	30
31	39.0	39.1	39.2	39.3	39.4	39.5	39.6	39.7	39.8	39.9	31
32	40.0	40.1	40.2	40.3	40.4	40.5	40.6	40.7	40.8	40.9	32
33	41.0	41.1	41.2	41.3	41.4	41.5	41.6	41.7	41.8	41.9	33
34	42.0	42.1	42.2	42.3	42.4	42.5	42.6	42.7	42.8	42.9	34
35	43.0	43.1	43.2	43.3	43.4	43.5	43.6	43.7	43.8	43.9	35
36	44.0	44.1	44.2	44.3	44.4	44.5	44.6	44.7	44.8	44.9	36
37	45.0	45.1	45.2	45.3	45.4	45.5	45.6	45.7	45.8	45.9	37
38	46.0	46.1	46.2	46.3	46.4	46.5	46.6	46.7	46.8	46.9	38
39	47.0	47.1	47.2	47.3	47.4	47.5	47.6	47.7	47.8	47.9	39
40	48.0	48.1	48.2	48.3	48.4	48.5	48.6	48.7	48.8	48.9	40

Example—If point is 22.6 ft. above grade, how far should it be from center line to be a slope stake point? Ans. from Table 30.6. For same slopes but other widths of roadbed, correct above figures by one-half difference in width of roadbed; thus in example above, for 20 ft. roadbed distance will be $30.6 + (20 - 16) \div 2$ or 2 ft. added to $30.6 = 32.6$. For slopes of 1 on 1 1/2 see inside of back cover.

Copyright, 1914, by Eugene Dietzgen Co.

411

Field Notes by

R. V. Carter, RA Thurston
Inspector W. Harper

EL CAPITAN DAM.

Jan 18 1933 to May 6, 1933.

Concrete + Some Ex Insp.

Grout Hole depths

" Placet.

175
200
300
200
100
977

MICROFILMED

JAN 12 1965

Wednesday - Jan-18-

1-Carp. Foreman } Core Wall Forms
4-Carpenters }
1-helper }

1-man } Core Wall Steel

2-men } Patching Core Wall Rock
Pockets

1-foreman } installing pump at
2-men } Core Wall

1-foreman } backfilling exploration
5-men } tunnel #7 - 4 hrs.

3-men - all day - foreman and
2-men 4 hrs

1-driller } excavating
3-truckers } Core Wall
1-#10-Drayline operator } South End-
1-#10 " " } H3340 T. H3315
1-truck driver }

2-men } Two foreman stripping forms
East Plug in tunnel

2-men working at pump at dike

MICROFILMED

JAN 18 1963

DIST

H

0
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40

to b
of re
exar
30.6

Thursday Jan-19-

Placed concrete in Core Wall:

N3800 to N3808 - Elev. 554° - 560°

12-7/8" ϕ - 6'-0"

2-1 3/16" ϕ - 8'-0"

8-ft. Copper water-stop - horiz.

N3816 to N3824 - Elev. 562° - 568°

14-ft. copper water stop { 8-ft. Horiz.
6-ft. Vert.

N3824 to N3834 ^{Rock} to elev. 572°

16-ft. copper water-stop { 6-ft. Vert.
10-ft. Horiz.

1- 2" x 3'-0" pipe nipple added to grout

pipe - N3832 E

1- 2" x 5'-0" pipe added to grout pipe N3828 ^{by}

N3408 to N3416 Elev. 5ft. lift - Elev. 550°

4-7/8" ϕ - 5'-0"

20-1 3/16" ϕ - 8'-0"

13-ft. copper { 8-ft. horiz.
5-ft. vert.

N3408 to N3392 - to Elev. 5' lift - Elev. 557°

20-1 3/16" ϕ - 16'-0"

20-7/8" ϕ - 6'-0"

22-ft. Copper { 16-ft. horiz.
6-ft. vert.

N3392 - N3384 - to Elev. 559

20-1 3/16" ϕ - 8'-0"

10-7/8" ϕ - 5'-0"

13-ft. Copper { 8-ft. horiz.
5-ft. vert.

1st Batch - 8:30-A.M.

R. V. Carter ✓
7:A.M. to 3:P.M.

Mix: 7- Sks. Cement

1240# Sand

1350# - 1 1/2" Rock

1030# - 3/4" Rock

33- Gals. H₂O

53-batches

1-batch grout
to 3:P.M.

376- Sacks Cement

Note: 3/4" - Rock contained large percentage
of sand - necessitating change in
mix from mix used the past month.

Equipment:

#10- Dragline

Concrete mixing plant

2- Transit mix trucks.

Labor: 4- men in mixing plant

4- men placing concrete

1- Dragline operator

1- " " oiler

2 Transit mix truck drivers

1 welder - 1-hr.

Miscellaneous Labor:

1- Carp. foreman & Core wall forms

3- Carpenters

2- helpers

1- steel man

2- men { Patching core wall)

1- Cement finisher

1- Cement finisher - 4hrs. new man started at noon

1- foreman & Back filling test tunnel #7.

4- men

1- man - 2 hrs

Jan. 19 - 3 P.M. to

N 3354 - N 3376 to elev. 565'

20-13/16" ϕ - 8'-0"

10-7/8" ϕ - 5'-0"

13-ft. Copper

N 3376 - N 3368 - to elev. 572'

20-13/16" ϕ - 8'-0"

10-7/8" ϕ - 5'-0"

13-ft. Copper

⊗ N 3368 to N 3352 - to elev. 576'

20-7/8" ϕ - 4'-6"

20-13/16" ϕ - 16'-0"

21-ft. Copper.

3 P.M. to 11 P.M.

Finished pouring section
of Core Wall at 6 P.M.

Same laborers worked
until 6 P.M.

30 batches 3 P.M. to 6 P.M.

210 Sx. cement.

4 men - mixing crew,

1 shift. - 6 men moving forms,

3 men from mixing crew

working in Tunnel after 6 P.M.

Tunnel - 11 P.M. - 7 A.M. - Jan. 19/20, 1933

1 Foreman + 6 Men } Erecting lining forms

2 Carpenters } at Entrance portal

Weather note: - Rain started at 10:30 P.M.

Stripping S.E. Qur. (S. end rock embk't)

1 Sh. # 7 + Crew } Shift 5 P.M. - 2 A.M.

1 Pitman } Note: - Work stopt

3 Trucks + 3 Drivers } at 11:00 P.M. due
to rain

[Signature]

N6 Concrete Jan. 20-21-22-23-24.
Labor reported by MR. Williams + Newcomb

Wednesday Jan-25-

1-foreman {excavating cleanup
6-men {adjacent to Core Wall

1- Carp. Foreman {Forms + steel
2- Carpenters {North end of Core
1- steel man {Wall
1- helper - 5-hrs

1- #10- dragline
1- " " operator {Making back
1- " " " oiler {fill West
side of Core Wall
To: 12:30-P.M.

1-foreman {Working on air
3-men {pipe line - South Side
2-men- 5-hrs of Dam

2- men {stripping forms + cleanup
Back face of Entrance
Portal Head wall

3- cement finishers {Painting - Tie rod conc
1- helper {holes - Core Wall

3- carpenters {Core wall forms
2- helpers {South end

1- Welder - 2-hrs {Brazing copper water stop
& cutting reinf. steel.

1- 6-ft. pipe nipple - N3828
1- 7-ft. pipe " N3832
1- 3-ft. " " N3824

Placed concrete in Core Wall:

N3776 To N3784 - to elev. 562°

12- 1 3/16" ϕ - 8'-0"

10- 7/8" ϕ - 2'-9" (steel 3" from top
of concrete)

N3784 To N3792 - to Elev. 566°

28- 1 3/16" ϕ - 8'-0"

10- 7/8" ϕ - 6'-9"

N-3792 To N3800 - to elev. 572°

52- 1 3/16" ϕ - 8'-0"

10- 7/8" ϕ - 12'-9"

12'-9" Copper water stop Vertical

N3808 To N3816 - to elev. 574°

2- 1 3/16" ϕ - 8'-0"

10- 7/8" ϕ - 4'-0"

6- ft. Vertical water stop (copper)

8- ft. Horiz. " " (copper)

N3816 To N3824 to Elev. 578°

2- 1 3/16" ϕ - 8'-0"

10- 7/8" ϕ - 4'-0"

8- ft. Horiz. copper water stop

12- ft. Vert. " " "

Concrete Crew.

Start - 1: P.M.

2 - Transit mix trucks

2 - " " truck drivers

4 - men in mixing plant

Drag line #10

" " operator } From
" " oiler } 11:30 A.M.

3 - men placing cones from - 1: P.M.

MIX: 7 - sacks cement
1300# 1 1/2" Rock
1290# Sand
1030# 3/4" Rock
26 - gals.

1 - set - of 3 - Test cylinders # 215
from the above mix - at 2:15 P.M. # 216
from Core Wall - N3808 to N3816 # 217
elev - 568 - 574'

5.
Completed pouring sections
at north end of Core Wall
at 5 P.M.

29 batches of concrete

2 batches of grout.

213 SX. Cement.

All labor as on preceeding
page, until 5 P.M.

Weather, clouds & rain,

Thurston.

Thursday - Jan. 26

Placed concrete in Core Walls:

N3416 to N3408 - to elev. 568[±]

16-ft. vert. Copper

70 - 1 3/16" ϕ - 8'-0"

10 - 7/8" ϕ - 16'-4"

N3408 to N3392 - to elev. 572[±]

70 - 1 3/16" ϕ - 16'-0"

70 - 1 3/16" ϕ - 2'-6" laps

20 - 7/8" ϕ - 17'-0"

N3392 to N3384 - to elev. 574[±]

68 - 1 3/16" ϕ - 8'-0"

10 - 7/8" ϕ - 18'-0"

12 - ft. vert. Copper

N3800 to N3808 - to elev. 568

32 - 1 3/16" ϕ - 8'-0"

10 - 7/8" ϕ - 8'-0"

8 - ft. horiz. Copper

N3808 to N3816 to elev. 568[±]

2 - 1 3/16" ϕ - 8'-0"

10 - 7/8" ϕ - 4'-6"

8 - ft. Horiz. Copper

Started concrete at 8²⁵ A.M.

MIX: 7-sacks cement

1290# Sand

1300# 1 1/2" Rock

1030# - 3/4" Rock

26-gals H₂O

3/4" Rock contains large % sand -

All aggregate high moisture content

Equipment on concrete:

1 - mixing plant

#11 - Dragline

2 - Transit mix trucks

Labor on Concrete:

4 - men in mixing plant

5 - men placing concrete

2 - Transit mix drivers

Dragline operator

Dragline boiler

Miscellaneous labor:

1 - Carp. foreman

5 - Carp.

2 - helpers

1 - steel man

} Core Wall

3 men cleanup adjacent to Core Wall

4 hrs. laid off at noon

2 - men all day

1 - foreman } Setting up Hacklay gun and
3 - men } equipment - 4 hrs., Tannol #2

2 - men excavating south end of Core
Wall - 4-hrs.

Jan. 26. Continued:

#10. dragline & crew ^{stripping}
2-Trucks & drivers ^{west beach}
area

Delay- 9:45 A.M. to 11 A.M. No
water at mixing plant

Completed pouring sections
at north end of Core Wall
at 4:30 P.M.

41 batches concrete

1 batch grout

292 sx Cement

Plus 1 batch concrete
for bulkhead in ^{Exploration} Tunnel 2

1 batch = 5 sx. cement.

Same labor as above
until 4:30 P.M.

Thurston

R. W. Carter
Inspector
Weather cloudy

Jan. 27.

Placed concrete in exploration
tunnel #2.

Start concrete at 10⁵⁰ A.M.

7 A.M. to 10:15 starting compressors.
10:15. to 10:50 A.M. Repairing valves on Gun.
1st Concrete ordered at 10: A.M. stood in
Transit mix trucks 50-min. before used.

Equipment:

- 3- Portable compressors.
- 1- Hackley #2- 3yd. gun.
- 2- Transit mix trucks.
- 1- mixing plant.
- 1- #11: Dragline & bottom dump
bucket.

Labor:

- 1- Dragline operator
- 1- " oiler
- 1- gun operator
- 1- foreman
- 3- men
- 4- men in mixing plant
- 2- Transit mix truck drivers

MIX: 4-sacks cement (on Mr. Woods order)

1290# Sand
1300# 1/2" Rock
1030# 3/4" Rock

{ 30-batches
to 5: P.M.

MISCELLANEOUS LABOR:

- 2-men excavating core trench
Sta. N3340 to N3310
- | | |
|-----------------|--|
| 1- Carp foreman | } forms + steel
and stripping forms |
| 4 Carpenters | |
| 2 helpers - | |
| 3- " 4 hrs | |
| 1- Steel man | |
- 1- dump truck + driver cleanup on
2- men } lumber core
Wall area

8

NOTES: JAN-27.

MR. Wood inspected the exploration tunnel #2 with Carter, and found loose earth on tunnel floor which had not been removed. Steves, supt. was notified by MR. Wood and Carter in presence of MR. Newcomb that a thorough cleanup must be made before placing concrete. A man was sent behind the bulkhead to cleanup, MR. Newcomb inspected this work. Steves said that he would cleanup area between bulkheads while bulkhead of sacked concrete was being placed 30-ft south of 1st bulkhead and would continue this process as the tunnel is filled, cleaning up ahead of the concrete.

Jan. 27- Notes continued:

10:30 A.M. MR. STEVES told me that concrete was to be paid for by batch count - 1.1 cu yds per batch. I told him I did not know anything of the agreement for payment.

{ 3-men. 1:00 P.M. to 1:20 P.M. Cleanup
on floor of EXPLOR. Tunnel No 3
1-man 1:30 P.M. to 3:30 P.M.

Jan. 27-1933

3 P.M. to 11 P.M.

Completed filling Tunnel #2 to bulkhead at 5 P.M.

Labor same as on preceding page to 5 P.M. plus one carpenter (building bulkhead).

Note a discrepancy of one load of concrete (3 batches).

Meter reading 39 batches & 156 sx. altho our tally shows 12 loads or 36 batches.

Total for Tunnel #2

39 batches concrete.

156 sx. cement.

Thurston

SAT JAN 28. 1933.

Placed concrete in Core

Wall: Start 7:30 A.M. Finish - 11:15 AM

N3384 to N3376. To elev. 578°

56 13/16" ϕ - 8'-0"

10 - 7/8" ϕ - 14'-0"

No copper water stop needed

N3376 to N3368 - to elev. 585°

62 - 13/16" ϕ - 8'-0"

10 - 7/8" ϕ - 16'-0"

No copper needed

① N3368 to N3352. To elev. 588°

62 - 13/16" ϕ - 16'-0"

20 - 7/8" ϕ - 16'-0"

12-ft. copper water stop vertical
at N3352

2 men - 1-hr. excav. tunnel floor ^{H2}

R. W. Carter, 10
Inspector
Weather
Cloudy

MIX: 7-sks. Cement

1240# Sand

1350# 1 1/2" Rock

1030# 3/4" Rock

25-batches Conc.
1-Grout -
180-sacks
Cement

3/4" Rock contains large % sand

Equipment:

1- Dragline

2- Transit mix trucks

1 mixing plant

4-hrs

on Core

Wall

Labor:

4-hrs. on

Core Wall

Concrete

4 men in mixing plant

2- Transit mix drivers

1- Dragline operator

1- " " siter

4 men placing concrete

EXPLORATION TUNNEL #2 -

12: NOON TO 4:30 P.M.

Equipment:

1- dragline

2- Transit mix trucks

1- mixing plant

3- Compre ssors

1- Hackley #2. Concrete gun

Labor:

1- gun operator

1- foreman

3- men

1- Carp. on bulkhead

2- Transit mix truck drivers

4- men in mixing plant

Core Wall. Miscellaneous.

1- carpenter foreman - forms

5- carpenters - 4 hrs.

3- helpers all day

1- steel man all day

2- men excav. adjacent to core wall

2 men stripping forms from drain wells

Note: Thursday back
over inspection
on tunnel #2 at
3: P.M. Quantities
reported by him.

Jan. 28-1933

Completed pouring
concrete in Tunnel #2
at 4:30 P.M.

39 batches concrete
plus 1 batch of 7 sx.
163 sx. cement.

Labor as on preceding
page, plus 2 carpenters
until 4:30 P.M.

Recovered cement
record in back of this book.

Thursday

100-empty cement
sacks used in test
tunnel #2 for sealed
concrete bulkheads

MIX: 4 sacks Cement

1290 # Sand

1300 # 1 1/2" Rock

1030 # 3/4" Rock

3/4" rock very sandy.

I estimated that one cu. yd.

of concrete was wasted by
spilling while filling gun.

RWC.

NOTE: Total of 79 batches of concrete
in Tunnel #2 minus the 1 cu. yd.
estimated as wasted.

R. W. CARTER
INSPECTOR.

SUNDAY, JAN. 29, 1933.

Placed concrete in Core Wall.
start- 8: A.M. Finish 11:40 A.M.

N 3800 to N 3808 to elev. 580'
56-13/16" ϕ - 8'-0"
10-7/8" ϕ - 22'-0"

N 3808 to N 3816 - to elev. 588'
88-13/16" ϕ - 8'-0"
10-7/8" ϕ - 22'-0"

N 3816 to N 3824 - to elev. 594'
88-13/16" ϕ - 8'-0"
10-7/8" ϕ - 22'-0"

N 3824 to N 3832 - to elev. 598'
80-13/16" ϕ - 8'-0"
10-7/8" ϕ - 20'-0"

20-ft. copper water stop vert.
at sta. N 3832

Equipment:

- 1-dragline
- 2-Transitmix trucks
- 1-mixing plant.

Labor:

- 1-foreman
- 1- Dragline operator
- 1- " " oiler
- 4-men in mixing plant
- 4-men placing concrete

4-hrs

Sunday - Jan - 29 -

MISCELLANEOUS LABOR:

- 1- foreman } MOVING Hackley Gun
 } & Compressors to
- 5- men } test tunnel NO. 1
- 1- truck driver } and working on air
 } pipe line.
- 2- men {drilling holes for excavation
 } adjacent to core wall
- 3- men stripping Core Wall forms

- 1- dump man
- 1- foreman
- #10 - Dragline & Crew
- 2- Trucks & drivers
- stripping and cleanup
- West side of Core Wall.

3- men stripping forms and hauling
scrap lumber from Drain Wells

Mix on Core Wall:

- 7- sks. Cement
- 12.90 # Sand
- 13.00 # 1/2" Rock
- 10.30 # 3/4" Rock

38- batches Conc - 266- sks. Cement
1- batch Grout 5 "

Total 271- sks. "

R. W. Carter
Inspector

MONDAY - JAN - 30 -

Showers.

Equipment:

- 1- #10 dragline
- 1- Truck

- Labor:
- 1- dragline operator
 - 1- " " oiler
 - 1- Truck driver
- Cleanup
excav.
adjacent
to east side of
Core wall

- 1- foreman
 - 3- men
- Excavating loose
material from Tunnel
#1- floor

- 1- Carp. Foreman
 - 3- helpers
 - 5- laborers - 4 hrs
- stripping Core
wall forms
& tie rod cones
cleaning scrap
lumber from
Core Wall site

- 1- Cement finisher
 - 1- helper
- Painting Tie-
rod cone
holes.

- 2- men
- excavating adjacent
to Core Wall - Drilling
& shooting.

- 3- men
- Drilling grout holes
Core Wall - Sta. 113352-113317

Weather clear.

R. W. Carter
Inspector

Jan-31-1933-

1-#10 dragline } excavating cleanup
1-truck } adjacent to core wall
 } 4 hrs

1-#10-dragline operator } excavating
1" " " oiler } adjacent to
1-truck driver (all day) } Core wall 4 hrs

#10. dragline (4-hrs on core wall
& crew } concrete

1-Carpenter foreman } Core wall
1-Carpenter } forms
2-helpers }
1-carpenter } (working on
 } about east side of
 } Core wall
1-Carpenter } Bldg. Stage for
1-helper } drillers-north end of
 } Core wall

1-foreman. } excavating &
1-painter } cleanup Core
8-men } wall area.
1-Steel man } Core wall steel

1-foreman } General work
2-men } on pipe lines - moving
 } transformers and
 } spotting Hackley Gun
 } at Tunnel #1

Cement
2¹/₂ finishers } 4-hrs. Core Wall
1-helper } 4-hrs. exit Portal
 } structure

3-men } setting
 } up compressor &
 } stage for drilling grout
 } hole Sta. N 3325. Core wall

13

Jan - 31 - Continued

Placed Concrete in Core Wall

Sta. N3344 to N3340 - Elev. 575' to 580'

Sta. N3340 to N3317 - Bedrock to elev. 580'

5-ft. Copper (vertical at sta. N3344

5-ft. Copper (" " " N3317 Elev. 575'
To 580'

27-ft. Horiz. Copper.

4-2" x 21'0" grout pipes } sta. N 3318
 } " N 3321
 } " N 3326
 } " N 3331

1-2" x 4'4" pipe nipple
Grout pipe Sta. N3331.

Start Concrete 2:30 P.M. Finish

Mix: 7-5ks. Cement } 12 batches
1 1240 # Sand } before change
1 1350 # 1 1/2" Rock } in mix recorded
1 1030 # 3/4" Rock } next page

Jan. 31-1933

At 3:30 P.M. changed mix

1400[#] - 1 1/2"

1030[#] - 3/4"

1190[#] sand

30 1/2 gals. water.

Labor

4 men - mixing crew.

1 foreman - 3 men on concrete.

2 truck drivers

1 drag line operator & oiler.

2 men - trenching along
core-wall.

Note: There is an appreci-
able draft coming from
the face of Tunnel #1.

This indicates a continuous
opening above the

14
concrete lining in the
large tunnel.

92 batches concrete

1 batch grout.

649 sx. cement.

Completed pouring

at 12 M. Used all of the
cement except 1/2 sack.

Needed about 4 yds.
more of concrete to pour

to given elevation. So
had to lower water stop
to conform to the

concrete available. *Thurston*

32 Sack Spoiled Cement in Warehouse

on 1/31/33 per RMC.
* * *

Feb. 1-1933-

1- Tractor } Pulling transformers
1- foreman } to position top of Dam
3- men } south end, for
installation.

3- men drilling grout hole - ^{Sta. H3825} Couwell

1- Carp. foreman } Core Wall Forms
3- Carp. }
2- helpers }

1- steel man } Core Wall steel
1- helper }

4- laborers } Cleanup Core Wall
area

Core Wall: Concrete placed on night shift

H3416 to H3424 - elev. 548' to 568'

H3424 to H3440 - elev. 548' to 566'

H3440 to H3448 - elev. 548' to 562'

No copper water stop
steel

64 - 1 3/8" - 32'-0"

16 - 1 3/16" - 24'-0"

12 - 1 3/8" - 16'-0"

42 - 7/8" - 19'-0"

Feb. 1-1933

Started pouring concrete in
Core wall at 6:15 P.M.

Labor. 4 men - mixing crew.

1 foreman - 1 carpenter.

5 men - concrete gang

2 truck drivers

1 drag line operator & oiler.

Cleared 950 sx.

4 1/2 batches concrete

1 batch grout.

327 sx. cement.

Lost about 1 3/4 hrs. on

account of forms breaking

& spreading. Also lost 2

yds. concrete.

Finished at 1 A.M.
Thurston

Feb. 2-1933

No concrete to-day.

1-Carpenter foreman { stripping Core Wall forms
4-helpers { 2-men-1-hr. Filling
pipe with 1:2 cement
+ sand. (Pipe through
Core Wall - Sta. N3847

1-steel man { stripping Core Wall forms
1-helper { and removing tie rod
cones.

3-men { 6-hrs. Cleanup adjacent to
Core Wall
2-hrs. Cleanup in tunnel
NO. 1 with Compressor for air

1-truck + driver { cleanup lumber & scrap
1-Dragline #10 { from Core Wall forms
+ Crew { stripping puddle Core
area west side Core
Wall 4-hrs.

1-Carpenter { Working on MONITOR
1-Pumpman { Floats
1-mechanic
1-welder-3-hrs.

1-compressor { drilling grout hole at
3-men { Sta. N3825

1-foreman { excavating cleanup in
3-men { tunnel #1 - 4-hrs.
Working air pipe lines
to Hackley Gun. 4-hrs

2-men { excavating adjacent to
Core Wall west side
at south end.

Feb-3-1933-

1-Electrician (foreman) { installing pipe line
4-helpers { from Pump at west
side of D.S. Foot Wall
to West Puddle Core area

1-Cement finisher { Pointing tie wire holes.
inside drain wells

1-Cement finisher { Pointing Ties & tie wire
1-helper { holes. 4-hrs. drain wells
4-hrs. Core Wall

2-men { MAKING SANDBAG Bulkhead in
overbreak of main tunnel - 15' ft.
west of Test Tunnel #1
also blowing tunnel floor #1 with
air for cleaning and wetting
tunnel walls & Floor

1-Carpenter { Bldg. discharge pipe supports
in tunnel #1

1-Carp. helper { wetting Core Wall concrete
and helping Carp. in
tunnel #1 -

1-foreman { rigging Hackley gun and
3-men { air line equipment & placing
compressors ready for
operation

1-pumpman
1-#10-dragline + operator { stripping
1- " " oiler { puddle Core area
5 1/4 - 4-hrs
4-hrs. idle

2-trucks + drivers { 4-hrs. puddle Core
stripping


3-laborers { 2-hrs. dismantling
driller's scaffold.
6-hrs. Cleanup east Portal
area.

1-driller {drilling & shooting rocks
1-helper {in puddle Core area east
side of Core Wall

- ✓ 1 Corp. labor foreman
- ✓ 1 Gen. foreman

11,500-empty cement sacks
sent to lakeside.

Note: 2 sks of cement used Feb. 2
to fill pipe through core Wall
at Sta. N3479 - Not previously
reported



1-part cement to 2-parts sand mixed barely
damp and tamped thoroughly into place.
Pipe was swabbed out before fitting
with mortar. The dry material will
absorb moisture & set up without shrinkage.

R. W. Carter.
Inspector
weather - clear.

17

Feb. 4-1933.

Placed concrete in Test Tunnel

#1 started at 7:30 A.M.

Equipment:

- 1-mixing plant
- 2-Transit mix trucks
- 1-#11- Dragline
- 1-Hackley #2-pressure gun
- 3- Portable compressors
- 1-Stationary compressor plant

Labor:

- 1-Concrete foreman
- 3-men
- 1-Hackley gun operator
- 1-Compressor ^{plant} tender
- 2-Transit mix truck drivers
- 1-dragline operator
- 1- " " oiler
- 4-men in mixing plant

Mix: 6-sacks cement (16-batches in
1240# Sand (overbreak of
1350# 1 1/2" Rock (main tunnel
1030# 3/4" Rock (through test
36 gals. (tunnel #1)
96 sacks Cement
4-sacks Cement (used in Test tunnel
1240# Sand #1-after main
1350# 1 1/2" Rock (tunnel had taken
1030# 3/4" Rock (all the concrete
32 gals. (it would before
The opening from
test tunnel #1
1 became plugged)

16-batches - 6-sack concrete } to
56- " 4 " " } 3: P.M.

320-sacks of Cement

10,500-empty cement sacks shipped

Cleaned 550 cement sacks.
salvaged- 11-sacks of cement

Miscellaneous Labor:

- 1-Gen. foreman
- #10. dragline & Crew {stripping SE 1/4
- 2-Trucks and drivers
- 2-men {Cleaning Puddle Core area
east side by Hand shovel.
- 1-foreman {Cleaning up lumber
- 1-Steel man { & trash from area
- 2-laborers { east of U.S. Tool shed
and around mixing
plant.
- 2-men {excavating adjacent to
Core wall
- 1-pumpman {laying pipe line to
- 4-men {Puddle Core Area
- 1-Carpenter {Bldg. Trestle supports
- 1-helper {for pipeline
- 2-Cement finishers {Patching
- 1-helper {inside of drain
wells.
- 1-Sk. Cement

18

Feb. 4 - 1933

Same crew working.

4 men - mixing plant.

1 foreman - 2 men - 1 drag line operator.

Boiler, 1 gun operator - 2 truck
drivers.

18 batches since 3 P.M.

72
~~108~~ sk. cement.

A total of 90 batches for the tunnel.

Finished at 5:30 P.M.

J. Hurst.

Sunday, Feb. 5, 1933

1- Gen. foreman } Cleanup puddle
5- men }
#11- dragline & crew } Core Area

#10- dragline } Stripping SE 1/4
" " operator }
" " oiler }
2- Trucks & drivers }

1- Carp. foreman } Cleanup puddle
1- Truck and driver } Core area.

1- man wetting concrete.

Pressure Grouting reported in book #381

Monday, Feb. 6, 1933

NO concrete to-day.

Pressure grouting reported in book #381

#11- dragline } Cleanup puddle
1- dump truck }
dragline operator } Core area
" " oiler }
1- truck driver }
1- Gen. foreman }
5- laborers }

1- man wetting concrete

1- foreman } Cleaning trash from tunnel
2- men } & working on dumbo
preparatory to lining tunnel
with concrete

1- Electrician } Laying pipe line from
1- pumpman } pump east of entrance
1- carpenter } Portal to Puddle Core Area
6- men }

#10- dragline & crew } Stripping
2- Trucks & drivers } SE 1/4

1- driller } Drilling rock for
1- helper } stripping NW 1/4
1- compressor }

1- mixerman } Pressure grouting Core wall
3- men } South end 4-hrs.

1- mixerman } excavating adjacent
2- men } to Core wall South end
west side - 4-hrs.

1- man } Cleaning Pressfield
pressure gun - 4-hrs

Feb 6 - continued

1-man working making holes
under stumps SW $\frac{1}{4}$, for shooting.

#11 - dragline & Crew } Cleanup
1 - truck & driver } adjacent to
5 - men } Core wall, west
side - North end.

NOTE: MR. Wood, MR. McKinley and
Mr. Byle
MR. Connelly inspected the
work today.

R. W. CARTER 20
INSPECTOR
weather:
partly cloudy.

Tuesday - Feb. 7. 1933.

NO CONCRETE TO-DAY:

#10 - dragline & Crew } stripping - SE $\frac{1}{4}$ &
#7 - shovel & Crew } NE $\frac{1}{4}$
4 - Trucks & drivers
#11 - Dragline

1 - foreman } Installing Transformers
3 - men } at top of Dam South
1 - tractor } END - 2 hrs. Fixing jumbo
and equipment for turbine lining 6 hrs

1 - Carp. foreman } Bldg. trestle supports
1 - Carp. } for pipe line.
1 - helper

1 - driller } drilling holes for
1 - powderman } removing rock & stumps
2 - men } from SW $\frac{1}{4}$ for stripping

1 - Gen. foreman } Cleanup adjacent
7 - men } to core wall

1 - driller } drilling for excavation
1 - compressor } adjacent to core wall

1 - electrician } Pipe line 4 hrs.
1 - pumpman } Power line to core wall
6 - men } 4 - hrs.

F. W. Carter off duty 9:15 AM to 4:15 PM

No report of labor.

Weather: Fair

Corrected

2-10-33

.0446

RWC

Tunnel Lining - 0+19 to 0+39

Wed. night, Feb. 8/9, 1933 - 11 PM - 7 AM

Started placing concrete - 10 PM, Feb. 8.

Mixer Crew - 4 men

1 Foreman - 8 PM - 7 AM

3 Laborers - 8 PM - 4 AM

3 Laborers - 4 AM - 7:15 AM

2 Transit Mix Trucks + 2 Drivers

5:30 PM - 7 AM

1 Truck + Driver hauling aggregate

6 PM - 7 AM

Tunnel Crew

1 Foreman

1 Gunman } 5 PM - 2 AM

6 Laborers }

1 Foreman

1 Gunman } 2 AM - ?

2 Laborers } Foreman complains
of being short handed.

Counter reading at 11 PM = 27

" " " 7 AM = 78

Batches concrete this shift = 51

W. J. Harper

Feb. 8-1933

Tunnel 3PM to 11PM

Started pouring Tunnel
Lining at 10 P.M.

1 Foreman - 6 men & ^{100m-}pressor-_{1179M}
& 1 gun operator
started at 5 P.M.

4 men in mixing plant
started at 8 P.M.

2 truck drivers.

Mix 6 sx. cement

1400# sand

1190# - 1 1/2" rock

1030# - 3/4" "

42 gals. water.

0+19 to 0+39 #

27 batches at 11 P.M.

162 sx. cement. *Justin*

Weather: Fair

Stripping - South Abutment - between

Core Wall & Upstream Rock Embk't.

Wed. night, Feb. 8/9, 1933 - 5 P.M. - 2 A.M.

1 Gas Shovel #7 + Crew

2 Trucks + 2 Drivers

1 Jackhammer + Driller

1 Portable Compressor

1 Dump man

Material removed in stripping
was placed on west face of up-
stream rock embk't near S. end.

D. J. Haney

Thursday Feb 9

Continued placing concrete in
tunnel lining Sta 0+19 to ⁰⁺⁴⁶ ~~0+37~~ ^{corrected 2-10-52}

meter reading - 7: A.M. - 78

" " 10: A.M. 87

Total batches 87

" Sacks 522

Finished at 10: A.M.

450 - Sacks cleaned -

Equipment:

- 1 - Pressweld gun - mounted on truck
- 1 - Jumbo " "
- 2 - Transit mix trucks
- 1 - mixing plant
- 1 - Compressor plant
- 1 - Tractor

labor:

- 1 - Compressor man
- 1 - foreman - to 10: A.M. from 2:10 PM
- 3 - men " " " " " "
- 1 - Gun operator
- 2 - transit mix truck drivers ^(OFF 10: AM)
- 1 - mixer man

3 men { mixing plant - to 10: A.M.
Clean lumber after
10 - A.M. To NOON

1 - Carp. foreman { Bulkhead for
1 - steel man { tunnel lining
1 - helper { 3-hrs - Cleanup
lumber - 5-hrs
+ Pressweld
gun

1 - Carpenter at shop making wedges.

2 - men { Cleanup puddle Core area and
Bldg. wooden bulkhead concrete to back
north abut.

1 - Gen. foreman { Clearing SW 1/4 of
6 - men { vegetation.

1 - Cement finisher { 1-hr. plugging pipe
Through Con Wall
Slew 54° Sta. 113442
1/4 - 54. Cement - 1/2 54. Sand.
1:2 mix - damp
4" Hole - 18" Deep. Iron
Cap welded on West end
plugged from east end
with cement & sand.
7-hrs. grubbing brush.

1 - driller
1 - powderman { Drilling & shooting
1 - Portable compressor { rock south
embankment

1 - Electrician { Power line to
7 - men { Puddle Core area to
monitors

1 - foreman
7. shovel + crew { stripping SE 1/4
2 - trucks + drivers { abutment
1 - dump man

11 - drag line + crew { stripping abutment
1 - truck + driver { of rock - NW 1/4

10 - drag line + crew { stripping NW 1/4
2 - trucks + drivers { abutment

Friday - Feb. 10 - 1933

No concrete work today

1- steel foreman } Placing steel
5- " men } for tunnel lining.

1- Carp. foreman } work on
1- Carpenter } tunnel lining
2- helpers

1- foreman } work on steel
1- Gunman }
3- men } forms for tunnel lining
5 hours.
3-hrs. with tractor
taking rock out of
Puddle Core Area bottom

1- driller } Drilling & shooting
1- powder man } rock from South abutment
1- Compressor

1- foreman }
1- #7 shovel & crew } stripping South
2- Trucks + drivers } abutment - SE 1/4
1- dump man

1- foreman } clearing brush & stumps
7- men } from South Embankment.
1- Elect }
5- men } working monitors preparing
for operations & on
power lines & pipe lines

10* Dragline & Crew } Stripping North
2- Trucks & drivers } abutment - NW 1/4

60 HP tractor tipped over in the deep
water adjacent to Core wall west side,
while pulling monitor float to a
position to be floated.

SAT. Feb-11-1933 DAY SHIFT

1- foreman } Clearing vegetation
7- men { from south embankment
5 $\frac{1}{4}$ (2- of these men - 4 hrs
on hydraulic fill.

1- foreman
1- #7 shovel & crew } stripping south
3- Trucks & drivers } abutment- SE $\frac{1}{4}$
1- dump man

#10- dragline } stripping North
2- Trucks } abutment- NW $\frac{1}{4}$

1- Powderman } drilling & shooting
1- driller } rocks North +
1- Portable compressor } South abutment

1- Electrician } work on pumps,
5- men } power line & pipe lines
for hydraulic fill. Move
water storage tank from NW $\frac{1}{4}$
South end of dam.

1- foreman } Recovering tractor from
1- man } water west of core wall
4-hrs. pipe lines - 4-hrs.

1- foreman } Moving steel forms for
1- Carpenter } tunnel lining
5- men
1- Portable Compressor
1- tractor
1- Jumbo on truck

#11- drag line & crew } Removing rock
1- truck & driver } from surface
2- men } North embankment
NW $\frac{1}{4}$

NOTE: MR. Hawley, MR. McKinley and asst.
on inspection trip with MR. Wood & MR.

Albert. MR. SAVAGE ON INSPECTION TRIP. P.M.

Sunday - Feb-12 { No concrete work

MONDAY - Feb-13-

1- Carpenter foreman { Tunnel forms + bulkhead
1- Carpenter
2- helpers

1- foreman { Tunnel forms
3- men
1- mixer man + { Tunnel forms
2- men

Weather
Showers

1- Genl foreman { Stripping SE 1/4 South
1- #7 shovel + crew { Embankment
2- Trucks + drivers
1- dump man

1- Genl foreman { Cleanup from stripping
10- men { operations North
1- truck + driver { Embankment

2- monitors on barge float { Hydraulic operation
4- men

1- driller { Drilling + shooting rock
1- powderman { from South embankment
in stripping operations

FEB. 14th to 18th Inclusive
Reported in book # 406

R. W. Carter
Inspector

Sunday, Feb-19-

Trench
Core ~~wall~~ excavation.

Equipments:

- 1- #10-dragline
- 2- Portable Compressors
- 1- Truck
- 2- Jack hammers

Labor:

- 1- Dragline operator
 - 1- " oiler
 - 1- truck driver
 - 1- Powder man
 - 2- Jack hammer men
 - 2- muckers
- } South abutment

- 1- driller
 - 2- muckers
 - 1- truck & driver 4 hrs
- } North abutment

Rock from Core Trench dumped into rock fill-upstream face.

- 1- 2-yd load loose rock (small sizes)
- 1- 3-yd " " " " " "
- 1- 3-yd " " " " " "
- 1- 2-yd " " " " " "
- 1- 2-yd " " " " " "

16-loads @ 2 1/2 cu. yds. fine material from Core trench excav. dumped in Rock Embankment

R. W. Carter²¹
Inspector

Weather Clear

Sunday, Feb-19-

Tunnel work.

Equipment:

- 1- Portable Compressor
- 3- Jack hammers.

LABOR:

- 2- Carpenter helpers
- 2- Cement finishers
- 1- laborer

Chipping concrete from tunnel lining for Plug Keyway sta. 6+61 to 6+67

Miscellaneous labor 2-19-33

- 1- foreman installing Pump at dike
 - 2- men
 - 1- tractor
- } east of tunnel Portal (entrance)

- 2 men
- } Moving lumber and steel to new position on waste dump west of Dam site.

- 1- Carp. foreman
 - 1- Carpenter
- } Work on truck body repair

- 1- mixer man
 - 3- man
- } Work on air^{Pipe} line from Main compressor plant to Spillway area.

- 1- electrician
 - 1- helper
- } Power line to Puddle Core

SPILLWAY - SUNDAY - FEB-19

1- #11-shovel	} widening Cleanup on new road in spillway area.
1- Truck	
3- Trucks 6-hrs.	
1- Shovel operator	
1- " oiler	
1- Dumpman	} 6-hrs.
1- truck driver	
3- " "	

1- Compressor	} Drilling + shooting surface rock in spillway area - West Slope
3- Jackhammers	
3- Jackhammer men	
1- Powderman	

3- men	} Clearing vegetation from West slope of spillway area.
--------	---

Sunday - Feb-19 - Day shift

Hydraulic Fill

1- foreman	} Repairing monitors to barges. Extending suction end of intake pipe so as to receive the water at greater distance from beach line than heretofore
4- men	
1- Carpenter	

No washing on day shift

Monday - Feb-20-

Core Trench excavation -

Equipment:

- 2- Portable compressors
- 1- Truck
- 1- #10- dragline.

Labor:

- | | |
|---------------------------|-----------------------|
| 1- Foreman | } SOUTH
Embarkment |
| 1- Powderman | |
| 2- Jackhammer men | |
| 1- #10- dragline operator | |
| 1- " " oiler | |
| 1- truck driver | } North embankment |
| 2- muckers | |
| 4- muckers | |
| 1- Truck & driver | |

Rock dumped into Rock fill from Core trench

- 1- rock - 2x3x2
- 1- " 3x3x3

*Small
in
m.*

*1347
59.*

Tunnel work:

- | | |
|--------------------------------------|--|
| 2- cement finishers with Jackhammers | } Chipping
concrete from
tunnel lining
for plug
Key Sta. 0+61
to 0+67 |
| 2- Carp. helpers with Jackhammers | |
| 1- laborer | |
| 1- Portable compressor | |

Miscellaneous labor:

- | | |
|------------------|---|
| 1- Foreman | } Installing 12" pipe line
to hydraulic fill area from
Pump west of D.S. Tow wall |
| 7- men | |
| 1- foreman | } Installing air pipe
line to spillway area |
| 3- men | |
| 1- Foreman | } General work on pipe
lines & pumps. |
| 2- men | |
| 1- Carp. foreman | } Bldg. Trestle supports
for 12" pipe line to
puddle core area |
| 1- Carp. | |

Feb. 21- Work Reported
by MR. Newcomb

NO concrete to-day

R. W. Carter
Inspector

Wednesday - Feb. 22 - DAY shift

2 cement finishers } Trimming +
1 helper } finishing concrete
in transition
section of tunnel
entrance Portal

1 foreman } Rigging discharge
1 monitor operator } pipe line and
9 men } moving west
side monitor
{ to position on
south end of
Puddle Core +
installing pump

1 foreman } Removing rubbish
2 men } from hydraulic fill
1 tractor } area (skimmings from
Summit basin - 4 hrs. ^{put}
4 hrs. installing pump - Core

1 #10 dragline } Core trench
1 Portable Compressor } excavation
2 Jackhammers
1 Truck - all day
1 Truck - 4 hrs

weather - 30
Clear

1 foreman } Core trench
1 #10 dragline operator } excav.
1 " " oiler } South
2 Jackhammer men } Abutment
2 muckers
1 truck driver

3 muckers } Core trench
1 truck driver - 4 hrs. } excavation
North Abutment

7 loads rock @ 2 cu. yds. =
14 cu. yds. rock from Core
trench excavation dumped into
rock embankment upstream slope.
Revised Vol. ^{3A7}₅₉

3 men } sloping east face of
1 compressor } dam, drilling + shooting
rock for placement

1 sack cement used by Finisher
for tunnel patching

Sup't. Steve's said at 1 P.M. that
he has called for State Inspection of
Core trench excav. for Friday Feb. 24.

Thursday Feb 28

NO CONCRETE TODAY

1 #10 Dragline
1 Truck
1 Portable Compressor
1 dragline operator
1 " " oiler
1 foreman
1 Powder man
1 driller
1 mucker
Note: Powderman
& driller also mucking

Core trench
excavation
South Embankment

3 muckers
Powder man & drillers
worked on both embankments
1 truck & driver - 4 hrs.

Core trench
excavation
South embankment

1 - 1 1/2 cu. yds.
1 - 2.0 cu. yds.
1 - 1 1/2 cu. yds.
1 - 2.0 cu. yds.

Revised vol $\frac{347}{59}$

1 foreman
2 men
1 small tractor

Removing rubbish from
Summit basin - 4 hrs.
Gore Wall steel - 4 hrs.

1 Electrician
5 men

Repairing pumps and
installing power line to
stationary pump for hydraulic
fill

1 Carp. foreman
2 helpers
4 hrs.

Bldg. trestle supports
for discharge line from
stationary pump on
north embankment for
hydraulic fill

5 laborers

installing pump and
pipe line on North
embankment for Hydraulic
fill.

1 foreman
1 hydraulic engineer
2 monitor operators
2 " swamper

Repairing monitor
equipment. 7:15 A.M. To
9:45 A.M. when hydraulic
operations started
on east side

1 Compressor
3 jackhammer men

drilling & shooting rock
for east slope of dam

1 Carp. foreman
2 helpers

Gore wall cleanup
& forms 4 hrs.

Friday - Feb-24 - DAY SHIFT.

SAT. Feb 25-

No concrete to-day

NO CONCRETE WORK TO-day

1-foreman	} Removing Jumbo from tunnel
1-man	
1-#10-Dragsline & Crew	} 4-hrs. - Miscellaneous work-removing of dipper from tunnel & pipe line west of dam 4-hrs
4-hrs. on tunnel excavation	

1- Carpenter foreman	} Core wall forms & steel - South Abutment
1- Steelman	
3- helpers.	

1- Compressor	} Core trench excavation
1- foreman	
2- Drillers	
3- muckers	
1- truck & driver	
1- Powderman	

1- Compressor	} Drilling & shooting rock for sloping East face of dam
3- drillers	

Rock dumped into rock embankment
from Core trench excav

1 1/2 cu. yds	} see 247 59
2- cu. yds	

1-foreman	} Excavating Core trench North Abutment
1- driller	
1- powder man	
3- muckers	
1- truck driver	
1- truck	
1- Portable Compressor	

1- man	} clearing vegetation from South Embankment - SW 1/4

1- Carpenter foreman	} Forms and steel for Core wall South abutment
1- Carpenter	
1- helper	
1- Steelman	

3- men	} drilling grout holes in Core trench - South Embankment
1- Portable compressor	

1- electrician	} erecting power line to North embankment for Hydraulic Fill Power
7- men	

State Inspector McKinley gave his
approval of core trench excavation to
N-3277-

#10- dragline & Crew	} stripping south embankment SE 1/4 - 4-hrs
2- Trucks & drivers	

MONDAY - Feb. 27.

NO concrete work to-day.

1- Carpenter foreman } Forms for Core
2- Carpenters } wall. South Abutment
2- helpers }

1- welder - 2-hrs } Brazing copper
water-stop-in
Core wall

1- foreman } Drilling grout holes
2- men } for Core Wall - South
1- Compressor } Abutment.

1- foreman } General rigging
2- men } work over the job.
1- small truck - Ford }

1- foreman } Core trench
2- muckers } excavation - North
1- driller - 4-hrs } Abutment
1- Powder man
1- truck + driver
1- Compressor

2- drillers } Drilling for outlet
2- laborers } tower excavation
1- Compressor } This is 1st day of
work on tower Cons.

2- men { Work on pipe line for water
to Puddle Core Area.

1- man clearing vegetation from
SW 1/4 - of South embankment
4-hrs.

2- men - { Cleaning loose earth
4-hrs } from puddle core area
SE 1/4 on bench at elev. 570'

1- electrician } working on transformer
2- helpers } switch - North embankment
Board

1- electrician } Work on pump
1- helper } at west toe of
D.S. slope of Dam

Tuesday Feb. 28-1933

Placed concrete in Core Wall

Sta N3352 to N3320 to Elev-586

Start- 7:45 A.M. Finish 9:30 A.M.

Equipment:

- 1- mixing plant
- 2- Transit mix trucks
- steel chutes

Labor:

- | | | | | |
|--------------------------|---|------------------------------|---|----------------------|
| 3-hrs
on | { | 1 foreman | { | Placing |
| | | 5 men | | Concrete |
| Concrete
in Core Wall | { | 2- Transit mix truck drivers | { | 1 mixer man |
| | | 3 men | | mixing plant
crew |

- 3 steel columns
- 2 - 13 1/16" ϕ - 24"
- 42 - 13 1/16" ϕ - 8'-0"
- 8 - 7/8" ϕ - 11'-0"
- 32 - 7/8" ϕ - 5'-0"
- 32-ft. Horiz. copper
- 7-ft. Vertical Copper

MIX:

- 7 sks. Cement
 - 1240# sand
 - 1350# 1/2-Rock
 - 10,30# 3/4" Rock
 - 34-Gals H₂O
- { Part of 3/4" rock
was imported from
Commercial source
clean well graded
material.

1 Batches Grout @ 5-sks = 5
 39 Batches Concrete @ 7-sks = 273
 Total Sks. Cement 278-

1-batch wasted: too much mixed -
included in the above count.

- 1 foreman
 - 2 men
 - 1 compressor
- { Drilling grout holes in
core trench - N3320 to N3277

- 1 foreman
 - 4 men
 - 1 truck driver
 - 1 compressor
- { Excavating Core trench
North embankment

Tuesday Feb 28 -

1. #9 shovel
1. Compressor

1. shovel runner
1. " oiler
2. Drillers

Excavating for outlet
tower base - Backfilling
entrance portal structure
with the dirt excavator

1. foreman
2. men
1. light truck

General work, hauling
pipe for puddle core
work and rigging
in general in dam
area.

1. man

Clearing vegetation from
embankment - SW 1/4

1. Carpenter
1. helper

Bldg. house over pump
at dyke east of funnel
entrance.

1. Carp. foreman
2. men
5-hrs

Forms for core
wall

Tuesday Feb 28 -

R. W. Carter 35
Inspector

Blowing & measuring depth
of grout holes.

1. mixer man { 5-hrs.
1. helper }

Sta.	Depth of hole -	Length of grout pipe set
N3315 E	25.0 ft.	+3+5 21.0 ft.
N3310 W	25.0 ft.	+7+4 21.0 "
N3305 E	25.5 ft	+6+4 21.0 "
N3300 W	25.5 ft	+5+3 21.0 "
N3295 E	25.0 ft.	+6 21.0 "
N3290 W	This hole 27-ft. deep. with drill broken 4 ft. from bottom + 6 25-ft. allowed.	+6 21.0 "
N3285 E	24.5 ft.	+5 21.0 "
N3280 W	19.0	+4 21.0 "
N3277 E	25.0	+4 21.0 "

All pipe were calked ^{in grout hole.} with rope & wedges.

R. W. CARTER
INSPECTOR

Wednesday MARCH 1-1933

5 hrs.
1-Carpenter foreman } Core Wall forms.
2-Carpenters }
1-helper } 4 steel-North
1-steel man - 5-hrs. } embankment.

1-mixer man } Cleaning Core trench to
3-men } receive concrete, N3322 to
5-hrs. } N3290

#10-dragline } Excavating with
1-operator } clamshell for outlet
1-oiler }
2-mucker } Towel-base.
1-foreman }

1-Compressor } Hand placing rock
1-foreman } face of upstream side
10-men } of dam.

1 bulldozer } Excavating
1-foreman } also bulldozer } Core trench
operator } North embankment
4-men }

Note: state inspectors on job. I explained to McKinley the difficulty in getting a uniform mix due to $3/4"$ Rock coming from two sources and not being graded the same.

3-1-33

Start concreting at 1 P.M.

36.

1-mixing plant
2-Transit mix trucks } 4 1/2 hrs.
3-men } Mixing plant crew
1-mixer man } 1 1/2 hrs.

2-Transit mix truck drivers } 4 1/2 hrs
1-foreman (Carpenter) }

3-men } 3-hrs. placing
1-steel man } concrete + 1 1/2 hrs. overtime

Placed concrete in Core Wall - N3320 to N3290 - to Elev. 580°
Sta. N3352 To N3320 - to elev. 591° - Batter set.

22-13/16" 32-0" } N3352 to N3320

38-7/8" 5-0" } Elev. 586° to 591°

38-ft. Copper.

30-ft. copper } N3320 to N3290

Mix:

12 batches only } 7-5ks Cement
1240 # Sand changed to 1340 # Sand
1350 # 1/2" Rock 1250 # 1/2" Rock
1030 # 3/4" Rock 1030 # 3/4" Rock
34-gals #20 35-gals #20

68-Batches @ 7-5ks = 476
1-Batch Grout - @ 5 sks. 5
481 SKS.

1-set of 3-Test cylinders
from this mix at
3 P.M.

Thursday - MARCH 2 - 1933

5-hrs. { 1-Carp. Foreman } Core wall forms
 { 2-Carpenters } South embankment
 { 1-steel man }
 { 1-helper }

3-laborers- { Clean Core trench
5-hrs. + strip Core wall
 forms. Clean lattice

4-hrs { 1-mixer man } Core trench cleaning

1-foreman { Excavating for
2-men outlet tower
1-Drayline operator } base
1 " oiler
1-#10-Drayline
1-Compressor

1-Carpenter { Bldg. house over
1-helper transformers - North embankment
 1-hrs. 2-hrs. work on showing
 timbers for outlet tower

1-foreman { excavating Core
4-men trench - North
1-compressor } embankment.
wheelbarrows

1- 7-ft. pipe nipple on grout pipe #3310
Grout pipe - Sta. 3277 - 19'-10"

10:30 AM MR. STEVIE Supt. said he would accept
19-ft. as depth of grout hole Sta. N3277E
rather than move compressor in to blow
+ clean 6' ft. dirt in bottom of hole. This
is O.K. with MR. Wood-

Placed concrete in Core Wall Sta. N3220
to N3277 - to elev - 586'

LABOR { 1-Carpenter - concrete foreman } Placing
 { 1-steel man } concrete
 { 3-laborers }
 { 1-mixer man } mixing plant
 { 3-men } crew

EQUIPMENT { 2-Transit mix drivers
 { 1-mixing plant
 { 2-Transit mix trucks
 { Steel + wood chutes

MIX: 75Ks Cement 40 Batches @ 7.5Ks = 280 SKS
1290# Sand 2 Batches Grout @ 5 SKS = 10
1300# 1 1/2" Rock 25 Batches @ 4 SKS = 100
1030# 3/4" Rock
33 Gals H₂O
Total 390 SKS

43-in. feet copper water stop

OVER

Thursday - MARCH - 2 -

At 2:45 P.M. Mixing plant broke down. Electrician said the power to motors was not enough due to motors drawing from same power line. I proportioned a 4-sack mix and mixers handled the load ok.

Mix: 4-sacks cement

740# - 1 1/2" Rock
730# Sand
590# - 3/4" Rock
19 gals H₂O

25 Batches
each batch
= 47 of a cu yd.
Reported on
previous page

Chutes were baffled to prevent segregation. No excess water on concrete to-day

FRIDAY - MARCH - 3 - 1933

✓ 1-#10 - Dragline (Clamshell) excavating
1-Compressor }
1- dragline operator } + Timbering for
1- " " oiler } outlet tower
1-foreman } base.
2-men }

✓ 1-Compressor } excavating Core
1-foreman } trench - North
4-men } embankment and
cleanup - North Embankment

5-hrs- 1-Carp. foreman } Core wall forms +
1-Carpenter } steel and removing
1-helper } laitance
5-hrs. 1-Steel men }
5-hrs 3-men }

✓ 1-small truck } Delivering steel
1-foreman } + form lumber for
2-men } Core Wall Const.

✓ 1-electrician } Bldg. power line
4-men } to mixing plant

FRIDAY. MARCH 3. 1933.

A. W. Carter
Inspector

Placed concrete in Core Wall

Sta. N3832 to N3856 to elev 578

Start. 1:30 P.M. 3:15 P.M.

MIX:	4 SKS. Cement	} 39. Batches - 156 SKS.
	730# Sand	
	740# 1/2" Rock	
	590# 3/4" Rock	} 1. Batch Grout 5 SKS.

each 4 sack batch = 4/7 cu. yd.

Note: Not enough power to mixers to mix a 1-cu. yd. batch.

Note. MR. Savage's memorandum to MR. Wood March - 3. 1933. gave state inspectors approval of core trench excavation to Sta. N3900 to elev. ~~576~~⁵⁹² feet.

1. mixing plant
2. Transit mix trucks
1. foreman
1. steel man
3. men

{ Placing concrete
3-hrs.

20-ft. copper water stop

R. W. Carter
Inspector

39

Sat. MARCH 4. 1933.

Placed concrete in Core Wall.

Sta. N3320 to N3276 to elev. 592'

Start. 7:15 A.M. finish 10:30 A.M.

MIX:	4 SKS. Cement	} 95 - 4 SK. Batches = 380 SKS.
	730# Sand	
	740# - 1/2" Rock	
	590# - 3/4" Rock	} 2 - 5 SK. Grout = 10 SKS.
	19-gals. H ₂ O	

Equipment: 1. mixing plant
2. Transit mix trucks
Steel & wood chutes

{ 4-hrs.

Labor: 1. foreman
1. Carpenter helper
3. men

{ Placing concrete
4-hrs. Bidg forms - 4-hrs.

1. mixer man
3. men

{ Mixing plant crew
4-hrs. Afternoon off duty.

2. Transit mix truck drivers - 4 hrs

Materials: 45. lin. ft. copper
2. 1 1/16" = 27-ft
32. 7/8" φ = 6'-0"
3. Steel Columns.

NOTE: 209 SKS. Cement left in mixing plant at 10:30 A.M.

MARCH-4-

Miscellaneous force + equipment.

- ✓ 1- #10-dragline } excavating for
- 1- dragline operator } outlet tower
- 1- " oiler } with clamshell bucket
- ✓ 1 foreman } Hand mucking +
- 3- men } shooting tower excav
- } and timbering
- ✓ 3- men } Drilling grout
- } holes in core trench
- } North embankment
- ✓ 1 foreman } Cleanup scrap
- 2- men } lumber from job
- + small truck } + sawing for fire
- } wood

Sunday- MARCH-5-1933-

No concrete to-day.

- ✓ 1-Carpenter foreman } Building Core
- 2- Carpenters } wall forms and
- 1- mixer man } placing Core
- 1- steel man } wall steel
- 2- helpers
- ✓ 4- men } Drilling grout holes
- 1- compressor } in core trench -
- } North embankment
- ✓ 1- foreman } Changing location
- 2- men } of pump #3. in Puddle
- } Core area.
- ✓ 1- welder } Brazing copper water
- 2- hrs. } stop in core wall.
- } South embankment
- 1- foreman
- ✓ 1- powder man } Excavating
- 4- men } for outlet Tower
- 1- dragline operator } foundation.
- 1- " " oiler } foundation.
- 1- Dragline #10

MONDAY. MARCH-6-1933

2 hrs. 1-mixer man } Blowing grout holes +
6 hrs. 1-helper } Setting grout pipe
in mixing plant

Station	Depth of hole	Length of Pipe
N3840 E	25'-0"	21'-0"
N3845 W	25'-0"	21'-0"
N3850 E	25'-0" (Was 20'-0") drilled 5 more feet	21'-0"
N3855 W	25'-0"	21'-0" +5
N3860 E	25'-0"	21'-0" +6
N3865 W	25'-0"	18'-0"

4-men } Drilling grout holes
1-Compressor } Core trench North
in bankment

1-Compressor } Excavating
1 #10-drag line } for outlet
1-foreman } tower base
1-powder man }
3-men }
1-dragline operator }
1- " " oiler }

3-6-33

Pls. 41

Placed concrete in Core Wall

Sta. N3820 to N3826 to elev. 598³

24-13/16" Ø - 24'-0" { 1st - batter section
Sta. N3820 to N3826

2-13/16" Ø - 16'-0"

48-7/8" Ø - 6'-0"

2-steel Columns.

44'-ft. copper (horizontal)

14'-ft. " (vertical)

Start - 9:55 A.M. Finish 2:25 P.M.

Mix: 7-sks. Cement { 5-batches @ 7-sks. = 35
1300# - 1 1/2" Rock { 16-batches @ 4-sks. = 64
1030# 3/4" Rock { 33-batches @ 5-sks. = 165
1290# Sand { 2-batches @ 5-sks. = 10
34-gals. H₂O

274
sks.

Equipment: 1-mixing plant
2-Transit mix trucks
steel & wood chutes

labor: 1-foreman } placing concrete
1-steel man }
3-men }

1-mixer man } mixing plant
3-men } crew

2-Transit mix truck drivers

2-Carpenters } Core wall forms.

NOTE: Power would not operate mixers @ full load. Mixer man requested a 5th batch so that four batches would make a truck load.

Rocks from blasting broke water line
delaying the work from 4:30 P.M. to 7:30 P.M.
work of cleaning ready to place concrete 4:30 to
9:00 P.M.

MARCH-6-1933-

Placed concrete in Core Wall
N3832 to N3866 to elev-584'

Start-7:30 P.M. - Finish 10:45 P.M.

Note: Same concrete labor crew
continued working after finishing on
the south end at 2:25 P.M., and worked
cleaning out area on North end to
receive concrete, also rigged chutes
until 7⁴⁵ P.M. when concreting started
and continued on concrete to
finish at 10:45 P.M.

2050-SKS. Cleaned- 11-SKS. Cement recovered

20-7/8" ϕ - 6'-0"

2-1 3/16" ϕ - 16'-0"

34-foot copper

2-steel Columns

Mix:

5-SKS cement	} 52 Batches ^{Conc.} @ 5-SKS. = 260	
920# Sand		} 2 Batches Grout @ 5-SKS = 10
930#-1 1/2" Rock		
736# 3/4" Rock		
24-gals. H ₂ O		

BWS.

MARCH-7. Force + equipment
reported by MR. Newcomb

42

Wednesday - MARCH-8-1933

1-foreman	} Core wall forms, steel and cleanout - 5-hrs.	
1-Steel man		} Placing concrete 3-hrs
3-laborers		
2-Carpenters	} Core wall forms 8-hrs.	
1-mixer man		} 5-hrs. Core wall forms and cleanout 3-hrs. concrete
3-men	} mixing plant 4-hrs.	

1:00 P.M.

Placed concrete in Core Wall: 4:00 P.M.

Sta. N3832 to N3848 to elev. 590'

Sta. N3848 to N3868 to elev. 594'

20-1 3/16" ϕ - 16'-0"

2-1 3/16" ϕ - 8'-0"

~~2-1 3/16" ϕ - 5'-0"~~

28-7/8" ϕ - 6'-0"

48 lin. ft. Copper

Cleaned-500 SKS

MIX: 5-SKS. Cement

920# Sand	} 56 Batches Conc. @ 5-SKS. = 280	
930# 1 1/2" Rock		} 3 batches Grout @ 5-SKS. = 15
736# 3/4" Rock		
24-gals. H ₂ O		

Note: last 15-batches mix
was changed - adding
50# sand + taking out 50# 1 1/2" Rock

SKS.

MARCH 8-

Miscellaneous labor.

1- #10 dragline	} excavating for outlet tower
1- compressor	
2- wood skips	

1- foreman	} Base
1- dragline operator	
1- " " oiler	
4- muckers + drillers	

1- Compressor	} Drilling grout holes in Core trench - N-embankment
4- men	

1- electrician	} Work on power line to hydraulic fill area
2- helpers	

1- foreman	} General work all over the job - repairing monitors, hauling form lumber + steel for Core Wall.
2- men	
1- truck	

Note: These holes would not hold water - indicating porous ground

R. W. Carter⁴³
Inspector

Thursday - March 9.

Blowing grout holes and setting
grout pipes -

1- mixerman
1- helper

Station	Depth of hole	length of pipe
N 3870 E	25'-0"	+10 21'-0"
N 3875 W	25'-0"	+6+6 21'-0"
N 3880 E	25'-0"	+6+9 18'-0"
N 3885 W	26'-0"	+7+5 21'-0"
N 3890 E	25'-0"	+7+7 21'-0"
N 3895 W	25'-0" <small>Top 6' of this hole was cased with 4" pipe</small>	+6+7+ 21'-0" <small>Due to loose ground</small>
N 3900 E	23'-0" <small>Drill broke in hole below - 23-ft</small>	+5+5 18'-0"

Holes were blown with air and
water until all clean before setting
& calking grout pipe in place.

Pipe calked with burlap + wood wedges.

MARCH 9 1933.

1-#10. dragline
 1-compressor
 1-foreman
 4-men
 1-dragline operator
 1- " oiler

Excavating ^{for} outlet tower base

2-men

Work on new powder magazine near entrance portal of tunnel - 200-ft. South

1-Carpenter foreman
 3-Carpenters
 1-steel man
 1-Carpenter helper
 3-men

Core wall forms + steel

1-foreman
 2-men
 1-truck

Hauling form lumber + steel for core wall + helping on core wall steel erection.

4-men
 1-Compressor

drilling grout holes in Core trench - North embankment

2-men

Clean up puddle Core area South embankment

R. W. Carter 44
Inspector

FRIDAY. MARCH 10-

Placed concrete in Core Wall.

sta. N3856 to N3868 - elev. 594' to 600'

sta. N3868 to N3900 - Rock to elev. 600'

Note: Concrete was placed 2'-0" above elev. 598' sta. N3864 to N3872, which is elev. of step for steel. A box 2'x2'x2'-6" placed at column position, that column can later be placed at right elev. on the step. O.K. by MR. Converse. 2-9-33. P.W.C.

Mix: 5-sacks Cement

970# Sand

880# 1 1/2" Rock

736# 3/4" Rock

24-gals. H₂O

135 Batches Conc. @ 5-sks.

2 " Grout @ 5-sks.

→ 675
10'

685-sks
Cement

Start 7:00 A.M. Finish 1:30 P.M.

1-Concrete foreman
 1-steel man
 3-men

Placing concrete 5 1/2-hrs. 2 1/2-hrs. on forms.

1-mixer man
 3-men

Mixing plant crew - 5 1/2 hrs. removing + burning trash from summit pool - 2 1/2 hrs.

2-Transit mix drivers 5 1/2-hrs.

Equipment

2-Transit mix trucks
 1-mixing plant
 steel + wood chutes

Core wall - concrete notes continued:

Materials other than concrete
used in this section of Core wall.

51-ft. Copper water stop

6- $7\frac{1}{8}$ " ϕ - 8'-0"

10- $13\frac{1}{16}$ " ϕ - 6'-0"

1-Steel column

4-Carpenters { Core wall forms
1-helper

1-welder { 2-hrs. brazing copper
waterstop in Core wall.

1-#10-dragline

1-compressor

1-dragline operator

1- " " oiler

1-foreman

7-men

Excavating for
outlet tower base.

Cleaned - 800-SKS.

R.W. Cafler
Inspector

45

SAT. MARCH 11-1933

Placed concrete in Core

Wall - N3832 to N3848 to elev. 6035

N3848 to N3864 to elev. 6050

Start - 1:45 P.M. to 5: P.M.

21-ft. copper

54- $1\frac{1}{16}$ " ϕ - 24'-0"

20- $13\frac{1}{16}$ " ϕ - 32'-0"

30- $7\frac{1}{8}$ " ϕ - 11'-0"

20- $7\frac{1}{8}$ " ϕ - 5'-0"

1-cu. yd. wasted;
too much mixed
included in
amount listed
below.

Mix: 5-SKS. Cement

920# Sand

930#- $1\frac{1}{2}$ " Rock

736# $3\frac{1}{4}$ " Rock

13-batches @ 5-SKS = 65

970# Sand

880#- $1\frac{1}{2}$ " Rock

736#- $3\frac{1}{4}$ " Rock

24-gals. #20

23-batches @ 5-SKS = 115

3-grout @ 5-SKS = 15

195

SKS. Cement

1-foreman { Core wall forms - 6-hrs.

1-steel man { placing concrete in Core Wall

3-men { 2-hrs.
1-hr. overtime

3 carpenters { Core wall forms
1-helper

3-11-33

1-Carpenter { 4 hrs. Core wall forms
4 hrs. repairing mixing plant roof holes caused by blasting on road above the plant.

2- Transit mix drivers - 3 hrs.

1- Mixer man { Mixing plant 3 hrs.
3- men { 6 hrs. cleanup in Core Wall area.

1 #10. dragline
1- compressor
1- dragline oper } excavating for outlet tower.
1- " " oiler }

1- foreman
5- men

4- men

{ Cleanup puddle Core area - South embankment.

Sunday, March 12 - No Concrete. 46
Carp Foreman Wet down Concrete R. W. Carter
INSPECTOR

MONDAY, MARCH 13-1933.

Placed Concrete in Core Wall:

Sta. N33244 to N3352 To elev. 596'

Sta. N3344 to N3320 to elev. 606'

Start: 10:30 AM.

Finish 2:45 PM.

16- 1 1/8" - 32'-0"

8- 7/8" - 6'-0"

42- 1 3/16" - 24'-0"

26- 7/8" - 15'-0"

6-ft. copper at N3320

MIX: 5-Sks. Cement { 31- Batches @ 5sks 155
970# Sand { 2- Batches Grout - 10
880# 1 1/2" Rock { 165-sks
736# 3/4" Rock
25-gals. H₂O

3-5-sk. Batches wasted
2- much mixed. Included in the above Count

Cleaned - 200 sacks -
recovered - 9-sks. Cement

Equipment: 1 #10. dragline
2- Transit mix trucks
1- mixing plant

LABOR:

1- foreman
1- steel man
3- men

1- mixer man { off 2 1/2 hrs
3- men

1- dragline operator { 2- hrs. concrete
1- " " oiler { 6- hrs. Core trench excav.

2- hrs. on concrete
6- hrs. forms for Core Wall

1- Set of 3 TEST Chambers made of 11/2" AM

3-U-33

4- carpenters (Core wall forms)
1- helper

1- foreman men
1- dragline operator
1- " " oiler
1- compressor

{ Core Trench
excav. South
embankment
4-hrs.
4-hrs. Puddle
Core area clean

2- men (stripping vegetation
from South embankment
SW 1/4

47
R.W. CARTER
INSPECTOR

Tuesday, MARCH-14-1933.

Placed concrete in Core wall:

Sta. N3320 to N3296 to elev. 612'

N 3296 to N 3288 to elev. 618'

60- 13/16" - 32'-0"

24- 13/16" - 8'-0"

30- 7/8" - 18'-6"

10- 7/8" - 6'-6"

18- ft. copper.

MIX: 5-Sks. Cement.

970# sand

880# 1 1/2" Rock

736# 3/4" Rock

25 gal. H₂O

{ 40- Batches @ 5-sks. = 200

2 Batches Grout = 10

210

Total sacks Cement

Start - 9:15 A.M. Finish - 1: P.M.

Equipment: 1- mixing plant
2- Transit mix trucks
1- #10. dragline

Labor: 1- foreman
1- steel man
3- men
1- dragline operator
1- " " oiler
2- Transit mix drivers
1- mixer man
3- men

{ placing concrete - 3-hrs

{ 5-hrs. stripping Core wall

{ forms.

{ Concrete - 3-hrs.

{ oiler

{

{ MIXING Plant crew.

{ 5-hrs. cleaning in

{ mixer house & repairs

{ 3-hrs. Concrete

3-sacks of cement used by
finisher patching core wall

NOTE: The mixing plant started at
8:30 A.M. but with the 1st 5-sack
batch the power was not sufficient
to turn the mixer. The mixture was
shovelled out of the mixer by hand
and operations were delayed until
9:15 A.M. making adjustments to
obtain more power.

- 1 dump truck
 - 1 dragline
 - 1 air compressor
 - 1 foreman
 - 1 dragline operator
 - 1 " " oiler
 - 5 1/2 hrs { 1 dump truck driver
 - 6 men { 2 1/2 hrs. cleaning puddle
core area.
 - 3 men { clearing vegetation from
south west 1/4 abutment.
 - 1 man { patching core wall honeycombed
concrete - 4-hrs.
 - 1 Carpenter { Core Wall forms
 - 1 helper { both building and
stripping
 - 2 carpenters { 3-hrs. Core wall forms
5-hrs. sharpening saws.
- Delay from 1¹⁵ P.M. to 4: P.M. 113-sacks
cement left in cement shed. Not enough to
complete next section of Core wall.

Wednesday - MARCH 15-

R. W. Carter
Inspector
48

Placed Concrete in Core Wall:

Sta. N3864 to N3880 to elev. 604°

Sta. N3880 to N3900 to elev. 610°

43-ft. Copper

10- 7/8" Ø - 5'-0"

2- 1 1/16" Ø - 8'-0"

1- Steel Column

Start: 7: A.M.

Finish - 10: A.M.

Mix: 5-sks. cement
970 # sand
880 # 1 1/2" Rock
786 # - 3/4" Rock
25-Gals. H₂O

80-Batches @ 5-sks. = 400

2 Batches Grant = 10

410

Sks. Cement

Equipment: 1-mixing plant
2-Transit mix trucks { 3-hrs
Steel + Wood chutes

Labor: 1-foreman { Placing concrete - 3-hrs.
1-steel man { work on forms - 5-hrs.
3-men { Core wall

1-mixer man { Mixing Plant crew
3-men { 3-hrs. on concrete

2-transit mix drivers - 3-hrs.

2-Carpenters - { Core wall forms.
Bldg. + stripping

1-Cement finisher { Filling cone holes
1-helper { and patching
Core wall

3-15-33

2-Carpenters } Repairing roof, walls,
& floor of mixing
plant - one at this
Carpenters on Core Wall-4 hrs

1- dragline
1-truck
1- foreman
1- Dragline operator
1- " " oiler
6- men } Excavating Core
trench. South
embankment.

1- foreman
1- light truck
2- men } Hauling steel for Core
Wall - and general
work on pipe lines.

Note: I saw MR. wood regarding
Paragraph 75 last sentence, regarding

limit of height of each pour in
any one day. " The Contractor shall
not be permitted to place concrete
more than 6-ft. deep in any one
day, unless authorized by the engineer.

MR Wood said to work according
to specification and to justify
Stevens.

Unless directed by
the Engineer.

R. W. Carter 49
INSPECTOR

Thursday MARCH 16 - 1933-

Placed concrete in Core Wall:
Sta. N3864 to N3880 to elev. 610'
N-3880 to N3900 to elev- 616'
54 ft. copper. { 36-ft. horiz.
18-ft. Vertical.

24- 13/16" ϕ - 12'-0" 12:30 P.M.
2- 13/16" ϕ - 16'-0" T- 3:00 P.M.
30- 7/8" ϕ - 6'-0"

2- steel columns.

Mix: 5- sks. Cement 55- Batches @ 5-sks = 275
970# Sand
880# - 1 1/2" Rock } 2 Batches grout = 10
736# - 3/4" Rock
25 gal. H₂O } Total sks = 285

Equipment: 1. mixing plant
2- Transit mix trucks } 2 1/2 - hrs.
Steel & wood chutes

labor: 1- foreman } Placing Concrete - 2 1/2 hrs
1- steel man } forms - 5 1/2 hrs.
3- men

1- mixer man } Mixing Plant Crew - 2 1/2 hrs
3- men } 5 1/2 hrs. setting up
pressure grout equipment
2- Transit mix drivers } 2 1/2 - hrs.

1-foreman excavating Core trench.
6-men } SOUTH EMBANKMENT- 4-hrs.
drilling grout holes- 4-hrs.

1-dragline + Crew
1-compressor.

1-foreman
2-men } Setting up pressure
1-light truck } grout equipment, hauling
lumber and steel for
Core Wall

2-Carpenters- 8-hrs } Core Wall
1-Carp- 4-hrs. } forms.

1-cement finisher } Patching Core
1-helper } Wall - 8-hrs

2- 5 hrs. Cement used.

Note: ^{11:30 A.M.} Notified Supt. Steves that Paragraph
#75- last sentence of specifications
must be adhered to hereafter on
orders from MR. Wood.

Friday- MARCH- 17- 1933 -

1-#10-dragline (clamshell bucket)

1-foreman
1-dragline operator } Excavating outlet
1- " " oiler } tower
2-men

1-foreman } Core wall forms
3-Carpenters } and steel
1-steel man }
2-men

1-Compressor } Drilling grout holes in
1-drill } Core trench- South
3-men } abutment

1-Cement finisher } Patching core wall
1-helper } & Filling cone holes.
4-SKS. Cement

1-foreman } Sawing & hauling
1-truck } Scrap lumber to
1-Power saw } rubbish piles in puddle
2-men } Core area. for burning.

Note- Rock pocket at Sta. N3344 to N3348

elev. 592' to 594' 8" deep, chipped out
and plastered.

MARCH 18-

Placed concrete in Core Wall 15:45
N3880 to N3900 to elev. 622^o - 6-ft

N3880 to N3872 to elev. 616^o 6-ft

N3872 to N3864 to elev. 616^o 6-ft.

26- 1 3/16" Ø - 32'-0"

30- 7/8" Ø - 6'-0"

54-ft. Copper

9: A.M. to 11: A.M.

Equipment: 1-mixing plant
2-Transitmix trucks } 3-hrs.
Steel & wood chutes

Laborers One foreman } Placing concrete
1- steel man } & Bldg. chutes - 4-hrs.
3- men } Core Wall forms - 4-hrs.

1-mixer man } Mixing plant crew
3-men } 4-hrs. setting grout
pipe 4-hrs.

2-Transitmix drivers } 3-hrs.

3- Carpenters } Core Wall forms. 8-hrs.

Mix: 5-SKS-Cement
970# Sand

880# 1 1/2" Rock } 39- Batches @ 5 SKS = 19.5

736# - 3/4" Rock } 2- Batches grout = 10

25-gals H₂O

205 SKS Cement

Note: Truck driver dumped 1/2 load of 3/4" rock in sand bin which was compensated for in the mix for 6 batches.

1-foreman
1-Compressor } Drilling grout holes in
2-drills }
4-men } Core trench-South Embank.

1-Cement finisher } Pointing cone holes
1-helper } & patching conc. in
Core Wall

1-dingline & Crew } excavating for outlet
1-mucker } Tower.

650-SKS Cleaned-

MR. WOOD told me at 11:20 A.M. that he had received, this morning by telephone, approval of Core trench excavation

to N3234 From N3276 - R.W.C.

Cleaned & measured grout holes and

set grout pipe in Core Wall

STATION	Depth of hole	Length of 2" pipe
Sta. N3271 W	25'-6"	21'-0" + 8 + 5
" N3265 E	25'-0"	21'-0" + 7 + 5
N3260 W	25'-0"	18'-0" + 7
N3255 E	25'-0"	21'-0" + 6
N3250 W	25'-0"	21'-0"
N3245 E	22'-0"	18'-0" + 5
N3240 W	26'-0"	21'-0"
N3235 E	26'-0"	21'-0"

Drill broke off at 22'-0"

Sunday - MARCH 19, 1933.

1-foreman
1-#11 shovel
2-Trucks & drivers
1-shovel operator
1-oiler
3-men

Excavating on road to spillway entrance -
Excavated material dumped overside of road.

#9-Shovel & Crew
3-Trucks & drivers { 6-hrs

Rock delivered to Rock embankment east side of dam, From N. Slope Spillway.

Time -	Estimated ^{NET} Yardage	Truck #
7:22	2	26
7:32	3	20
7:34	4	13
7:40	3	26
7:45	3	20
7:56	3	20
8:08	2	13
8:13	3	26
8:34	2 1/2	26
8:43	3	20
8:47	2	13
8:56	3	13
9:03	4	26
9:09	3	13
9:13	4	20
9:19	4	26
9:22	3	20
9:30	3	26
9:50	2	44
1:45	2	44

Recorded Vol 259
62
3/19/33

Dirt only hauled after 9:50 a.m.

Not incl. FROM Road to spillway entrance.

1-foreman { stripping core wall forms
3-men { and cleanout core trench on South Abutment

1-foreman { drilling grout holes
4-men { in core trench - South
1-compressor { abutment. 4-hrs.
1-drill { 4-hrs. Tower excav. drilling only.

1-foreman { Work on air line from
3-men { MAIN Compressor plant to spillway

MONDAY - MARCH 20 -

Placed concrete in Core Wall:

Sta. N3288 to N3234 to elev. 604'
7 A.M. to 1 P.M.

54 ft. Copper
18 - 7/8" Ø - 6'-0"
20 - 1 3/16" Ø - 8'-0"
2 - 1 3/16" Ø - 16'-0"
1 - Steel column.

MIX: 7-sacks cement
Sand
1 1/2" Rock
3/4" Rock

Equipment: 1-mixing plant
2-Transit mix trucks
Chutes

Labor: 1-foreman } Placing concrete
1-steel man }
3-men }
2-Transit mix truck drivers
1-mixer man } MIXING PLANT CREW
3-men }

1-cement finisher } Pointing conc holes
1-helper-also } in Core Wall Concrete
wetting conc. }
4-Carpenters } Core Wall Forms

1-Set of Three test cylinders taken
at 9 A.M. - from concrete - Sta. N 3234 to

N3276-Rock to elev. 604'

7-sacks Cement

1300 # Sand
1290 # 1 1/2" Rock
1030 # 3/4" Rock
34 - Gals H₂O

Sta. N3288 to N3234 -
93 Batches @ 7-sks = 651
1 - "GROUT" = 5
Sta. N3864 to N3856 -
" N3856 to N3848

8 Batches Conc. @ 7-sks = 56
2 - Grout @ 5-sks = 10

722
sks.

1:10 P.M. to 2:30 P.M.

Sta. N3848 to N3856 to elev. 610'

" N3856 to N3864 to elev. 620'

4 ft. Copper
24 - 1 3/16" Ø - 16'-0"
40 - 1 3/16" Ø - 8'-0"
10 - 7/8" Ø - 15'-0"
10 - 7/8" Ø - 5'-0"

Cleaned 1000-sks.

Note: Considerable overbreak from sta. N
3276 to N3234 was filled with concrete
to provide concrete contact with at
least 6-ft. of the sidewalls of
Core trench as required by Res. Engineer

MARCH - 20

2-men { cleaning south abutment
puddle Core area.

1-foreman
3-men
1-compressor { Drilling holes for
shooting tower
excavation

NOTE: Cement were howe
empty of cement at 4:15 P.M.

Tuesday- MARCH 21-1933

Placed concrete in Core Wall.
12:30 P.M. to 4:10 P.M.

Sta. N3234 to N3288 to elev-610.3

34-7/8" ϕ - 6'-0"

28-1 3/16" ϕ - 16'-0"

60-ft. Copper - NOTE (Copper water stop boxed in
against rock to elev. 604.2)

2-Steel Columns.

Mix:

7.5 kls. Cement

1300# Sand

1290# - 1 1/2" Rock

1030# - 3/4" Rock

58 Batches Conc. @ 7-sks = 406.

" Grout @ 5-sks = 15

421-sks

15-sks. Recovered from
cleaning

Equipment: 1-mixing plant
2-Transit mix trucks
wooden chutes -

Labor: 1-foreman { 4 1/2-hrs. on forms and steel
1-steel man { 3 1/2-hrs. concrete
3-men

Mixing
Plant
Crew

1-mixer man { Stripping forms - 4 1/2-hrs.
Concrete 3 1/2-hrs
2-men {
1-man { cleaning - south embankment
puddle Core area - 4 1/2-hrs
Concrete - 3 1/2 hrs

2-Transit mix truck drivers

4-men { cleaning puddle Core area South
embankment

1-foreman { setting steel in Core wall - 2-hrs
2-men {
1-truck { Pipelines - 6-hrs

3-21-33

- 1-cement finisher { Painting core holes & Patching
Core Wall
3-sks. cement today
- 4 Carpenters { Core Wall forms.
- 1-helper { Core wall forms and
Wetting Concrete.

7 Sacks Cement
1300 Sand
1290 1/2 gravel
1030 3/4 "
38 gal -

Force & equipment taken by M.R. Newcomb
for MARCH 22-1933. No Concrete Work

55

Thursday MARCH-23-1933.

- 1-Carp. foreman Bldg. Core Wall forms
- 1-steelman } and stripping forms.
- 2-Carpenters }
- 5 men
- 2-men { Stripping vegetation - South
embankment - Fuddle core
Area.

March 24th 1933. Core Wall Core.

7:30 AM N 3256 to N 3288 El. 610-618
9:30 AM (3280-3288 to Top Grade)
17 Batches Core 7 Sacks
2 " Grout 5 Sacks
Mx Plan - 2 Trains Mx Trucks, Chutes
Carp Foreman, Steel Man 3 Laborers Place
2 Trains Mx Tr Drivers
3 Men Mix Plant.

5 M.
3:40 P.M. N 3864 to N 3900 to elev. 624°
no Inspector
14-batches concrete @ 7-sks. = 98
1-batch Grout @ 5-sks. = 5
103-sks. Cement

1:30 P.M. N 3256 to N 3234 - to elev. 616°
to 4 P.M. 39 Batches concrete @ 7-sks. = 273
Carter 2 " Grout @ 5-sks = 10
Inspector 283-sks

Materials (Steel & Copper) - MARCH-23 -

N3288 to N3256

32- $7\frac{1}{8}$ " ϕ - 8'

34- $13\frac{1}{16}$ " ϕ - 8'

40 - Ft. Copper

N 3256 to N3234

10- $7\frac{1}{8}$ " ϕ - 6'

2- $13\frac{1}{16}$ " ϕ - 8'

1- steel column

30- Ft. Copper

N 3864 to N3900

4- $13\frac{1}{16}$ " ϕ - 36'-0"

24- $13\frac{1}{16}$ " ϕ - 8'-0" ✓

10- $7\frac{1}{8}$ " ϕ - 8'-0"

32- $7\frac{1}{8}$ " ϕ - 2'-0"

30- Ft. Copper

Mix used to-day:

7-SKS. Cement

1300-# Sand

1290 # $1\frac{1}{2}$ " Rock

1030 # - $3\frac{1}{4}$ " Rock

36- Gals. H₂O

738- #20

- ✓ 2- Carpenters { Core Wall forms
- 2- helpers
- ✓ 1- dragline + crew { excavating for outlet
- 1- foreman
- 3- men { tower

Cleaned - 500 - Cement Sacks

3-28-33

56

NOTE: The cement used in the concrete to-day had not been tested for acceptance. MR. SAVAGE gave contractor permission to use the cement at his (contractor's) risk and responsibility.

Sat. March-25- Force & equipment reported by MR. Newcomb - No Concrete

Sunday - March 26

6 hrs { 1 #10 dragline } excavating Core
 + Crew } trench & stripping
 1-truck } adjacent to core
 } trench.

23-yds. rock net from stripping operations deposited in Rock embankment measured on ground before hauling

1-foreman } General work
2-men } on pipe lines and
1-small truck } hauling grad equipment
 } + road bridge
 } timber & launching
 } new barge

1-foreman } Bldg. bridge over
1-steel man } Core trench - for
1-Carpenter } roadway - N3900
5-men } to N3925

3-Carpenters } Making bulkhead to
4-hrs. } hold dirt from puddle
 } Core area from Core trench
 } excav. North Abutment

Grouting reported in book #381

MONDAY - MARCH 27 1933

Placed concrete in Core wall:

N3876 to N3872 - to elev. 630°
9: A.M. to 10: A.M.

24-1 3/4" Ø - 24' 0" } 10-Batches Concrete
30-7/8" Ø - 6' } 2-Grout
22-Ft. Copper } 80-SK. Cement
 } 1-batch came too
 } dry-sent it back
 } to mixing plant
 } and added 1-batch Grout

N3256 to N3280 - elev. 618 - 624°
10:05 A.M. to 11: A.M.

24-1 3/4" Ø - 24' 0" } 8-Batches Concrete
30-7/8" Ø - 6' } 1-Batch Grout
22-Ft. Copper } 61-SKS Cement
 } 1-batch wasted
 } included in above.
 } Bucket dumped
 } losing concrete

MIX: 7-SKS. Cement
1300# Sand
1290# 1 1/2" Rock
1030# 3/4" Rock
37 Gals. #20

1-mixing plant
2-Transit mix trucks + drivers - 2-hrs.
1-dragline as crane - 1-hr. on concrete
1-foreman } Placing concrete - 2-hrs.
3-men } Core trench excav. 6-hrs.
1-steel man }
1-mixer man } Mixing plant - 2-hrs.
2-men } Core Wall - Cleanup and
 } stripping forms - 2-hrs.

MARCH-27-

1-#10 dragline } Core trench excavation
 1-Truck }
 1-dragline operator } South embankment-7hrs
 1- " " oiler } Concrete - 1-hr.
 1-Truck driver- }
 7-hrs.

1-Compressor } excavating Core trench
 1-man with } North embankment
 Jackhammer }

1-Cement finisher } excavating core trench
 North abutment

1-Carp. helper } 4-hrs. wetting concrete and
 stripping core wall forms
 4-hrs.

1-man from } Cleanup loose earth
 mixing plant } adjacent to Core wall
 North Abutment-4hrs

1-foreman } 8-hrs } Air pipe line from
 2-men } Main compressor plant
 1-man from } to spillway area - New
 mixing plant } line - 4"
 1-Carp. helper }

✓

MARCH-28-

No concrete today.

1-Dragline & Crew } excavating core
 1-Truck & driver } trench - south
 4-men } embankment
 1-Compressor
 1-driller

7:30 AM-

2 1/2 cu yds. ^{net} dumped in rock embankment

8:10 "

2. " "

8:40 "

1 1/2 " "

Recorded ^{net} 359
 280 8

1-compressor } Core trench excar. north
 1-driller } abutment
 1-mucker }

1-Carp. foreman } Stripping Core Wall
 1-steel man } forms
 1-helper }

1-Carpenter } Bldg. cabinet for
 contractor's office

1-cement finisher } Pointing cone holes in
 Core wall

1-foreman } Laying 4" air pipe line
 2-men } to spillway area

✓

R. W. Carter
Inspector

Wednesday MARCH 29 - 1933 -
NO - concrete to-day

1 dragline & crew } Core trench
1-truck & driver } excavation
4 muckers } both abutments
2-drillers
2-compressors

7:42 - 1 1/2 cu. yd. net - Core trench to Rock Embankment
Recorded vol 359
JRM

1-Cement finisher } Pointing Core holes in
Core wall.

1-foreman
1-Steel man } stripping core wall
2-Carp. helpers } forms, 4-hrs
Timbering Core trench &
excav. core trench - 4-hrs.

1-foreman } Laying 4" air pipe line
2-men } from compressor plant
to spillway area.

2-electrician helpers } Excavating to build shed
4-hrs } over transformers on
road near Core wall.

R. W. Carter 59
INSPECTOR.

Thursday - MARCH 30 - 1933.

NO CONCRETE TO-DAY.

✓ 1-#10-dragline & crew } Bldg dike across
river bed east
of Tunnel entrance
Portal

1-foreman } excavating Core trench
2-drillers
3-men }

1-man } Clearing South abutment
Puddle Core area.

✓ 1-Steel Man } MOVING Reinforcing steel
7-men } from spoil dump west of
dam side

1-foreman } Hauling lumber and
2-men } general work over job.
1-truck }

✓ 1-Carpenter } Sawing wedges and sharpening
band saw.

Spillway rock to Rock Embankment

12:55 #39 - 2 1/2 cu. yds. net Recorded
vol 359 JRM

R. W. Carter
Inspector

FRIDAY MARCH 31 1933

{ 1 #10 dragline + crew } Core trench
5 1/2-hrs. 2 1/2-hrs idle } excavation -
6 muckers
2 drillers
2 compressors

All material excavated was
deposited near puddle core area

above water level, to be removed by
dragline later. No truck available

1 Tractor + McMILLAN } Finishing roadway
with driver } over dike east of
Entrance Portal
4-hrs.

1 Carp. Foreman } shoring walls of
1 " helper } core trench -
1 steel man } North Abutment

Sat. April - 1st Reported by MR. Newcomb
Sun. " 2nd " " ?

60

MONDAY APRIL 3 1933

NO concrete to-day.

3-drillers { Drilling grout holes in
1-compressor } Core trench - South
embankment

1 dragline + crew } Core trench { 3-hrs
1 truck + driver } excavation

5-men { Core trench Excav.
1-Carpenter-foreman } Core Wall forms.
1-Carpenter
1-helper

Tuesday - April 4 - 1933

1 compressor } Drilling grout holes
 1 water liner } in Core trench
 0 drills
 3 men

1 mixer man } Blowing + cleaning
 2 laborers } grout holes + setting
 grout pipe - 2 hrs.
 cleanup - 3 hrs. - ~~one~~

Sta.	Depth of hole	Length of pipe
N3230 W	27'-0"	21'-0"
N3225 E	26'-0"	20'-0"
N3220 W	26'-0"	21'-0"
N3215 W	25'-0"	20'-0"

1 dragline + crew } 4 hrs. stripping
 1 truck + driver } embankment in
 middle core area - SE 1/4
 4 hrs. raising dike east
 of entrance Portal
 2 cu yds. solid rock dumped into
 rock embankment

Placed concrete

Sta. N3234 to N3256 - elev. 616' to 622'

Sta. N3234 to N3218 Rock to elev. 622'

2-13/16" - 16'-0" 12-ft-6" wide copper
 22-13/16" - 8'-0" brazed to horiz. copper
 ruined by excav.

14-7/8" - 6'-0"
 1-Steel Column. 38-ft-12"-Copper

1-foreman } Core wall forms -
 2-Carpenter }
 2-Carpenter helpers } Core wall forms - 4 1/2 hrs
 Concrete -
 1-steel man } Core wall steel +
 1 helper } Bldg. chutes - 4 hrs.
 Concrete -

2 laborers } cleaning + wash dig core
 trench to receive concrete

2 Transit mix drivers - } 1-mixer man } 3 hrs
 1-mixing plant } 3-men
 2 Transit mix trucks } mixing plant

Mix: 12:30 P.M. to 3:30 P.M.

7-5ks. Cement } 43-batches @ 7-5ks = 301
 1300# sand } 2-grout @ 5-5ks = 10
 1290# - 1 1/2" Rock } 311-5ks.
 1030# - 3/4" Rock } Cement

3-batches @ 6-5ks - 18-5ks.
 to contractor's machine shop
 1 batch @ 4-5ks -

Total 22-5ks.
 for contractor's
 use.

Wednesday - April - 5 - 1933.

1-mixer man } cleaning grout holes and
1-laborer } setting 2" grout pipe - 2-hrs
1-compressor } Core trench cleanup - 3-hrs

Sta.	Depth of hole -	Length of pipe
N3210 W	26'-0"	21'-0"
N3205 E	25'-6"	20'-0"
N3200 W	27'-0"	20'-0"
N3194 E	26'-6"	20'-0"
N3188 W	25'-0"	18'-0"

1-Carp. foreman } Core Wall forms
3-Carpenters }
2-helpers }

1-Steel man } Core wall steel - 5 hrs
2-laborers } 4 Placing conc. chutes

One of these men } Joe Galvin, was hit on head & face
by falling 2"x4" - rendering him unconscious for 15-minutes
broken nose resulted - 7:50 A.M. - time of accident

3-drillers } Drilling grout holes in Core
1-Compressor } trench - North abutment
1-water line }
4-drills }

1-laborer } Core trench cleanup

1-laborer } Clean up loose dirt from Puddle
core area - 5-hrs

N3256 to N3205 - to elev. 628'

2-steel columns.

26-1 3/16" Ø 16'-0"

38-7/8" Ø 6'-0"

55-ft. copper

start 1:19 - 3:45 P.M.

1-steel man } Placing concrete
3-men }

1-mixer man } mixing plant
3-men }

2-Transit mix drivers

1-mixing plant
2-Transit mix trucks.

Mix = 7-sks. Cement
1400# Sand } Imported - 3/4" rock very
1190# 1 1/2" Rock } clean.
1030# 3/4" Rock } 12-Batches = 84-sks.
36-gals H₂O }

7-sks. Cement } 31-Batches = 217
1300# Sand }
1290# 1 1/2" Rock } 2-Batches grout = 10
1030# 3/4" Rock }

311-sks.

750-sks. Cleaned.

Thursday - April 6 - 1933

1-mixer man } Blowing & cleaning grout
2-men } holes and setting grout
1-Compressor } pipe, 3-hrs.

Sta.	Depth of hole	Length of pipe
N3905 W	26'-0"	21'-0" + 21'-0"
N3910 E	27'-0"	21'-0" + 21'-0"
N3915 W	26'-0"	21'-0"
N3920 E	26'-0"	21'-0"
N3925 W	25'-0"	21'-0"
N3930 E	23'-6"	20'-0"

1-foreman } 4 1/2-hrs. core wall forms
 } hrs. concrete

3 carpenters } Core wall forms
2 helpers }

1-steel man } Clean core trench and
3-men } set up chutes for concrete
 } 4 1/2 hrs.

1-man stripping core wall forms.

Placed concrete in Core trench

Sta. N3900 to N3931 - rock to elev. 624'

Start - 10:30 - finish - 3: P.M.

Mix: 7-sks. Cement } 82-Batches = 574 SKS.
1300# sand }
1290# 1 1/2" Rock } 1-Batch Grout 8
1030# 3/4" Rock } 32-ft. Copper } 579 SKS
37 gals. #20 }

1-mixer man } mixing plant crew
3-men } 3 1/2-hrs.

1-foreman }
1-steel man } Placing concrete
3-laborers }
2-Transit mix drivers - 3 1/2-hrs

1-mixing plant } 3 1/2-hrs.
2-Transit mix trucks }

1-set of 3-Test Cylinders - 1: P.M.

80-sacks cement left in Warehouse
3: P.M.

31-ft. Copper water stop

6-ft- 6" copper used to repair water stop
at St. N3900 - Elev. 624' & 620' - ruined by
blasting in excav.

1300-sks. Cleaned

18-sks. Cement recovered.

FRIDAY - April - 7 - 1933

N3224 to N3186 to elev. 634°

9 A.M. to 11 A.M.

1-steel column
44-ft. copper
10-7/8" φ - 6'-0" 37-batches @ 75 sks. 28
4-13/16" φ - 8'-0" 1-grout @ 5 sks. 15

Mix: 7-sks. Cement

1300# Sand
1290# 1 1/2" Rock
1030# 3/4" Rock

N3896 to 3931 - elev. 624° to 630°

11 A.M. to 2 P.M.

Box form left in concrete for column
at Sta. N3900 elev. 628

35-ft. Copper

47-Batches @ 7-sks. 32

2-grout @ 10 sks. 15

1-mixing plant
2-Transit mix trucks

1-bremen { placing concrete - 4 hrs.
4-men { cleaning laitance off concrete
+ strip forms - 4 hrs.

1-mixer man { Mixing Plant crew
3 men { 5 hrs - strip forms - 9 hrs

3-Carpenters { Core wall forms
2-Carp. helper { Core wall forms
1-Steel man { + steel

750 cement sacks cleaned

Total sks
Today - 503

SAT. April - 8 - 1933 -

Placed concrete in Core Wall:

N3272 to N3256 to elev. 630°

20-9/16" φ - 16'-0"

20-7/8" φ - 4'-6"

N3256 to N3224 to elev. 636°

32-13/16" φ - 32'-0"

30-7/8" φ - 7'-0"

24-ft. copper

N3208 to N.3185 - to elev. 640

N3224 - N3208 to elev. 638°

3-steel columns

24-13/16" φ - 8'-0"

40-7/8" φ - 6'-0"

45 ft. copper

Mix: 7-sks. Cement

1300# Sand

1290# - 1 1/2" Rock

1030# - 3/4" Rock

39-gals. #20

57-Batches @ 75 sks. = 399

3-grout @ 5-sks. 15

414

5 sks

500 - sks. Cleaned

Equipment:

1-mixing plant
2-Transit mix trucks.
#10-drag line

4-8-33

Labor:

1-foreman } 4½-hrs. strip forms &
 4-men } cleanup for concrete
 } 5-hrs. concrete

2-Transit mix drivers - 5-hrs.

3-Carpenters } 8-hrs. core wall forms
 2-helpers }

1-steel man } Core wall steel 8-hrs

1-mixer man } 4½-hrs. stripping forms
 3-men } 5-hrs. concrete

1-dragline operator } 5-hrs. on
 1 " " oiler } Concrete

65

Sunday - April - 9 - 1933

Pressure grouting - Core trench.

Equipment:

1-Portable mixer
 1-Portable compressor
 1-Mix - 7 cu. ft. pressure grout tank
 hose.

Labor: 1-mixer man
 1-pressure tank man
 2-hose men

Batches	Time	Sks. Cnt.	Cu. ft. grout
1	9:38	5	7
1	9:52	5	7
1	10:20	5	7

15-sacks cement
 21-cu. ft. grout

blowing holes - 9:40 A.M. 9:37

115" □

10:40 - 10:48

⊗ N3930 E

3-cu. ft.

10:30 - 10:38

N3925 W ⊗

3-cu. ft.

10:17 - 10:26

⊗ N3920 E

2-cu. ft.

10:03 - 10:18

N3915 W ⊗

5-cu. ft.

9:50 - 9:59

⊗ N3910 E

3-cu. ft.

9:40 - 9:48

N3905 W ⊗

5-cu. ft.

SUNDAY - April-9-

Pressure grouting continued

Batches	Time	Sks. Cement	Cu. Ft. GROUT
1	1:40 P.M.	5	7
1	1:54	5	7
1	2:21	5	7
1	3:10	5	8
		<u>20-Sks Cement</u>	<u>29-cu.ft.</u>

N

66

P.M.
1:44-1:50
N3230W ⊗
5-cu.ft

P.M.
2:10-2:15

N3220W ⊗
3-cu.ft.

2:30-2:36

N3210W ⊗
3-cu.ft.

3:32-3:40

N3200W ⊗
2-cu.ft.

N3188W ⊗
4-cu.ft.

Blowing holes: P.M.
12:55 to 1:40 P.M. - 115' D
2:45 to 3:10 P.M.

⊗ N3225E 1:52-2:1 P.M.
4-cu.ft

⊗ N3215E 2:18-2:28
4-cu.ft.

⊗ N3205E 2:37-2:42
2-cu.ft.

⊗ N3194E P.M.
3:25-3:30
2-cu.ft.

3:12 P.M. 3:18

Sunday April-9-1933

No concrete to-day

2-5-hrs	1-foreman	} Core wall forms
2-8-hrs	4-carpenters	
	2-helpers	
	1-steel man	} Core wall steel
	3-laborers	
		} stripping core wall forms.

General labor + equipment

1-#10 dragline + crew	} Bldg dike, east of tunnel entrance Portal
1-truck + driver	

3-laborers	} stripping loose dirt from SE $\frac{1}{4}$ of puddle core also NW $\frac{1}{4}$
1-foreman	

1-truck	} Hauling pipe + moving equipment
2-men	

MONDAY- April-10-1933

N2896 to N3904 - to elev. 634°

N3904 to N3931 - elev-630° to 636°

11: A.M. to 1: P.M.
No Time out for lunch-

1-steel column

38-ft. Copper

10- $\frac{1}{8}$ " ϕ - 4'-0"

2- $\frac{13}{16}$ " ϕ - 8'-0"

16- $\frac{13}{16}$ " ϕ - 3'-0"

Mix: 7-sks. Cement
1300# Sand
1290# - $\frac{1}{2}$ " Rock
1030# - $\frac{3}{4}$ " Rock
37-gals H₂O

37-batches @ 7-sks. = 259

2-grout @ 5-sks. = 10

269-sks.

1-mixing plant

2-Transit mix trucks + drivers } $\frac{1}{2}$ hrs.

1-foreman

1-steelman

3-men

} 2-hrs. concrete

} 4-hrs. cleanup + forms

1-mixer man

3-men

} $\frac{1}{2}$ hrs. concrete

} 4-hrs. stripping vegetation south embankment SE $\frac{1}{4}$

4-carpenters

2-helpers

} Core wall forms

} 4 $\frac{1}{2}$ hrs.

April-11- No concrete work

April-12- " " "

April-13- " " "

R. W. Carter
Off duty - 12:00N
April 13-1933

April-14^B to 23^d Inclusive

Off duty - No Dam work.
JWC.

April-24-1932-

1-shovel #7
2-Trucks
1-compressor } stripping - SE 1/4
South abutment

1-shovel operator
1 " oiler
2-Truck drivers
1-driller
3-men

1-compressor
1-shovel #11 } Bldg road - North

2-Trucks
1-shovel operator } abutment - NE 1/4
1 " oiler
1 dump man
2-Truck drivers
1-driller

1-shovel #8
1-compressor
1-shovel operator } Bldg Road - North
1 " oiler } abutment - NW 1/4
1-driller

1-Carp foreman } Moving concrete chutes,
1-truck+driver } and mixer and
loose form lumber
From South abutment
near core wall

Tuesday - April - 25 -

Same crew as yesterday
except:

1-compressor	}	Drilling +
1-compressor man		Shooting holes
1-powder man		in rocks numbered
4-drillers		
1-foreman		Outside Spillway
	Excav - North Bank.	

Start 12:30 P.M.

Wednesday - April - 26 - 1933

1-Carp. foreman	}	installing pump
1-Carpenter		+ pipe line at
1-light truck driver		east toe of Dam
3-men		for sluicing top
1-welder		

2-electricians	{	work on power line
	}	across dam.

McCarte
Project
Shavers

Thursday - April - 27 - 1933

1- foreman } Bldg. Core Wall forms -
1- Carpenter } south embankment.
1- steel man }
2- Carp. helpers }

1- compressor } drilling rock for
1- driller } core trench excavation.

70

Friday - April - 28 - 1933

1- Carpenter foreman } Core Wall forms.
1- Carpenter }
1- steel man }

1- #7 shovel & crew } Core trench excav.
1- compressor } south abutment
1- driller }

4- men } Core trench excavation
north abutment

All this crew laid off at

8:15 AM - on account of rain.

~~April~~ MAY 1st

1" # - 33'	1" # - 36'	3/4" # - 40'
39-3 ✓	39-B	165
106-5	42-5	137
26-5	110-8	127
39-	6-B	4
30	197 ✓	433
50		
54		
49		
<hr/> 393 ✓		

1 3/16" # - 40'

323

105	33
37	12
<hr/> 315	66
315	23
	<hr/> 396

Steel count of stock on hand.

1" # - 22	1" # - 16	3/8" # - 22'
47 ✓	6	8 ✓
	6	
	54	
	24	
	<hr/> 90 ✓	

1 3/16" # - 16	1 3/16" # - 8	1 3/16" # - 12
40	17	15
	21	
	<hr/> 38	

ESTIMATED: 1500. short ends - scrap
assorted sizes

April 29-30th no work rain

12-1" # - 33' = 396-ft x 3.44[#] wt

70-1" # - 36' = 2520-ft x 3.44[#] wt

105-1" # - 33' = 3465-ft x 3.44[#] wt

2-7/8" # - 12-ft = 24-ft x 2.07

104-Tons

Tuesday MAY-2-1923.

Placed concrete in Core Wall

Sta. N3224 to N3248 - to elev. 642'

~~Sta. N3224 to N3192 - to elev. 647'~~

22-13/16" ϕ 24' } N 3224 to N3248

30-7/8" ϕ 6'-0"
22
~~16~~ ft. copper

~~20-13/16" ϕ 32'-0" } N 3224 to N 3192~~

~~14-1 1/4" ϕ - 16'-0"~~

~~40-1 1/8" ϕ - 7'-0"~~

~~40-ft. Copper~~

Mix: 7-sks Cement } 8-batches concrete
1300# Sand }
1290# - 1 1/2" Rock } 1-batch grout @ 5-sks.
1030# - 3/4" Rock }
36-gals. H₂O } 61-sks. cement

Equipment - 1-mixing plant
1- #10-dragline
2- Transitmix trucks

Labor: 1-

1- Carpenter foreman { 4 1/2-hrs. Core wall
1- helper { forms.

1- foreman }
1- steelman } Placing Conc. 12:30 P.M. To
2- men } 2-hrs - forms 1/2-hrs.

1- Dragline operator }
1- " " oiler }
2- Transitmix drivers - 1 1/2-hrs.
1- mixerman } Mixing Plant - 2-hrs.
3- men }

1- compressor } Drilling rock for Core trench
2- drillers } excav. South abutment.

1- powderman

Wednesday, MAY-3-1933.

Placed concrete in Core wall.

Sta. N3224 to N3192 - to elev. 647²

7: A.M. to 7:00 A.M.
12:30 - P.M. to 1: P.M.

40-ft. Copper

22-13¹/₁₆" - 24'-0"

30-7⁷/₈" - 6'-0"

22-7⁷/₈" - 7'-0"

N3224 to N3240 - to elev. 648²

20-7⁷/₈" - 5'-0"

20-13¹/₁₆" - 16'-0"

No copper.

450-sks. cleaned. 203

MIX: 7-sacks Cement

1300#- Sand

1200#- 1¹/₂" Rock

1030#- 3¹/₄" Rock

36-gals. H₂O

29-batches concrete

2- " Grout @ 5-sks.

213-sks. Cement

1-cu. yd. wasted included
in the above.

*cu. yd. wasted
bucket dumped itself - 7:20 A.M.
one other batch (small)

Equipment: 1-mixing plant

2-Transit mix trucks

1# 10-dragline.

Labor: 1-mixer man { mixing plant crew
3-men { 3-hrs.

1-foreman

3-men

1-dragline operator

1- " " oiler

Placing

concrete - 3-hrs.
stripping forms

5-hrs.
concrete - 3-hrs.

2-transit mix drivers { 3-hrs.

2-Carpenters

1-steel man

1-carp. helper

{ Core wall forms

{ 8-hrs.

1-mixer man

{ Core wall forms - 5-hrs.

2-drillers

1-powder man

1-compressor

{ drilling & shooting
rock in core trench
excav.

~~2-cu. yds. (solid) from Core trench excav.~~

~~North embankment to rock embankment.~~

Thursday MAY. 4-1933

Placed concrete in Core Walls:

Sta. N3192 to N3224 to elev. 654.9

20-13 $\frac{1}{8}$ " ϕ - 32'-0" 7:15 AM - to 9:15 AM

20-13 $\frac{1}{8}$ " ϕ 7'-0"

40-7 $\frac{1}{8}$ " ϕ - 5'-6"

30-ft. copper

Equipment: 1-mixing plant
2-Transit mix trucks
1-#10- Dragline

Labor: 1-dragline operator
1- " " oiler } 2-hrs.
2-Transit mix drivers }

1-mixer man } mixing plant crew
3-men } - 2-hrs.

1-foreman } Placing conc. 2-hrs.
1-steel man } stripping forms - 6-hrs.
3-men }

3-carpenters } Core wall forms
1-helper } 8-hrs.

MIX: 7-sacks cement

1390#- Sand

1200#-1 $\frac{1}{2}$ " Rock

1030#-3 $\frac{1}{4}$ " Rock

36-gals H₂O

{ 11- 7-Sk. batches
1- 4-Sk. batch
1- batch grout

86-Sks. Cement

1-compressor } Drilling + shooting rock
2-Jack hammers } in core trench excav.
2-drillers
1-powderman

Friday - May 5 - 1933

#10 - dragline } Core trench excav
2 - trucks - 1.4 hrs } 6-hrs.
1-4 hrs → 2 - truck drivers } Core trench excav
1 - dragline operator } 6-hrs.
1 - dragline oiler }
2 - drillers } 8-hrs
3 men }
1 - powderman } 6-hrs.
2 - men }

#31 - 7:10 5-yds. rock to rock embankment

#31 - 7:20 5-yds. " " "

#42 - 7:25 5

#13 - 4

#42 - 2:30 P.M. - 5-yds.

#42 - 2:45 " 4 "

#42 - 3:30 " 4

#42 - 3:55 " 3

31 cu. yds. Rock

75

N3880 to N3896 to elev. 636°

10-ft. copper

11:14 A.M. To

20 - 1 3/16" ϕ - 16'-0"

20 - 7/8" - 5'-0"

N3192 to N3208 - to elev. 662°

N3208 to N3216 to elev. 658°

14 - 1 3/16" ϕ - 24'-0"

20 - 7/8" ϕ - 9'-0"

10 - 7/8" ϕ - 3'-6"

4 - 10-ft. copper

1 - mixing plant

1 - transit mix trucks }
#10 - dragline . . }

MIX:

7.5Ks. cement

1390# sand

1200# 1 1/2" Rock

1030# - 3/4" Rock

39 - gals. #20

13 - batches Conc.

2 - Grout

10 - 5Ks. Cement

1/2 - batch wasted
Too much
mixed.

1 - dragline operator { 2-hrs.

1 - " " oiler

1 - mixer man { mixing plant } 2-hrs.
2 - men

1 - foreman { Concrete - 2-hrs.

1 - steel man { Strip forms - 6-hrs

3 - laborers

1 - Transit mix driver

2 - Carpenters - 2-hrs.

1 - Carp. 4 1/2-hrs

1 - mixer man - 6-hrs. Core wall forms
+ Wetting Conc.

SAT. MAY 6 - 1933.

1-#10-dragline
1-#42-truck
4 1/2 hrs - 1-dragline operator
1- " " oiler
2 drillers
1-powderman
3 muckers

} Core trench excav
8-hrs

3-muckers } Core trench excav.
North Abutment
4-hrs.

#42	7:30 A.M.	3-yds
"		4-
"		1
"	9:50 A.M.	2
"	1:15 P.M.	4
"	2:00 P.M.	2
"	3:00 P.M.	4

6-hrs- Bldg-	}	1-Carp. foreman	} Bldg. bridge for road over core trench excav. North Abutment.
2-hrs stry		1-Carpenter	
Core wall forms.	}	1-steel man	} 4-hrs on bridge
		1-mixer man	
		3-laborers	

Sunday - March 19.

77

7:22	2-yds. # 26
7:32	3-yds. #20
7:34	4-yds. #13
7:40	3-yds. #26
7:45	3-yds. #20
7:56	3-yds. #20
8:08	2-yds. #13
8:13	3-yds. #26
8:34	2 1/2 yds. #26
8:43	3 - 20
8:47	2 - 13
8:56	3 - 13
9:03	4 - 13
9:09	3 - 26
9:13	4 - 13
	4 - 20
9:19	
	3 - 26
9:22	
9:30	3 - 20
9:50	2 - 26
1:45	2 - 44 - From road to Spillway entrance.

359
 05
 10
 15
 20
 25
 30

Revised

3-28-33

8:17	#5	4 cu yds. ✓
8:31	#39	3 cu yds. ✓
8:45	#5	3 " " ✓
9:37	#5	2 1/2 " " ✓
9:40	#39	3 - " " ✓
12:48 P.M.	#39	3 cu yds. ✓
12:53	#23	3-yds. West end Spillway

359
 359
 359

1300
4
715200
740[#] 5 1/2

730[#] sand

1030
71520
590

740[#]
730
1470
590
2060

38
4
1142
20

5
1
3.25

225
5
1245
5
9960

4
225
5
675

418
9
271472 / 16
27
16

98
16
3304

N3240-E
45W
50E
55W
60E
65W

N3320 to N3288 elev 594° to 599°
4-m. yds.

N3304 to N3308 - elev 588 - to 591°
1-m. yd.

notes

2933 - Hole in Crown of tunnel arch - Sta. 1+47

Tunnel Mix.

6 SK cement

1440 sand

1150 - 1/2 rock

1020 - 3/4 rock

36 gals water.

79
60
1400
840
240
20) 2420 12
243
90

MARCH 30 - Ft. Cooper

14 10
6 2
840

N3230 W

N3225 E

20 W

15 E

10 W

05 E

3200 W

3180 E

3188 W

95 E

80 W

Reclaimed Cement Record.

Date	Sacks Cleaned	Cement Recovered
Jan-26	750	no cement weighed
Jan-28	750	14
Feb-1	950	no cement sacked.
Feb-4	550	11
Feb-9	450	0
MARCH 6	2050	11
" 8	500	—
" 10	800	—
" 12	200	9
" 18	650	—
" 20	1000	—
" 21	—	15
" 24	500	—
April - 5	750	—
" - 6	1300	18
" - 7	750	—
Feb-3-	11,500 empty	cement sacks shipped
Feb-4	10,500 "	" " "
May-3	450	—

Cement used by finisher

Date	Sacks	Location
Jan 15	4	Core Wall
" 19	5	" "
" 24	8	" "
" 29	8	" "
" 30	5	" "
" 31	5	outlet Portal
FEB- 4	1	Drain Wells
Feb- 10	1	Core Wall
Feb- 22	1	Tunnel
MARCH 14	3-	Core Wall
MARCH 16	2	" " "
" 17	4	" " "
" 21	3	" " "

Grout holes.

N 3315 E ✓
 N 3310 W ✓
 N 3305 E ✓
 N 3300 W ✓
 N 3295 E ✓
 N 3290 W ✓
 N 3285 W ✓
 N 3280 E ✓
 N 3277 E ✓
 N 3275 W ✓
 N 3270 E ✓
 N 3265 W ✓
 N 3260 E ✓

3
 N 3220 57
 3260 86
 80 35
 9 43
 3 yds.
 5 1/2 yds
 43
 51 yds

9 holes
 250'

LAST

3502 - monitor.

64 13/16 32'
 16 13/16 24'
 12 13/16 16'
 42 7/8

144
 96
 96
 27 1336 112'
 27
 66

N 3271 W
 N 3265 E
 N 3260 W
 N 3255 E
 N 3250 W
 N 3245 E
 N 3240 W
 N 3235 E

2-7d

60
 84
 192
 192
 192
 20

27 1740 129
 54
 200
 216

3.5
 15
 17.5
 135
 525

16
 12
 32
 16

16
 24

CALCULATION OF EARTHWORK.

HEIGHT 4787.55
LOADEN

Width	HEIGHT														
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	.02	.04	.06	.07	.09	.11	.13	.15	.17	.18	.20	.22	.24	.26	.28
2	.04	.07	.11	.15	.18	.22	.26	.30	.33	.37	.41	.44	.48	.52	.56
3	.06	.11	.17	.22	.28	.33	.39	.44	.50	.56	.61	.67	.72	.78	.83
4	.07	.15	.22	.30	.37	.44	.52	.59	.67	.74	.81	.89	.96	1.04	1.11
5	.09	.19	.28	.37	.46	.56	.65	.74	.83	.93	1.02	1.11	1.20	1.30	1.39
6	.11	.22	.33	.44	.56	.67	.78	.89	1.00	1.11	1.22	1.33	1.44	1.55	1.67
7	.13	.26	.39	.52	.65	.78	.91	1.04	1.16	1.30	1.42	1.55	1.68	1.81	1.94
8	.15	.30	.44	.59	.74	.89	1.04	1.19	1.33	1.48	1.63	1.78	1.92	2.08	2.22
9	.17	.33	.50	.67	.83	1.00	1.17	1.33	1.50	1.67	1.83	2.00	2.17	2.33	2.50
10	.18	.37	.56	.74	.93	1.11	1.30	1.48	1.67	1.85	2.04	2.22	2.41	2.59	2.78
11	.20	.41	.61	.82	1.02	1.22	1.43	1.63	1.83	2.04	2.24	2.44	2.65	2.85	3.06
12	.22	.44	.67	.89	1.11	1.33	1.56	1.78	2.00	2.22	2.44	2.67	2.89	3.11	3.33
13	.24	.48	.72	.96	1.20	1.44	1.68	1.92	2.16	2.41	2.65	2.89	3.13	3.37	3.61
14	.26	.52	.78	1.04	1.30	1.55	1.81	2.08	2.33	2.59	2.85	3.11	3.37	3.63	3.89
15	.28	.56	.83	1.11	1.39	1.67	1.94	2.22	2.50	2.78	3.06	3.33	3.61	3.89	4.17
16	.30	.59	.89	1.18	1.48	1.78	2.07	2.37	2.67	2.96	3.26	3.56	3.85	4.15	4.44
17	.31	.63	.94	1.26	1.57	1.89	2.20	2.52	2.83	3.15	3.46	3.78	4.09	4.41	4.72
18	.33	.67	1.00	1.33	1.67	2.00	2.33	2.67	3.00	3.33	3.67	4.00	4.33	4.67	5.00
19	.35	.70	1.06	1.41	1.76	2.11	2.46	2.82	3.17	3.52	3.87	4.22	4.57	4.92	5.28
20	.37	.74	1.11	1.48	1.85	2.22	2.59	2.96	3.33	3.70	4.07	4.44	4.81	5.18	5.56
21	.39	.78	1.17	1.55	1.94	2.33	2.72	3.11	3.50	3.89	4.28	4.67	5.06	5.44	5.83
22	.41	.81	1.22	1.63	2.04	2.44	2.85	3.26	3.67	4.07	4.48	4.89	5.30	5.70	6.11
23	.43	.85	1.28	1.70	2.13	2.56	2.98	3.41	3.83	4.26	4.68	5.11	5.54	5.96	6.39
24	.44	.89	1.33	1.78	2.22	2.67	3.11	3.56	4.00	4.44	4.89	5.33	5.78	6.22	6.67
25	.46	.92	1.39	1.85	2.31	2.78	3.24	3.70	4.17	4.63	5.09	5.56	6.02	6.48	6.94
26	.48	.96	1.44	1.92	2.41	2.89	3.37	3.85	4.33	4.82	5.30	5.78	6.26	6.74	7.24
27	.50	1.00	1.50	2.00	2.50	3.00	3.50	4.00	4.50	5.00	5.50	6.00	6.50	7.00	7.50
28	.52	1.04	1.55	2.07	2.59	3.11	3.63	4.15	4.67	5.18	5.70	6.22	6.74	7.26	7.78
29	.54	1.07	1.61	2.15	2.68	3.22	3.76	4.30	4.83	5.37	5.91	6.44	6.98	7.52	8.06
30	.56	1.11	1.67	2.22	2.78	3.33	3.89	4.44	5.00	5.55	6.11	6.67	7.22	7.78	8.33
31	.57	1.15	1.72	2.30	2.87	3.44	4.02	4.59	5.17	5.74	6.32	6.89	7.46	8.04	8.61
32	.59	1.18	1.78	2.37	2.96	3.56	4.15	4.74	5.33	5.92	6.52	7.11	7.70	8.30	8.89
33	.61	1.22	1.83	2.44	3.05	3.67	4.28	4.89	5.50	6.11	6.72	7.33	7.94	8.55	9.17
34	.63	1.26	1.89	2.52	3.15	3.78	4.40	5.04	5.67	6.29	6.93	7.56	8.18	8.81	9.44
35	.65	1.30	1.94	2.59	3.24	3.89	4.53	5.18	5.83	6.48	7.13	7.78	8.42	9.08	9.72
36	.67	1.33	2.00	2.67	3.33	4.00	4.66	5.33	6.00	6.67	7.33	8.00	8.67	9.33	10.00
37	.68	1.37	2.06	2.74	3.42	4.11	4.79	5.48	6.17	6.85	7.54	8.22	8.91	9.59	10.28
38	.70	1.41	2.11	2.82	3.52	4.22	4.92	5.63	6.33	7.03	7.74	8.44	9.15	9.85	10.56
39	.72	1.44	2.17	2.89	3.61	4.33	5.05	5.78	6.50	7.22	7.95	8.67	9.39	10.11	10.83
40	.74	1.48	2.22	2.96	3.70	4.44	5.18	5.92	6.67	7.41	8.15	8.89	9.63	10.37	11.11

Table gives cu. yds. in 1 ft. of a triangle of given width and height. Corrections for tenths of width are one tenth the values found under each height considering the widths from 1 to 9 as tenths and similarly the corrections for tenths of height are one tenth the figures opposite width considering the heights from 1 to 9 as tenths. Thus if $w=16.2$ and $h=5.3$, cu. yds. $=1.48+.028+.089=1.597$ cu. yds. or practically 160 cu. yds. per 100 ft. If w exceeds 40 ft., use one half and multiply result by 2, if both w and h are large use one half of each and multiply result by 4. Any cross-section may be divided into triangles by the following rule. To the triangle of the sum of the outside cuts (or fills) $=h$, and $\frac{1}{2}$ the roadbed $=w$, add the triangles formed by taking the distance out to each break in turn ($=w$) by the difference between the cuts (or fills) on each side of it ($=h$) always subtracting the outer from the inner.

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.
Roadway 16 feet wide. Side Slopes 1 on 1 1/2.
For Single Track Embankment.

H	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	H
0	8.0	8.2	8.3	8.5	8.6	8.8	8.9	9.1	9.2	9.4	0
1	9.5	9.7	9.8	10.0	10.1	10.3	10.4	10.6	10.7	10.9	1
2	11.0	11.2	11.3	11.5	11.6	11.8	11.9	12.1	12.2	12.4	2
3	12.5	12.7	12.8	13.0	13.1	13.3	13.4	13.6	13.7	13.9	3
4	14.0	14.2	14.3	14.5	14.6	14.8	14.9	15.1	15.2	15.4	4
5	15.5	15.7	15.8	16.0	16.1	16.3	16.4	16.6	16.7	16.9	5
6	17.0	17.2	17.3	17.5	17.6	17.8	17.9	18.1	18.2	18.4	6
7	18.5	18.7	18.8	19.0	19.1	19.3	19.4	19.6	19.7	19.9	7
8	20.0	20.2	20.3	20.5	20.6	20.8	20.9	21.1	21.2	21.4	8
9	21.5	21.7	21.8	22.0	22.1	22.3	22.4	22.6	22.7	22.9	9
10	23.0	23.2	23.3	23.5	23.6	23.8	23.9	24.1	24.2	24.4	10
11	24.5	24.7	24.8	25.0	25.1	25.3	25.4	25.6	25.7	25.9	11
12	26.0	26.2	26.3	26.5	26.6	26.8	26.9	27.1	27.2	27.4	12
13	27.5	27.7	27.8	28.0	28.1	28.3	28.4	28.6	28.7	28.9	13
14	29.0	29.2	29.3	29.5	29.6	29.8	29.9	30.1	30.2	30.4	14
15	30.5	30.7	30.8	31.0	31.1	31.3	31.4	31.6	31.7	31.9	15
16	32.0	32.2	32.3	32.5	32.6	32.8	32.9	33.1	33.2	33.4	16
17	33.5	33.7	33.8	34.0	34.1	34.3	34.4	34.6	34.7	34.9	17
18	35.0	35.2	35.3	35.5	35.6	35.8	35.9	36.1	36.2	36.4	18
19	36.5	36.7	36.8	37.0	37.1	37.3	37.4	37.6	37.7	37.9	19
20	38.0	38.2	38.3	38.5	38.6	38.8	38.9	39.1	39.2	39.4	20
21	39.5	39.7	39.8	40.0	40.1	40.3	40.4	40.6	40.7	40.9	21
22	41.0	41.2	41.3	41.5	41.6	41.8	41.9	42.1	42.2	42.4	22
23	42.5	42.7	42.8	43.0	43.1	43.3	43.4	43.6	43.7	43.9	23
24	44.0	44.2	44.3	44.5	44.6	44.8	44.9	45.1	45.2	45.4	24
25	45.5	45.7	45.8	46.0	46.1	46.3	46.4	46.6	46.7	46.9	25
26	47.0	47.2	47.3	47.5	47.6	47.8	47.9	48.1	48.2	48.4	26
27	48.5	48.7	48.8	49.0	49.1	49.3	49.4	49.6	49.7	49.9	27
28	50.0	50.2	50.3	50.5	50.6	50.8	50.9	51.1	51.2	51.4	28
29	51.5	51.7	51.8	52.0	52.1	52.3	52.4	52.6	52.7	52.9	29
30	53.0	53.2	53.3	53.5	53.6	53.8	53.9	54.1	54.2	54.4	30
31	54.5	54.7	54.8	55.0	55.1	55.3	55.4	55.6	55.7	55.9	31
32	56.0	56.2	56.3	56.5	56.6	56.8	56.9	57.1	57.2	57.4	32
33	57.5	57.7	57.8	58.0	58.1	58.3	58.4	58.6	58.7	58.9	33
34	59.0	59.2	59.3	59.5	59.6	59.8	59.9	60.1	60.2	60.4	34
35	60.5	60.7	60.8	61.0	61.1	61.3	61.4	61.6	61.7	61.9	35
36	62.0	62.2	62.3	62.5	62.6	62.8	62.9	63.1	63.2	63.4	36
37	63.5	63.7	63.8	64.0	64.1	64.3	64.4	64.6	64.7	64.9	37
38	65.0	65.2	65.3	65.5	65.6	65.8	65.9	66.1	66.2	66.4	38
39	66.5	66.7	66.8	67.0	67.1	67.3	67.4	67.6	67.7	67.9	39
40	68.0	68.2	68.3	68.5	68.6	68.8	68.9	69.1	69.2	69.4	40

Example—If point is 22.6 ft. above grade, how far should it be from center line to be a slope stake point? Ans. from Table 41.9. For same slopes but other widths of roadbed correct above figures by one-half difference in width of roadbed; thus in example above for 20 ft. roadbed distance will be $41.9+(20-16) \div 2$ or 2 ft. added to 41.9 = 43.9. For slopes of 1 on 1 see inside of front cover.