

W
442

BOOK

12

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.

Roadway 16 feet wide. Side Slopes 1 on 1.

For Single Track Embankment.

H	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	H
0	8.0	8.1	8.2	8.3	8.4	8.5	8.6	8.7	8.8	8.9	0
1	9.0	9.1	9.2	9.3	9.4	9.5	9.6	9.7	9.8	9.9	1
2	10.0	10.1	10.2	10.3	10.4	10.5	10.6	10.7	10.8	10.9	2
3	11.0	11.1	11.2	11.3	11.4	11.5	11.6	11.7	11.8	11.9	3
4	12.0	12.1	12.2	12.3	12.4	12.5	12.6	12.7	12.8	12.9	4
5	13.0	13.1	13.2	13.3	13.4	13.5	13.6	13.7	13.8	13.9	5
6	14.0	14.1	14.2	14.3	14.4	14.5	14.6	14.7	14.8	14.9	6
7	15.0	15.1	15.2	15.3	15.4	15.5	15.6	15.7	15.8	15.9	7
8	16.0	16.1	16.2	16.3	16.4	16.5	16.6	16.7	16.8	16.9	8
9	17.0	17.1	17.2	17.3	17.4	17.5	17.6	17.7	17.8	17.9	9
10	18.0	18.1	18.2	18.3	18.4	18.5	18.6	18.7	18.8	18.9	10
11	19.0	19.1	19.2	19.3	19.4	19.5	19.6	19.7	19.8	19.9	11
12	20.0	20.1	20.2	20.3	20.4	20.5	20.6	20.7	20.8	20.9	12
13	21.0	21.1	21.2	21.3	21.4	21.5	21.6	21.7	21.8	21.9	13
14	22.0	22.1	22.2	22.3	22.4	22.5	22.6	22.7	22.8	22.9	14
15	23.0	23.1	23.2	23.3	23.4	23.5	23.6	23.7	23.8	23.9	15
16	24.0	24.1	24.2	24.3	24.4	24.5	24.6	24.7	24.8	24.9	16
17	25.0	25.1	25.2	25.3	25.4	25.5	25.6	25.7	25.8	25.9	17
18	26.0	26.1	26.2	26.3	26.4	26.5	26.6	26.7	26.8	26.9	18
19	27.0	27.1	27.2	27.3	27.4	27.5	27.6	27.7	27.8	27.9	19
20	28.0	28.1	28.2	28.3	28.4	28.5	28.6	28.7	28.8	28.9	20
21	29.0	29.1	29.2	29.3	29.4	29.5	29.6	29.7	29.8	29.9	21
22	30.0	30.1	30.2	30.3	30.4	30.5	30.6	30.7	30.8	30.9	22
23	31.0	31.1	31.2	31.3	31.4	31.5	31.6	31.7	31.8	31.9	23
24	32.0	32.1	32.2	32.3	32.4	32.5	32.6	32.7	32.8	32.9	24
25	33.0	33.1	33.2	33.3	33.4	33.5	33.6	33.7	33.8	33.9	25
26	34.0	34.1	34.2	34.3	34.4	34.5	34.6	34.7	34.8	34.9	26
27	35.0	35.1	35.2	35.3	35.4	35.5	35.6	35.7	35.8	35.9	27
28	36.0	36.1	36.2	36.3	36.4	36.5	36.6	36.7	36.8	36.9	28
29	37.0	37.1	37.2	37.3	37.4	37.5	37.6	37.7	37.8	37.9	29
30	38.0	38.1	38.2	38.3	38.4	38.5	38.6	38.7	38.8	38.9	30
31	39.0	39.1	39.2	39.3	39.4	39.5	39.6	39.7	39.8	39.9	31
32	40.0	40.1	40.2	40.3	40.4	40.5	40.6	40.7	40.8	40.9	32
33	41.0	41.1	41.2	41.3	41.4	41.5	41.6	41.7	41.8	41.9	33
34	42.0	42.1	42.2	42.3	42.4	42.5	42.6	42.7	42.8	42.9	34
35	43.0	43.1	43.2	43.3	43.4	43.5	43.6	43.7	43.8	43.9	35
36	44.0	44.1	44.2	44.3	44.4	44.5	44.6	44.7	44.8	44.9	36
37	45.0	45.1	45.2	45.3	45.4	45.5	45.6	45.7	45.8	45.9	37
38	46.0	46.1	46.2	46.3	46.4	46.5	46.6	46.7	46.8	46.9	38
39	47.0	47.1	47.2	47.3	47.4	47.5	47.6	47.7	47.8	47.9	39
40	48.0	48.1	48.2	48.3	48.4	48.5	48.6	48.7	48.8	48.9	40

Example—If point is 22.6 ft. above grade, how far should it be from center line to be a slope stake point? Ans. from Table 30.6. For same slopes but other widths of roadbed, correct above figures by one-half difference in width of roadbed; thus in example above, for 20 ft. roadbed distance will be $30.6 - (20 - 16) \div 2$ or 2 ft. added to $30.6 = 32.6$. For slopes of 1 on $1\frac{1}{2}$ see inside of back cover.

Copyright, 1914, by Eugene Dietzgen Co.

442

Field Book for

R. W. Carter

Concrete Inspector

Concrete Insp. Grouting Etc

Aug to Oct 1933

1-81



MICROFILMED

JAN 1 1965

1048
83
48
1179

Monday - Aug. 7 - 1933.

Core Wall: 5: A. M. to 2: P. M.

1-Compressor } Drilling grout holes
1-waterliner & drill } in Core trench
1-foreman } South Abutment
3-men }

1-Carp. foreman } Building core
2-Carpenters } wall forms - south
1-helper } abutment.

Outlet Tower: 7: A. M. to 3:30 P. M.

1-man. wetting concrete.

Johnson's crew not at work today.

1-foreman } Excavating outlet adit
8-men } & area between tower footing
1 #33-Truck }
5: A. M. to } Tunnel lining.
2: P. M. }

Outlet Tunnel

1-Jumbo on truck - 5-sks cement
1-Cement finisher } Patching tunnel
1- " " helper } lining.

Tuesday - Aug - 8 - 1933 -

Core Wall:

1 - Compressor

1 - blow pipe

1 - foreman } Cleaning grout holes &

1 - man } setting grout pipe - 4-hrs

Sta.	Depth of hole	Length of pipe
N3114 W	25'-0"	21'-4"
N3106 E	23'-0"	21'-4"
N3098 W	24'-6"	21'-0"
N3089 E	26'-0"	21'-4"
N3082 W	25'-0"	21'-4"
N3074 E	24'-0"	21'-0"
N3067 W	24'-4"	21'-9"
N3061 E	25'-0"	21'-0"
	<u>196'-10"</u>	<u>170'-1"</u>

1 - Truck } Removing drills + Jackhammers
2 - men } 3-hrs. Cleaning core trench
 } 5-hrs.

Outlet Tunnel Work - 5: A.M. to 2: P.M.

1 - Cement finisher } Patching tunnel

1 - " " helper } lining - 8 hrs - 5 sks Con.

1 - foreman } extending 4" air line

4 - men } and 2" water line for
 } use in filling holes in
 } tunnel crown - 4-hrs

Outlet Tower Work: 5: A.M. to
2: P.M.

1 - Carp. foreman } 4 1/2 hrs building
2 - Carpenters } bulkhead & rigging
2 - helpers } chutes for concrete
 } between tower footing
 } and tunnel lining to
 } elev. 573'

Aug-8-1933-

Placing concrete in

outlet tower works in area
between tower footing concrete and
tunnel lining to elev. 573

start - 10:30 A.M. finish - 12:30 P.M.

Mix: 1:2½:5

5-sacks cement (51 batches)
760# - 2½" rock
970# 1½" "
770# ¾" " } 255-sacks
Cement

37-gals.

1345# sand

1-mixing plant

1-Barber green aggregate loader

2-Transit mix trucks

1# Truck

1-mixer man { mixing plant crew

3-men } 2-hrs

1-# truck driver

2-Transit mix
drivers } 2-hrs

1-foreman { Placing concrete

4-men

2-hrs
Clean chutes and general
clean up around tower
base - ½ hrs

Aug 8-1933

3

Outlet Tower continued:

1-foreman } 4-hrs. excavating floor
4-men } of outlet adit to solid
1-#33 truck } foundation.

Spillway Forms-

2-Carpenters } 3½-hrs building spillway
panel forms.

Wednesday - Aug. 9, 1933

Measurement of water leaks through
the outlet tunnel lining:

Watch & 5-gallon cans used. (Can - 12" high)

Sta. 5+00

2" of water in can in 10-minutes

$$Q = \frac{1}{6} \times 5 \div 10 = 0.08 \text{ gals p.m.}$$

Sta. 5+15

4" of water in can in 10-minutes

$$Q = \frac{1}{3} \times 5 \div 10 = 0.16 \text{ gals P.M.}$$

Sta. 6+30

#1 leak -

5-gal. can full in five minutes

$$= 1 \text{ gal. per minutes}$$

#2 leak -

$\frac{1}{2}$ " in can in 10-min.

$$\frac{1}{24} \times 5 \div 10 = 0.021 \text{ gals P.M.}$$

#3 leak - $\frac{1}{4}$ " in can in 10-min.

$$= \frac{1}{48} \times 5 \div 10 = .01 \text{ gal. per min.}$$

#4 leak - $\frac{1}{4}$ " in can in 10-minutes

$$= 0.01 \text{ gal. per min.}$$

Other leaks at this station, water
running down lining could not be
collected for measurement

Sta. 7+56

5-gals. in 35-seconds.

$$= 8.55 \text{ gals. per minute}$$

Sta. 9+04

5-gals. in 46 seconds

$$= 6.5 \text{ gals. per min.}$$

Outlet Tunnel Work. Aug. 9-

5:A.M. - To 2:P.M.

1-Jumbo on truck

1-Cement Finisher
1- " " helper

{ 7 hrs. patching
tunnel lining

Wed. Aug. 9. 1933 -

Outlet Tower Works:

5: A.M. to 2: P.M.

- 1- Truck # 33 (Excav. outlet)
- 1- Compressor Adit. 7-hrs.
- 1- air pump } 1-hr. unloading
- 1- foreman } outlet pipe at
- 5- men } tunnel entrance.

- 1- #14- Crane - 4-hrs. including moving time
- 2- Trucks - 1-hr. hauling outlet pipe
- 2- Truck drivers, 2
- 1- Crane operator (loading & unloading
- 1- Crane oiler (cast iron outlet pipe - 4-hrs.)
- 1- Cement finisher } 2- sks. cement
- 1- " " helper } Brush coating
- outside of tower

Johnson's Crew: 8: A.M. to 4:30 P.M.

- 1- Sup't. } forms & steel
- 1- Carpenter } placing concrete
- 1- Rigger }
- 4- laborers }
- 1- mixer man } mixing plant crew
- 3- men }
- 2- Transit mix drivers

Placed concrete in outlet tower -
elev. 601⁰² to 606⁰³ and bracket
to elev. 606⁰³ - start 2⁰⁰ P.M. finish 4: P.M.

- 6- ladder rungs -
- 4- ladder guards
- 54-ft. Copper
- Mix: 6 sks. cement } 27- batches
- 1390# sand } 2- " grout
- 1200# - 1 1/2" rock }
- 1030# - 3/4" rock } 172- sks. cement
- 9 gals. H₂O

16
10
170

- 1- mixer man - 3- men - 2- Transit mix drivers
- 1- foreman - 3- men placing.

Outlet adit to elev. 561⁰ start 11⁰⁵ finish 2:00 P.M.

- 1 1/2: 2: 5 mix
- 5- sks. cement } 7- cu. yds - 35- sks.
- 1340# sand }
- 760# - 2 1/2" rock }
- 970# - 1 1/2" " }
- 770# - 3/4" rock

Core Wall work - 5: A.M. to 2: P.M.

- 1- Carp. foreman } Building bulkheads
- 1- Carpenter } for steps in
- 3- helpers } concrete to steel
- grade. - 7-hrs

Thursday - Aug - 10 - 1933

Placed concrete in Core Wall:

Sta. N3121^o to N3112 - Rock to elev. 678^o

Sta. N3112 to N3104 - Rock to elev. 682^o

Sta. N3104 to N3088 - " to elev. 688^o

Sta. N3088 to N3060 " " elev. 694^o

78-ft. Copper

Mix: 7 sks. cement } 75 Batches concrete
1340 # Sand }
1250 # - 1 1/2" rock } 525 sks. cement.
1030 # - 3/4" rock }
40 sacks cement
recovered from clearing
sk

Start 7:57 A.M.

Finish 7:15 P.M.

Equipment:

1-mixing plant

2-Transit mix trucks

1-barber green aggregate loader

1-Truck # 44 " hauling

Core Wall-continued - 8-10-33

6

Labor: 1-foreman } Placing chutes & cleanout. 3-hrs

4-men } Placing Conc. 5-hrs.

1-mixer man } mixing plant crew
3-men } 5-hrs.

2-Transit mix drivers - 5-hrs.

1-Truck # 44 driver - 8-hrs.

2-Carpenters - 8-hrs.

Outlet Tunnel work - 5:45 A.M. - 7:25 P.M.

1-Sambo on truck

2-Jack hammers

1-foreman } 8-hrs } Chipping concrete
3-men } } holes in arch.

2-Steel men } 4-hrs }

1-Cement finisher } 8-hrs. patching
1- " " helper } tunnel lining.

Aug-10-1933-

Outlet Tower Work: 5: A.M. to 2: P.M.

1- Tractor } Placing 42" pipe
1- foreman } in outlet adit.
4- men }

2- steel men } 4-hrs. placing reinforcing
steel around 42" pipe.

Johnson's Crew:

1- Supt } 8-hrs. setting
1- Carpenter } forms and 30"
1- Rigger } Sancer Valve.
4- laborers }

1- #10. Crane

1- #10 " operator } 2-hrs. setting
30" Sancer Valve
1- #10 " oiler } at elev. 610'

7.

FRIDAY- AUG-11-1933-

Outlet Tunnel Work: 5: A.M. to 2: P.M.

1- foreman } Chipping concrete lining
3- men } in arch section at thin
places.

2- men } Extending 4" pipe line
for air supply for chipping
gun and for concreting
operations.

1- Jumbo on truck
1- Jackhammer

1- Cement finisher } 4 1/2-hrs. patching
1- " " helper } tunnel lining -
6- sks. Cement

GORE WALL - 5: A.M. to 2: P.M.
SOUTH Abutment

1- foreman } chipping laitance and
4- laborers } placing steel columns
1- steel man } + reinforcing steel
in Gore Wall. 8-hrs

3- Carpenters } Building bulkheads
for 6-ft. steps to bottom
of latter section. 5-hrs.

FRIDAY - AUG. 11-1933

Spillway forms:

3-Carpenters } 3-hrs. Building panel
Forms for spillway
Concrete

Outlet Tower Work:

7: A. M. to 3:30 P. M.

1-foreman } 2-hrs. set #2" x 4"
4-men } outlet pipe.

1-Calkier } Calking 42" outlet
1-helper } pipe with yarn.
10:30 A. M. to 2: P. M.

Johnson Crew:

1-sup't. } Building forms
1-Carpenter } For Tower Wall
1-Rigger }
4-laborers } 8-hrs.

SAT. Aug-12-1933

Gore Wall Work:

Placed concrete in Core wall:

N 3128 to N 3120 - elev. 678° to 684°

N 3120 to N 3112 - " 678 to 684°

N 3112 " N 3104 - " 682° to 688°

N 3104 " N 3088 " 688° to 694°

N 3088 to N 3060 - 694° to 700°

93-ft. copper

5-steel columns

62- 7/8" - 6'-0"

48- 1 3/16" - 16'-0"

Mix: 7-sacks cement } 80-batches concrete
1340#- Sand } 1-batch Grout
1250#- 1 1/2" rock }
1030#- 3/4" rock } 565-sacks Cement
37-gals. H₂O

Start Concreting - 5:30 A. M. - Finish 9: A. M.

1-foreman } 4-hrs. placing concrete & Copper
4-men } Cleanup, & remove chutes
4-hrs

Aug 12-

Core wall continued:

3-Carpenters { Forms + bulkheads - 3-hrs

3-laborers - { Removing chutes + cleanup
1-hour 4-hrs

1-mixer man { mixing plant crew
3-men { 3 1/2-hrs.

3-Transitmix drivers - 3 1/2-hrs.

1-Truck #42 driver - 8-hrs

Equipment:

1-Barbergreen loader

1-Truck #42

1-mixing plant

3-Transitmix trucks.

Outlet TOWER Aug 12-1933

Placed concrete in tower wall;
608° to 610°

Start concrete - 10⁴⁵ A.M. - Finish - 2: P.M.

1-mixing plant

4-Transitmix trucks - 1-hr -

1- " " " " hrs.

1-gas hoist

2- 2-wheel conc. buggies

1-Supt -

1-Carp.

1-rigger & hoistman

4-laborers

Placing concrete 3 hrs.

Forms & runway 5 hrs.

1-mixer man

3-men

{ mixing plant crew
3 1/2-hrs

1-Transitmix driver - 1-hr.

1-Transitmix driver - 3 1/2-hrs.

Mix: 6-sacks cement

1340 # sand

1250 # 1 1/2" rock

1030 # - 3/4" rock

16-batches concrete

2-batches grout

106 SKS. Cement

1750-SKS. Cleared

14-SKS. Cement

5-ladder rungs

4 " guards

54-ft. Copper

Outlet Tower work. Aug-12-1935

1-calker | Calking 42" pipe (3-joints)
1-helper | 8-hrs.
 | 1-ladle - 1-melting pot
 | 1-compressor & air hammer
 | #300 - lead
 | 15# yarn - 4 1/2-hrs. to yarn
 | 3-joints.

1-Calker - 3-hrs. calking open joints inside of pipe with lead wool.

1-Steel man | 3-hrs - placing steel around 42" pipe.

3-Carpenters | Placing chutes &
1-helper | Building bulkheads -
1-foreman | outlet adit

Outlet Tunnel

1-Jumbo on truck

1-foreman | Building forms over
5-men | holes in outlet
 | tunnel roof.

1-Cement finisher | 3-hrs. chipping concrete
1-Compressor | lining at tunnel
1-Pneumatic | entrance.
chipping hammer

10
Sunday - Aug-13th

Outlet Tower:

1-man chipping laitance
& wetting concrete - 8-hrs.

Core Wall:

1-man wetting core wall
8-hrs.

Monday - Aug. 14 - 1933

Outlet Tunnel: 5: A.M. to 2: P.M.

1- foreman - 8-hrs } Cleaning up
5- men 8-hrs } muck from
2- men 6-hrs } west 300 ft.
of tunnel
1- #33-Truck

Core Wall: 1st shift.

1- foreman } Building forms
2- steel men } + placing steel in
2- carpenters } Core wall, South
3- laborers } abutment.

Outlet Tower - 1st shift.

1- Compressor } 5-hrs calking 3 joints
1- air hammer }
1- calker } 4 1/2' pipe - finished
1- helper } (3-hrs. going over hand
calking)
2- steel men } 2-hrs. placing steel
around pipes

Aug. 14 - Tower work continued

Johnson Crew:

1- Supt. } Placing concrete +
1- Carpenter } copper & Keyway - 6' x 4'
1- rigger } x 3' 0"
4- laborers } 3 1/2-hrs-
Runways + forms - 4 1/2 hrs.

1- mixer man } mixing plant crew
also Transit mix } 3 1/2 hrs.
driver
3- men }

1- mixing plant } 3 1/2-hrs.
1- Transit mix truck }
1- gas driven hoist }
2- 2-wheel concrete buggies

Placed concrete in outlet

Tower wall - elev - 610' to 612 1/2'

Start 7: A.M. - finish - 10:30 A.M.

Mix: 6-sks. Cement

1340# Sand } 13-batches Concrete
1250# - 1 1/2" rock } 2-batches grout
1030# - 3/4" rock } 88-sks. cement
40-gals H₂O } River side
3-ladder rungs
2- " gumballs - 53-ft. copper
500 sks. cleaned

2 sks. cement recovered

1-set - 3-Test cylinders - 9: P.M.

Tuesday Aug. 15, 1933.

Outlet Tower Work. 5: A.M. to 2: P.M. shift.

Placed concrete in outlet

adit to elev. 567', covering 42"

pipe between two vert. const. joints.

Start - 5:45 A.M. Finish - 6:45 A.M.

Equipment:

1. mixing plant

2. Transitmix trucks

Steel & wooden chutes

labor:

2. Carpenters - 1-hr. on bulkhead.

1. foreman { Placing concrete - 1-hr.

4. men { Cleanout - 3/4-hr.

1. mixer man { mixing plant crew

3. men { 1-hr.

2. Transitmix drivers - 1-hr.

Mix: 6-sks Cement } 24 Batches Concrete
1340# sand
1250# - 1/2" rock }
1030# - 3/4" rock } 144-sks Riverside
38-gals. H₂O } cement.

1. Calker - 2-hrs. { Calking 36" pipe with
lead wool - inside open
joints.

Johnson Crew: 7: A.M. to 3:30 P.M.

1. Supt. { Moving forms for next

1. Carpenter } lift of concrete

1. Rigger

4. laborers

I told Mr. Johnson the city

expected to have him carbon-undum
the wall of tower inside & outside

and he said he would patch
& point cone holes,
rock pockets if any, but not finish

the surface, that would be up to

Connolly.

Tuesday Aug-15-1933

Placed concrete in Core Wall;

Start - 6:45 A.M. - Finish - 11:45 A.M.

- N3128 to N3112 - elev. 684° to 691°
- N3112 to N3104 " 688° to 694°
- N3104 to N3096 " 694° to 700°
- N3088 to N3064 " 700° to 706°

91-ft. Copper

1-steel column

24- 1 7/8" ϕ 28'-0" mic. laps.

24- 1 3/4" ϕ - 16'-0"

64- 7/8" ϕ - 6'-0"

Mix: 7-sks. Cement } 42 Batches Conc.
1340# Sand }
1250# 1 1/2" rock } 3- Batches Grout
1030# 3/4" rock }
40-gal H₂O } 309 sacks Riverside
Cement

Equipment:

- 1-mixing plant
- 2-Transit mix trucks
- 1-Barber Green aggregate loader
- 1-Truck #

Labor:

- 1-foreman { Placing concrete 4-hrs.
- 4-men { 2-hrs. Clean up lumber
From Core Wall site
- 2-Carpenters { Building forms.
- 1-helper { 7-hrs.
- 2-Transit mix drivers - 4-hrs
- 1-mixer man { MIXING PLANT CREW
- 3-men { 4-hrs
- 1-Truck # driver hauling aggregate
4-hrs.

129-sacks cement on hand - 12: noon
8-15-33

Aug-15-th

Outlet Tunnel work:

- 1-foreman { Cleaning up muck west
- 6-men { 300 ft. of tunnel
- 1-#33 Truck {
- 1-Cement finisher - 8hrs. { Chipping concrete
- 1-helper - 6-hrs. { Patching tunnel
- 1-Compressor { lining -
- 1-Jackhammer { 3-sks. Cement

Wednesday - Aug-16-

Outlet Tunnel work:

1- Truck #33 } Cleaning up muck
1- foreman } west 300 ft. of
7- men } funnel

1- Cement Finisher { Patching tunnel
1- " " helper } lining - 5-hrs.

3-sks. Cement.

Outlet Tower Work.

1- Supt } Building forms for
1- Carpenter }
1- Rigger } lift - elev. 6125-6187.
4- laborers }

MR. Johnson said he would not Carbonium
the Tower Wall. Supt. Steves said he would
not do it. Mr. Wood said he would write a
letter on it to contractor.

Outlet Adit.

1- Rigger foreman } 3-hrs. rigging to set
3- men } 36" pipe.
1- Truck } 3-hrs. excav. outlet
adit.

1- Cement finisher { Finishing inside of
1- " " helper } Tave - 3-hrs.
3-sks. cement.

8-16-33

14

SPILLWAY FORMS

1- Carp. Foreman
2- Carpenters
1- helper - 4-hrs.

Core Wall: South Abutment

4- laborers - { 2-hrs. stripping
forms - laid off at
7:AM.

1- laborer { wetting Core Wall
Concrete - 4-hrs.

Aug-17-1933-

✓ Outlet Tunnel - 1st shift. (DAY)

- 1- Truck #33. Cleanup muck
- 1- foreman { West 300 ft. of
- 7- men { tunnel
- 1- Tractor with MCMILLAN

- 1- Cement Finisher { Patching
- 1- " " helper { tunnel lining
- 5-hrs
- 3-sks. Cement

✓ Outlet Tower work:

- 1- foreman (rigger) { Placing - 3-joints
 - 1- Truck { of 36" pipe -
 - 3- men { 1- 36" x 12'
 - 1- Tractor { 1- 36" x 11'
 - 1- Calker (3-hrs. calking) { 1- 36" x 4'
 - 1- helper { 36" joints (2) with yarn
- Delivered to Mr. Steves at 8:45 A.M.

letter requesting that spec. para. 76 be complied with. Mr. Johnson, tower contractor, present

ins { 6-R
3-G
out { 6-rungs.

Aug-17-1933-

✓ Johnson's Crew 7: A.M. to 3:30 P.M.

- 1- Supt. { 4 1/2 hrs. on concrete
- 1- Carpenter {
- 1- rigger { 3 1/2 hrs. forms
- 1- hoistman {
- 3- laborers {

Equipment:

- 1- electric hoist
- 1- Concrete bucket
- 1- mixing plant
- 1- Transitmix truck
- 1- Transitmix driver - 4-hrs. 1/2
- 1- mixerman { 4-hrs.
- 3- men {

Placed concrete in outlet tower wall - 9:30 A.M. to 2:30 P.M. 1/2 hr. for lunch.

elev. 612.5 to 618.12 550-sks. cleaned

- Mix 6-sks. cement
- 1240# Sand
- 1250# 1 1/2" rock
- 1030# 3/4" rock
- 39-gals H₂O
- 4- ladder rungs outside
- 6- " " inside
- 3- " " " "
- 30 - batches concrete
- 2 Batches Groat
- 190-sks. cement
- 54 ft. Copper
- 4- 3/4" x 5" brass elev
- 9- 1" hooks elev

Aug-17-1933-

SPILLWAY FORMS

1-Carp. foreman } 8-hrs
2-Carpenters }

Core Wall:

1 laborer } wetting concrete +
 } stripping forms South Abut.
 } 8 hrs.

FRIDAY - Aug-18-1933-

Outlet Tower work:

1-Supt. } Johnson Crew - 8-hrs
1-Carp. }
1-Rigger } Stripping & raising forms
1-hoistman }
3-laborers } for Tower wall.

1-Calker } Calking 3-joints
 } 36" pipe with lead.
1-Calker helper } outlet adit.
 } 255 # lead
1-ladle }
1-melting pot } 12 # yarn.
1-air hammer }

1-Gas pressure
blow torch

2-laborers. } 2-hrs extending 4" air
 } line to outlet adit for
 } Calking pipe
 } 255 # lead - } 3 joints - 36" pipe.
 } 12 # yarn. }
 } 33-man hrs.

Outlet Tunnel:

1-foreman - 8-hrs } Excav. Tunnel
6-men - 8-hrs } muck from crest
1-Truck #33 } 300 ft. of tunnel.
2-men - 6-hrs }

Aug. 18-1933-

Spillway forms:

- 1. Carp. Foreman
- 2. Carpenters

Core Wall: { Wetting Core Wall }
 1. Carp. helper { stripping forms }
 1. helper { South abutment - 8 hrs }

Aug. 19-1933

Outlet Tower Wks.

Outlet Adit: Covered 36" pipe,
completing the outlet adit. to elev. 573.

Start: 8:30 A.M. Finish 10: A.M.

- 1. foreman { Placing concrete - 1 1/2 hrs.
- 4. men { 3 hrs. Cleanout & forms
- 1. mixerman { 1 1/2 hrs. concrete
- 3. men {
- 2. Transit mix drivers - 1 1/2 hrs.

2. steel men - 2 hrs { Steel around pipe

2. Carpenters - 3 hrs { Building forms

Mix: 6-sks. cement } 28-batches Concrete
 1340# Sand }
 1250# 1 1/2" rock } 1-batch Grout
 1030# 3/4" rock }
 39-gals. H₂O } 173-sks. Cement

Aug-19-1933

Johnson Crew:

Johnson's crew came to work at 7 A.M. I told Mr. Johnson that the finishing was not satisfactory, he said he would not do it better, I told him he could not go ahead with another pour until the work he has done is finished. Mr. Johnson did not put the men to work pending a settlement with Rohlt & Connolly as to whom will do the finishing according to Para. 76 of the specifications

Aug-19-1933-

Outlet Tunnel

1-foreman } Extending 4" air
 4-men } line in tunnel
 1-light Truck

1-Cement finisher } Patching tunnel
 1- " " helper } lining

1-foreman 8-hrs } chipping holes
 4-men 4-hrs } in roof-4-hrs
 } cleanup invert muck

4-man 8 hrs } cleanup invert
 } muck

1-Jumbo on truck. 4 hrs.

1-Tractor driver 3 hrs } cleaning muck from tunnel exit.

1-Tractor McCmillan

Holes in roof chipped out ready

for concrete

2 hole

1+47 - 2'x2' hole leading to larger area and filled

2+09 " " " " " " " " "

2+22 2x5' " " " " " " " "

3+02 3x10 " " " " " " " "

3+52 3x8 " " " " " " " "

4+30 3'x3 " " " " " " " "

Aug-19-1933

Spilling forms:

1- Carp. foreman 3-hrs

2-Carpenters - 5-hrs

Core Wall: South about,

2-lab. 3-hrs. wetting Core
Wall + strip forms.

Sunday Aug. 20. 1933

Core Wall + Tower;

1-man divided his time of

8-hrs. wetting core wall

and tower concrete.

MONDAY Aug. 21-1933.

Outlet tunnel 5: A.M. to 2: P.M.

1- foreman

3-men { Building pipe template to
8-hrs } clamp waterliners for drilling

2-men { grout holes in tunnel lining
4-hrs } + Cleanup chipped concrete

3-men { Chipping concrete from
Humbo on truck } thin places in lining

Q of hole-

sta. 11751- 4x10-ft.

from Q of Crown to south
side

Aug. 21-1933-

Spillway forms.

1-foreman

2-Carpenters

1-helper

Outlet Tower:

1-man wetting concrete - 4 hrs

Core Walls:

1-man - 4-hrs wetting concrete

MONDAY - Aug. 21st

Measurement of water leaks through Tunnel lining.

Watch + 5-gal. can. (Can - 12" high)

Sta. 5+00 - 1 1/2" water in 10 min.

$$1/8 \times 5 \div 10 = 0.06 \text{ gal. per min.}$$

Sta. 5+15 - 5" in - 10-minutes

$$5/12 \times 5 \div 10 = 0.208 \text{ gals.}$$

+ 2 small leaks not enough to measure

Sta. 6+30 -

#1 - Can full in two minute = 2 1/2 gals. per min.

#2 - 1" in can in 10-min = 0.04-gals. per min.

#3 + #4 - not leaking enough to get the water in the 5-gal. can

Sta. 7+56 - 5 gals - in 30-sec.
= 10-gals. per min.

Sta. 9+04 = 5-gals. in 42-sec.
= 7.15 gals. per min.

Tuesday - Aug. 22 - 1933

Outlet Tunnel work. 5: A.M. to 2: P.M.

- 1- foreman } Assembling equipment
8- men } for concreting holes
 } in tunnel lining.

Gore Wall: South Abut.

1- man. 4- hrs. wetting concrete

Outlet Tower Work:

- 1- Carp. foreman } building forms for
2- Carpenters } Gate well - 7- hrs
2- helpers } concrete - 1- hr.

1- man. 4- hrs } wetting concrete.

1- mixerman } mixing plant
also transit mix driver } crew
1- man }

1- mixing plant

1- Transit mix truck

Placed concrete in Gate well

elev - 576° to elev. 583°

Mix: 6- sacks cement } 4 Batches concrete
1390 # Sand }
1200 # 1 1/2" rock } 1-5-sk. batch grout
1030 # 3/4" rock } Sacks Cement
 } Riverside
 } 29-5ks. Cement

Start - 1:10 P.M. Finish 2:20 P.M.

7- ladder rungs.

Recommendation for building invert

up to grade at junction of wall + invert

Sta. 4+63 to Sta. 4+72 South side

Sta. 9+48 to Sta. 11+47 - Both sides

Invert at these locations was chipped out to provide clearance for form alignment, leaving the concrete from 3" to 6" deep instead of the required - 12".

13:00 to 5 A.M.
22.

Aug. 23, 1933 - 4:45 A.M. to

Outlet Trench-filling holes continued:

3+52 - Start 4:45 A.M. - Finish 5:21 A.M.

cu. yds. 3+3+2 = 8 cu. yds.

Moving from 3+52 to 3+02

5:21 A.M. to 5:45 A.M. = 24 min.

After the setup was made to fill hole at sta. 3+02, the power for belt conveyor went off and at 6:20 A.M. the crew quit work - 1 cu. yds. (7 sacks cement left in mixer was wasted, mixing plant out of sand and spillway using the air that was available for gun.

1 - Jumbo on truck

1 - Belt conveyor or elevator

1 - Press welder gun

1 - Transit mixer

1 - 60 H.P. Tractor-Bulldozer

1 - mixer man ^{also Transit mixer driver} mixing plant crew

2 - men

1 - tractor driver

1 - foreman
1 - gun man
7 - men } placing cone,
6 1/2 - hrs

All this crew
& equipment
6 1/2 hrs

12: MIDNIGHT TO 6:20 A.M.

MIX: 7-sacks cement, 25-batches

1440# sand

1050# 1 1/2" rock

1030# 3/4" rock

46-gals. H₂O

175-sacks
1-batch wasted
included in above.

Aggregate wet from screening plant.

Outlet TOWER WORK:

1 - Carp. Foreman } hrs. building forms
2 - Carpenters } + placing steel and
2 - helpers } ladders in
gate well - elev. 683'
To 694'
hrs. placing concrete

1 - Mixing plant

1 - Transit mix truck

1 - Barber green

1 - Truck #42

1 - mixer man
also Transit mix driver } mixing plant crew.
2 - men

11 - ladder rungs.

MIX: 6-sacks cement

1340# sand

1250# - 1 1/2" rock

1030# - 3/4" rock

start - 1:15 P.M. - 2:20

7 - Batches Concrete
1 - batch Grout @ 5-sks.
47 - sks. cement

Johnson crew not on the job. - MOVED
his equipment from job - Pohl & Connolly
will build the tower.

Aug-24-1933-

Outlet Tower work:

1-foreman	} Building forms & placing ladder rungs & steel in gate well - elev 594.0%
3-Carpenters	
2-helpers	
	605 = 7-hrs.
	Placing concrete - 1-hrs

1-rigger foreman	} stripping gate well forms
2-men	
	4-hrs.

1-mixer man	} mixing plant
also transit mix driver	
1-man	crew - 1-hr.

1-mixing plant	} 1-hr.
1-Transit mix truck	

1-man	} 8-hrs. time divided between wetting core wall & tower concrete.

11 - ladder rungs inside of gate well.

Mix: 6-sacks cement	} 6- 6-sack batches
1340# sand	
1250# 1 1/2" rock	
1030# 3/4" rock	
38-94 lb. H ₂ O	
	1- 3-sack batch
	1- 5-sk. batch grout
	44-sks. cement.

12:45 P.M. to 1:45 P.M.

Outlet Tunnel - Aug-24-1933

Thurstin worked midnight to 4: A.M. on concrete, filling holes in tunnel lining.

1-foreman	} 4-hrs. concrete
8-men	
	4-hrs. 4: A.M. to 8: A.M.
	stripping forms & building template for tunnel grouting

1-Jumbo on truck -

5: A.M. to 2: P.M.

FRIDAY, AUG. 25-1933

Outlet Tunnel Crew:

- 1- Jumbo on truck } 8-hrs rigging
- 1- foreman } Jumbo & Template
- 6- men } + waterliners for drilling grout holes in tunnel lining

Outlet Tower Work:

- 1- rigger foreman } cleaning base
- 3- men } lumber from tower base excav. preparatory to backfilling - 5-hrs

- 1- foreman } 6-hrs. building gate well forms & placing steel
- 3- Carpenters }
- 2- helpers }

- 1- foreman } placing concrete
- 2- helpers } gate well to elev. 613'

- 1- mixer man } mixing plant crew
- 1- man } 1-hrs

- 1- Dragline operator } placing conc.
- 1- " " oiler } 1-hrs.

- 1- Transit mix truck - } 1-hr. driver

- 1- #10 Dragline
- 1- mixing plant
- 1- Transit mix truck

Placed concrete in Gate well elev. 605' to 613'

Start - 1:15 P.M. Finish 2: P.M.

- Mix: 6-5K5 cement
- 1340 # Sand
- 1250 # - 1 1/2" rock } 1- batch grout - 5-5K5
- 1030 # - 3/4" rock } 5- batches Concrete - 35-5K5
- 38- gals. H₂O

- 7- ladder rungs on outside of gate well
- 8 " " " inside " " "
- 1- safety grab on top of wall.

SAT. Aug. 26-1933

Outlet Tower Work:

1- #10 Crane	} Stripping timber cribbing + shoring
1- Ford Truck	
1- foreman	} from tower excav.
3- men	
1- man - only 4-hrs	} 8-hrs.
1- Crane operator	
1- " oiler	

1-man: { Stripping gate well
forms and finishing gate
concrete surface. - 8-hrs

TUNNEL WORK:

Thurston Inspector from to-day.

Corewall: South Abutment

1- foreman	} Building core wall forms
3- Carpenters	
2- helpers	
	} 8-hrs

1 mixerman	} Cleanup around and inside of mixers
2- men	
1- Compressor	
2 sakhammers	
	} 8-hrs

Sunday Aug-27-1933

1-man - 8-hrs	} Time divided in wetting tower & Core Wall Concrete

MONDAY- Aug-28-1933

Corewall: South abutment

1- Foreman	} Core wall forms & steel
3- Carpenters	
3- laborers	

1 mixerman

3- men	} Cleaning up around mixers - 3-hrs
1- Compressor	
2- Sakhammers	

Aug 28-1933-

Outlet TOWER WORK: 6:AM to 3:PM

1- #10- dragline

1- Ford truck

1- Rigger foreman } Stripping timbering
4- men } from tower excav.
hole.

1- dragline operator

1- dragline oiler

990^v 26
392^v
Aug- 29-1933- 11:AM to 6:AM

Placed concrete in Core Wall.

³⁹⁰⁴ ^{N3952}
N3896 to N3909 - elev. 666° - 669°

⁵² ^{N3996}
N3904 to N3928 - elev. 664° - 669°

37 ft. Copper

40 - 7/8" ϕ - 9'0"

8 - 1 3/16" ϕ - 24'

16 - 1 3/16" ϕ - 32'

3 - 2' stub columns welded

1- mixing plant

transit mix trucks.

1- mixer man { 4 3/4 hrs. cleaning roadway
3- men } dirt from Core Wall area.
1 hr. hrs. mixing concrete

3- Carpenters { 7- hrs. on forms +
building bridge over
Core Wall for road

1- foreman { 4 3/4 hrs. Cleanout + steel
3- men } 1-hr. Placing core.

OVER →

Aug. 29, 1933

Core wall work continued:

- 1-rigger foreman^{8 hrs} hrs. hauling timbers
- 2-men - 4 1/2 hrs help build bridge
- 1-man - 8-hrs over core wall - elev. 670
- 3-transit mix drivers - 1-hr.

Mix: 7-sks. cement } 14 batches conc.
 1340 # sand } + 2 batches wasted
 1250 # 1 1/2" rock } mixer truck broke
 1030 # 3/4" rock } 2-batches grout
 39-gals. H₂O } 108 Sacks cement
 + 14 sacks wasted

Start concrete 5:40 A.M. Finish - 6:40 A.M.

N3136 to N3128 - elev. 692° to 698°

N3128 to N3112 - elev. 691° to 698°

N3112 to N3104 - elev. 694° to 700°

N3104 to N3096 - elev. 700° to 706°

N3096 to N3088 - elev. 694° to 700°

N3088 to N3064 - elev. 706° to 712°

1- steel column

Aug. 29, 1933

Core Wall Continued

- 76-ft. Copper
- 24-13 1/16" Ø - 24' - inch lapp
- 48-13 1/16" Ø - 9' " "
- 24'-13 1/16" Ø - 28' " "
- 90-7/8" Ø - 6' " "

MIX - same as on previous page.

35-batches concrete @ 7-sks.

1-batches grout @ 5-sks.

250- Total sacks cement

Start - 6:45 A.M. - Finish 10:45 A.M.

1- #10. Crane

2-transit mix trucks
1-mixing plant

1-foreman { Placing concrete 2 1/4-hrs.

5-laborers

3-laborers - hrs. (from spillway crew for relief at 9 A.M.)

1-Crane operator { Placing concrete hrs.
moving time 1 1/2-hrs

1-Crane oiler

1-mixer man { mixing plant crew - 2 1/4 hrs
3-men { crew change except mixer man
at 9:00 A.M. - 3-men from spillway

2-Transit mix drivers

550-575
Quantity

Outlet Tower work - Aug 29 1933

- 1- #10 - Dragline - 2 1/2 hrs
- 1- Dragline operator { 2 1/2 - hrs backfilling
- 1- " " oiler { tower excav.
- 1- laborer - 3 1/2 hrs. wetting tower
concrete & pointing cone holes
ahead of backfill.
- 3- Carpenters - { 1-hr. building frame
out of 2"x12" around
suction valve at elev 610³
to protect valve against
being broken with
dragline buckets

Aug 30 - 1933

28

6:15 A.M. to 3:15 P.M.

Outlet Tower

- 1- Dragline #10 } Backfilling
- 1- Dragline operator }
- 1- " " oiler }
- 1- Carp. helper - { finishing inside
of gate well with
cement wash.

Core Wall:

- 1- foreman } Core wall forms
- 3- Carpenters } South Abutment
- 3- laborers }
- 1- helper - 4-hrs

Aug. 30. 1933

Outlet Tunnel - Grouting - 30"

1- Rix pressure tank (2 cu. ft.)

1- mixing plant

1- Transit mix truck

start - 12: Noon

Mix: 1-part cement, 3-parts sand.

5-sks. cement - 1515 # Sand (loose)

1- foreman } Placing grout pipe & assembling
6- men } equipment hrs

1- mixerman } grouting - hrs
also truck driver } mixing plant

2- men

D.S.
↑

6+60 17'-6" 3' 6' 17'-6"

3 1/2 wasted 7-7-7-7
NO grout 7-2 1/2
Total 38 1/2

6+42 17'-6" 6' 6' 17'-6"

9-7-
14-cu. ft.

6+20 17'-6" 6' 6' 17'-6"

5+98 17'-6" 3' 6' 17'-6"

5+80 17'-6" 6' 3' 17'-6"

52 1/2 cu. ft. grout placed -

Yield computation

5-sacks Cement

1515 # Sand

45- gals. H₂O

$$\text{Sand} - \frac{1515}{2.78 \times 62.5} = \frac{1515}{173.75} = 8.71^+ \text{ cu. ft.}$$

$$\text{Cement} = 470^+ = 21.39^-$$

$$3.51 \times 62.5$$

$$\frac{4.5 \text{ gals.}}{7.5} = 6.00 \text{ cu. ft.}$$

$$17.10$$

cu. ft. per batch

Delay - 12:40 P.M. to 1:40 P.M. Gun Plug.

" 2:1 P.M. to 3:00 P.M. Gun plug.

Foreman is going to rig up a different set of fittings on gun before it can be successfully operated with regular run of sand.

3- 5-sack batches mixed -
13-sks. cement

477
5
238.5

Thursday - Aug 31 - 1933.

Pressure grout tunnel - 60^{ft}

1 - Foreman } Screening sands & loading
6 - men } transit mix truck

1 - Transit mix driver

All grout mixed in transit mixer

1 - Foreman } Pressure grouting
6 - men }

1 - Rix pressure tank

1 - Transit mix truck

1 - Jumbo on truck

Air + grout hose.

MIX: 1:3 -

5 - sks. cement
135^{lb} sand.
45 - gals. H₂O

6:45 AM - to 8:30 AM - fixing gun.

Sta. Distances from Q

6+60

17'-6"

3'-0"

6'
38 1/2 cu. ft.
8-30-33

17'-6"

6+42

17'-6"

#4

6'

6'

17'-6"

14 ft x 30 in
7+7+7+7+7
7+7+7+7+7
7+7+7+7+7
7+7+7+7+7
7+7+7+7+7
7+7+7+7+7

+7+7+7+7+7

+7+7+7+7

+7+7

10
20
100
10
10
10

288 - cu. ft. To-day

14 - " " 8-30-33

302 - cu. ft. total
in this hole to date
not finished at end
of shift.

12 - batches @ 5 - sks = 60 - sks.

↑ Downstream 30

Aug-31-1933

Core Wall: South Abutment

1- Carp. foreman -	3-hrs	} Core Wall forms & steel
2- carpenters	8-hrs	
1- carpenter	3-hrs.	
1- laborer -	8-hrs.	
2- Carp. helpers -	3-hrs	

1- #10-Drayline Crew - repairs

Outlet Tower:

1- Cement finisher - 8-hrs -

Finishing Gate Wall concrete - inside
of well. - 2-sks. cement.

Note: 25-sacks cement used 3: A. M. to
6: A. M. to build small concrete
wall under bridge crest of
Core wall at elev. 670' for
Contractor's convenience.

Sept. 1st 1933.

Placed concrete in Core Wall:
N 3064 to N 3088 - elev. 712° - 720°

N 3088 to N 3104 ^{to} elev. - 714°

N 3104 to N 3112 ^{to} elev. - 708°

N 3112 to N 3120 - to elev. 704°

Start: 11 A.M. finish - 4:30 A.M.

1- #10- Crane

2- Transit mix trucks

1- mixing plant

1- Crane operator

1- " oiler

1- foreman

3- men

1- mixerman

3- men

2- Transit mix
truck drivers

Placing Concrete
4 1/2 - hrs
4 1/2 - hrs on
concrete - 3 1/2
hrs. Stripping
forms.

mixing plant crew

Mix: 7-5ks. Cement

1340# Sand } 25 batches concrete

1250# 1 1/2" rock

1030# 3/4" rock

39-gals H₂O

2- batches grout

185-5ks.

24- ft. Copper

steel as per plans -

3- Carpenters - 4-hrs. Core wall

" "

3-hrs. Spillway Arms

Core Wall Concrete.

2: P.M. to 3: P.M.

Sta. N 3064 to N 3072 to elev. 722°
N 3072 to N 3080 to elev. 726°

12- ft. Copper

3- Carpenters } placing concrete.

1- foreman

1- Crane op. } 1-hr.

1- Crane oiler

1- Transit mix driver

1- Mixing plant

1- #10- crane

1- Transit mix truck

8 - Batches Conc. = 56-5ks.

0 - Batches Grout 0

56-

Sept. 3rd to 11th reported by
Thurstin, Gier + Reed

Sept. 11, 1933 - 6: A.M. to 3: P.M.

Grouting outlet tunnel:

1-mixerman } mixing plant crew
1-helper }

2-Transitmix drivers

1-foreman } Grouting crew.
4-men }

1-mixing plant.

2-Transitmix trucks

1-Rix 7 cu. ft. grout tank

1-Jumbo on truck.

Air from central compressor plant.

I relieved Thurstin at 7:30 P.M.

28-cu.ft. out of 3rd load of grout
used when I relieved Thurstin

Loads-

5-cu.ft. out of 3rd load-left From Thurstin's time

+1+1+1+1+1+1+1
+1+1+1+1+1+1+1

36-batches @ 5-sks. = 180.5 SKS
Cement.

sta.

4178

17'-6"

6'-0"

3'-0"

17'-6"

0
2'-6" pipe
by Thurstin
no pipe
left in.

Reported
by Thurstin
no pipe
left in.

Reported by
Thurstin

2-cu.ft.
2'-6" pipe

4+60

17'-6"

6'-0"
3'-0" pipe

3'-0"
redrilled
3'-0" pipe

17'-6"

3+7+7+7+7+7+7+2
7+7+7+7+7+7+1
7+7+7+7+7+3
+7+7+7+7+7+1
+7+7+7+7+7+4
+7+7+7+7+7+5
+7+7+7+7+7+7
+7+7+7+7+7+5
+7+7+7+7+7+5
+7+7+7+7+7+3
+7+7+7+7+7+3
+7+7+7+7+7+5
+7+7+7+7+7+7
+7+7+7+7+7+5
+7+7+7+7+7+5
+7+7+7+7+7+3
+7+7+7+7+7+5

658

61 1/2

719 1/2

719 1/2 cu. ft.
To 3: P.M. - not
finished
P.M. to 11: P.M.

3:00 A.M. (Hole 3' N at 4+60)

39

42

38

40

159

7+7+7+7+7+4 + 7+7+7+7+7+7
7+7+7+7+7+3 + 7+7+7+7+7+5

Downstream
↑

159 Hole 3' N at 4+60 Cont.

- 38 $\overline{7+7+7+7+7+3} + \overline{7+7+7+7+7+3}$
- 40 $\overline{7+7+7+7+7+5} + \overline{7+7+7+7+7+5}$
- 42 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+7}$
- 39 $\overline{7+7+3+7+7+7+6} + \overline{7+7+7+7+7+4}$
- 38 $\overline{7+7+7+7+7+3} + \overline{7+7+7+7+7+3}$
- 42 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+3}$
- 42 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+7}$
- 42 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+7}$
- 39 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+4}$
- 42 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+5}$
- 38 $\overline{7+7+7+7+7+3} + \overline{7+7+7+7+7+6}$
- 42 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+7}$
- 42 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+7}$
- 41 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+6}$
- 42 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+7}$
- 42 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+7}$
- 41 $\overline{7+7+7+7+7+7} + \overline{7+7+7+7+7+6}$
- 48 $\overline{7+7+7+7+7+7+6}$

1179

58 batches
290 Sx Cement

INSPECTED BY Thurstin

Sept. 12-1933 - 6: A.M. to 3: P.M.

Same labor & equipment as on Sept. 11th
 except after 11:45 A.M. Pressweld 24 cu. ft. tank
 out of sand
 Loads = 1441 - A.M. - 7: A.M. to 11:45 A.M. ^{air used}
 AM. " = 141+1+1+1+1+1 + 1+1+1+1
 Crew worked rigging up Pressweld gun, which was used after 11:45 A.M.
 14-loads @ 2-batches of 5 sxs. each = 140
 1:3-mix 5KS. Cement Pressweld gun - 24-cu. ft. Full.

Hole - 3'-0" North of continued -
Carter, Converse, Albert + Steves measured tank by water measure, using 5-gal. & 2 1/2 gal. can.

1:3-mix

- $\overline{7+7+7+7+7+1} = 36$ - cu. ft.
- $\overline{7+7+7+7+7+3} = 38$ " "
- $\overline{7+7+7+7+7+1} = 43$ " "
- $14\frac{1}{2} + 15 + 14 = 43\frac{1}{2}$ " "
- $23 + 16 = 39$ " "
- $24 + 16 = 40$ " "
- $24 + 15\frac{1}{2} = 39\frac{1}{2}$ " "
- $24 + 18 = 42$ " "
- $24 + 19 = 43$ " "
- $24 + 17 = 41$ " "
- $24 + 16 = 40$ " "
- $24 + 17 = 41$ " "
- $24 + 16 = 40$ " "
- $24 + 20 = 44$ " "

570 - cu. ft.

Air & water forced through grout hole - 3+60-3-ft. N.
from hole being grouted at 4+60-3-ft. N.

Sept. 13-1933.

Outlet Tunnel Grout

2- Transit mix trucks

1- mixing plant.

1- Pressweld gun

1- Jumbo on truck

2- Transit mix truck drivers

1- Pressweld gun operator

1- foreman

3- men

1- mixer man } mixing plant crew
1- laborer } (mixed conc. for tower
at same time as mixing
grout.)

6: A.M. to 7:5 A.M. out of sand.

11:30 " " to 12:30 P.M. Trucks hauling to tower

1:30 P.M. to 2: P.M. moving ahead &
redrilling holes.

2- batch loads 1:3 MIX

1+1+1

3- batch loads

1+

1- batch load

(2- batches of this load
wasted - 10- sks. cement)

Sta. 4+60 - 3'-0" N. of Q. continued.

^{wasted}
14-14 +10 = 10- cu. ft.

+13+24 = 37 " "

+21+21 = 42 " "

18+ = 18 " "

107- cu. ft. at 9:45 A.M.
hole finished

Sta. 4+60 - 6'-0" South Q.

+11-10 = 1- cu. ft.

Sta. 4+60 - 17'-6" South Q.

10-10 = 0- cu. ft.

Sta. 4+60 - 17'-6" North Q.

6+7-7 = 6- cu. ft.

Pressure from this
hole blew hole in
lining - Sta. 4+25

114 cu. ft. grout

10- batches at 5 sks = 50- sks
Cement

Hole - 3 ft. South at 4+40 redrilled

5- ft. through concrete
grout, timber & grout again.

Sept. 14-1933 - 6 A.M. to 3 P.M.

Outlet Tunnel Grout.

- 1- mixing plant
- 2- Transitmix trucks
- 1- Pressweld - 24 cu. ft. tank
- 1- Jumbo on truck
- 1- 60 H.P. Tractor
- Air from central compressor plant

1- Foreman ^{8 hrs.} grouting crew
 1- man ^{5 hrs.}
 4- men - ^{8 hrs.}

1- mixer man } mixing plant crew
 6-hrs on grout-
 1- laborer } 2-hrs. repairs

2- Transitmix drivers - 6-hrs.

8:45 A.M. to 9:20 delay - broken connection on pressweld
 1:3. MIX: gun changed to Rix gun at 9:20

2 batch loads $\frac{1}{2}$ - 1st load wasted

1+1+1

3- batch loads

1+1+1+1+1+1+1+1

1+1+1+1+1+1+1+1

51- batches at 5-sks

= 255-sks. cement

Sta. 3+60 - 17'-6" South of ϕ

Would not take grout.

6'-0" South of ϕ .

Would not take grout.

17'-6" North of ϕ .

Would not take grout

6'-0" North of ϕ .

Would not take grout.

3+40

3-ft. North of ϕ - start 8 A.M.

13+16-4	= 25 cu. ft.
24+16	= 40 " "
24+24-4+5	= 53 " "
7+7+7+7+7+7+7+7+7+1	= 64 " "
+7+7+7+7+7+7	= 42 " "
+6+7+6+7+7+7+7+7+1	= 55 " "
+7+7+7+7+7+7+7+1+3	= 52 " "
+7+7+7+7+7+7+7+7+2	= 58 " "
+7+7+7+7+7+7+7+7+5	= 61 " "
+7+7+7+7+7+7+7+7+7	= 63 " "
+7+7+7+7+7+7+7+7+5	= 61 " "
+7+7+7+7+7+7+7+7	= 56 " "
+7+7+7+7+7+7+7+7	= 56 " "
+7+7+7+7+7+7+7+7	= 56 " "
+7+7+7+7+7+7+7+7+3	= 59 " "
+7+7+7+7+7+7+7+7	= 49 " "
+7+7+7+7+7+7+7+7+7	= 56 " "
+7+7+7+7+7+7+7+7	= 56 " "
+7+7+7+7+7+7+7+7+1	= 57 " "

1019 cu. ft. grout.

Note: Lining cracked under pressure at Sta. 4+10 about 7 ft. above invert on North side - area about 3x3' loosened.

962 1019

Sept. 14.

3: P.M. - to 11: P.M. Shift

3+40-

3-ft. North of ϕ . Continued -

3-batch loads @ 5 sks. per batch -
1+

7+7+7 This work taken over at 3:20
reported by Thurston.

Sept. 15. 1933. 6: A.M. to 3: P.M.

Grouting outlet Tunnel

- 1- mixing plant
- 2- Transitmix trucks
- 1- Rix pressure tank
- 1- Jumbo on truck
- 1- foreman { grouting crew
- 4- men {
- 1- mixerman { mixing plant
- 1- laborer {
- 2- Transitmix drivers

3-batch loads @ 5 sks. per batch

1+1+1+1+1+1+1+1+1+1+1+1

1+1+1+1+1+1+1+1+1+1

75-batches @ 5 sks = 375-Sks
Cement

1304

1367

63

1430

Sta. 2+80- 6-ft. South of ϕ Continued

7+7+7+7+7+7+7 = 56 cu. ft.

7+7+7+7+7+7+7 = 56 " "

7+7+7+7+7+7+7 = 56 " "

7+7+7+7+7+7+7 = 56 " "

7+7+7+7+7+7+3 = 59 " "

7+7+7+7+7+7+7 = 56 " "

7+7+7+7+7+7+3 = 59 " "

7+7+7+7+7+7+2 = 52 " "

7+7+7+7+7+7+3 = 59 " "

7+7+7+7+7+7+3 = 52 " "

7+7+7+7+7+7+3 = 59 " "

7+7+7+7+7+7+1 = 57 " "

7+7+7+7+7+7+7 = 56 " "

7+7+7+7+7+7+2 = 58 " "

7+7+7+7+7+7+4 = 60 " "

7+7+7+7+7+7+7 = 56 " "

7+7+7+7+7+7+7 = 63 " "

7+7+7+7+7+7+1 = 57 " "

7+7+7+7+7+7+1 = 50 " "

7+7+7+7+7+7+7 = 57 " "

7+7+7+7+7+7+4 = 53 " "

7+7+7+7+7+7+2 = 58 " "

7+7+7+7+7+7+3 = 59 " "

7+7+7+7+7+7+7 = 63 " "

7+7+7+7+7+7+7 = 63 " "

1430-cuft.

Grout was forced through from this hole
to grout holes at Sta. 1+80

Sept. 16 1933

Outlet Tunnel Grouting

Mix. Pressure - 60# "at head"
Actual - 120# " "

- 1 - mixing plant
- 1 - Transit mix truck - 2-hrs
- 1 - Transit mix truck - 3-hrs
- 1 - Samba on truck
- 1 - Rix 7-cu. ft. pressure tank.

Air from central compressor plant

- 1 - mixerman } mixing plant crew
- 1 - helper }

- 2 - Transit mix drivers
- 1 - foreman } grouting crew
- 4 men }

Mix: 1:3 - 55 kls. cement, 251 5# Sand - 45 gal. Samba

2 - batch loads

1+1

4 - batches

3 - batch loads

1+1+1+1+1+1

21 - batches

25 - batches Total

125 - 5Ks Cement

Sta. 2158-

- 6'-0" North of Φ - No Grout
- 8'-0" South of Φ - " "
- 17'-6" - North of Φ
3-1 = 2-cu. ft. Total
- 17'-6" South of Φ
3-1 = 2-cu. ft.

Sta. 2140

- 9'-0" South of Φ
3-1 = 2-cu. ft.
- 3'-0" - North of Φ - No Grout
- 17'-6" South of Φ - No Grout
- 17'-6" North of Φ - 2-cu. ft.

Sta. 2122

- 3'-0" - South Φ - no grout
- 13'-0" " " - 2-cu. ft.
- 17' - South of Φ - NO grout
- 6'-0" North of Φ - NO grout
- 17'-6" North of Φ - NO grout

Sept 16 - Tunnel grouting continued

Sta. 2+00

6'0" North of ϕ
cu. ft
3-1 = 2 cu. ft.

6'0" South of ϕ =
cu. ft.
5-3 = 2 cu. ft.

17'6" South of ϕ - No Grout

17'6" North of ϕ - No Grout

Sta. 1+80

6'0" - South of ϕ
+7+7+7+7 = 28
+7+7+7+7+7+7+7+3 = 52
+7+7+7+7+7+7+7+7+5 = 61
+7+7+7+7+7+7+7+7+2 = 58
+7+7+7+7+7+7+7+7+2 = 58
+7+7+7+7+7+7+7+7+7 = 63
+7+7+7+7+7+7+7+7+2 = 58
+7+7+7+7+7+7+7+7 = 56

434 - cu. ft.

Total cu. ft. to-day 448

Sunday - Sept. 17-1933

Spillway Work:

1. Comp. Foreman } Shoring ^{South} bank of
2. laborers } Cutoff Trench - OG.

1. driller
2. helpers
1. Compressor
1. Waterliner/drills } Drilling grout holes
in OG. Cutoff
trench.

Grout holes in Cutoff trench under OG.

Sta	Dir	Length	Length of pipe
Sta 1+00	N	26'-2"	20'-8"
Sta 1+05	S	26'-0"	21'-4"
" 1+10	N	21'-6"	21'-0"
1+15	S	Drill in hole - 20 ft deep.	21'-4"
1+20	N	26'-4"	21'-4"
1+25	S	26'-0"	21'-4"
1+30	N	24'-0"	20'-9"
1+35	S	22'-0"	21'-4"
1+40	N	26'-0"	21'-0"
1+45	S	26'-4"	21'-0"
1+50	N	17'-0" Redrilled to 25'	21'-0"
1+55	S	23'-0"	21'-4"
1+60	N	19'-0" Redrilled to 25-ft.	21'-0"
1+65	S	25'-0"	21'-8"
1+70	N	26'-0"	21'-8"
1+75	S	25'-6"	21'-4"

1. mixerman } cleaning + repairing
2. laborers } Conc. mixer

MONDAY Sept. 18. 1933

Spillway work chargeable to Concrete.

1. Carpenter foreman	} Building Spillway bulkhead forms. Sta 0196 to 1168 O.G. + O.G. cutoff trench.
4. Carpenters	
3. helpers	

1. Compressor	} Drilling grout holes in O.G. cutoff trench
1. driller	
2. helpers	

1. mixerman	} Deepening runway to mixing plant hopper to accommodate
1. shovel operator	
1. " oiler	
1. Truck driver	
1 # 7. shovel	
1 # 3 truck	

Tuesday - Sept. 19. 1933

Spillway concrete work.

1. foreman - 8 + 14 hrs.	} Spillway forms.
8. laborers - 8 hrs.	
7. Carpenters - 8 hrs.	

1. mixerman	} mixing plant crew
6. men	
1. #44. Truck driver - 8 hrs.	
5 Transit mix drivers -	

1. mixing plant	} 3. Transit mix 2. Blaw-Knox Truck mix.
3. Transit mix trucks	

Mix: Grout: 5 sacks cement - 1000# sand

Concrete:

5 sacks cement	} Batches Concrete = 314 " Grout = 9 1615. SKS - cement
1340# sand	
760# - 2 1/2" rock	
970# 1 1/2" rock	
770# - 3/4" rock	
35-gals. H ₂ O	

Placed concrete in Cutoff trench of O.G.

and O.G. from rock to elev.

Sta. ^{729#} 0196 to ^{727#} 1168 start - 10:30 A.M.
98. Ft. copper water-stop Finish 1:45 A.M.

42
227.4
65
728.5

- 1- barber green aggregate loader
- 1- Truck # 44 - hauling aggregate.

- 1- Compressor
 - 1- waterliner & drills
 - 1- driller
 - 2- helpers
- drilling grout holes
in cut-off trench under
OG.

- 1- Rigger foreman
 - 7- men
- Rigging mixing plant
discharge hopper to
accommodate the
loading of the two
kinds of transit
mixers. 4-hrs.

6- men on placing crew relief
4: P.M. to

5- men on relief crew in mixing plant
4: P.M. to 1:45 A.M.

1- Truck driver on aggregate haul relief
4: P.M. to 1:45 A.M.

Wednesday - Sept. 20 - 1938 -

Spillway Concrete Work:

- 1- Foreman
 - 10- Carpenters
 - 5- helpers
 - 4- laborers
- Building O.G. forms
0196 to #68
Roughening conc. surface
& wetting conc. str. 0196 to
#68

- 1- Compressor
 - 1- waterliner & drills
 - 1- driller
 - 2- helpers
- drilling grout holes
in OG cut-off trench.

- 1 #10- Dragline
 - 1- Compressor
 - 2- Sackhammers
 - 1- Truck
 - 1- Underman
 - 2- drillers
 - 1- Crane operator
 - 1- Crane operator
- Deepening runway to
mixing plant

Sept. 21, 1933.

1 compressor
1 driller
2 helpers

Spillway

Growt holes: OG cut-off trench.

Sta.	Depth of hole	length of pipe.
1480 N	25'-6"	21'-5"
1485 S	25'-6"	21'-6"
1490 N	25'-4"	21'-0"
1495 S	24'-0"	21'-1"
2+00 N	26'-6"	21'-0"
2+05 S	25'-10"	21'-4"
2+10 N	26'-10"	21'-8"
2+15 S	26'-0"	21'-6"
2+20 N		21'-0"
2+25 S		20'-9"
2+30 N		20'-9"
2+35 S		

Spillway Concrete Work:

1 foreman

5 Carpenters ^{8 hrs} } Spillway forms.
4 Carp. ^{4 hrs} }
3 Carp. helpers ^{8 hrs} } 8-hrs.
2 " " ^{4 hrs} }
5 laborers }
1 Carp. helper } dumping trucks
4 laborers } spreading concrete
2 laborers } 10:30 A.M. to 10: P.M.
 } 4 P.M. to 10: P.M.

1 mixer man } 4 1/2-hrs on plant alterations
3 men }
1 bulldozer }

1 mixer man } mixing plant crew
6 men } 10:30 A.M. to 10: P.M.
1 Carp. } 9: P.M. to 11: P.M.
1 helper } on chutes & sky headers.
4 transit mix drivers }
 } 10:30 A.M. to 9:30 P.M.

1 mixing plant
3 Truck mixers - Blaw-Knox. 1270
1 Transit mix truck

1 1/2 8-mix
5 sks. cement } Batches conc. = 254
1340 # sand }
760 # 2 1/2" rock } batches grout = 8
970 # 1 1/2" rock }
770 # 3/4" rock } sks. cement = 1310
35 - gal H₂O }
10-ft. copper }
 } OVER

Sept. 21st continued.

Placed concrete in Spillway
OG section - to average elev. 733⁴
Sta. 1144 to 1168
Sta. 1196 to 1120 to average
elev. 734.75

1-barber green aggregate loader

1-truck #44-

1-truck #40

2-Truck drivers on aggregate from

stack pile

Core Wall Work

4-Carpenters } Core wall forms
2-helpers } north abutment 4-hrs

Sept. 22-1933.

Spillway -

1-foreman

4-Carpenters

4-helpers

6-laborers

Spillway forms

Building & rigging chutes
chipping & cleaning
concrete - 4-hrs

1-compressor

1-waterline & dulle

1-driller

2-helpers

Drilling grout holes
in OG cutoff trench.

Corewall work

Placed concrete in Core wall.

N3944 to N3952 to elev. 676° from 672°

N3952 to N3976 - to elev. 684° from 672°

MIX: 7-sks. cement

1390# sand

1200# 1/2" rock

1040# - 3/4" rock

40-gals. H₂O

No copper

14 Batches conc.

2 Batches grout

108-sacks of cement

600-sacks cleaned

Core Hall Continued: 9-22-33

1-mixing plant - 2 P.M. to 4 P.M.
1- #10 Crane
2- Transit mix trucks

1- Carp. foreman
3- Carpenters
1- helper

1- #10 Crane operator
1- " " oiler
2- Truck mix drivers
3- laborers - tamping conc.

1-mixerman } 2-hrs.
3-men } mixing
 } conc.

Spillway - 9/23/33 By Göttschling
3:15 A.M. to 4:45 A.M.

Grout holes in OG Trench

Sta.	Depth of hole	Length of 2" pipe ^{NEW}
2+20 N	27'-4"	21'-0"
2+25 S	27'-0"	20'-9"
2+30 N	25'-6"	20'-9"
2+35 S	27'-0"	21'-5"
2+40 N	27'-1"	21'-5"
2+45 S	27'-1"	21'-5"
2+50 N	27'-0"	20'-10"
2+55 S	27'-1"	21'-4"
2+60 N	26'-2"	21'-6"
2+65 S	25'-8"	21'-6"

1- Compressor
1- waterliner & drills } Drill grout holes,
1- driller } clean holes & set
2- helpers. } grout pipe -
 } 1:15 A.M. to 10:15 A.M.

Sept. 23-1933

Spillway Concrete work

1- Carp. foreman } 4:15 A.M. to 1:15 P.M.
5- Carpenters } Spillway forms.
1- helper

1- Carp. helper } 8-hrs. making wire anchors
 } to insert in concrete for firm
 } anchors.

Placing labor } 3-men placing concrete
1st shift } 1-man dumping concrete from trucks
 } 1-man - from 11:30 A.M.
 } 2-men from 12:30 P.M.
 } 3-men - 1:00 P.M. changing chutes

Placing labor } 1-man dumping trucks
2nd shift } 6-men placing - 3:15 P.M. to 6:15 P.M.

Mixing plant } 1-mixerman -
labor - 1st shift } 7-men

Mixing plant } 1-mixerman
labor - 2nd shift } 7-men - 3:15 P.M. to 5:15 P.M.

Sept. 23rd continued.

Aggregate supply } 1- Barber green operator
1st shift

1- Truck driver
1 #10. Crane - 1: P.M. to 3: P.M.

2nd shift, } 3 to 5 - same crew

Concrete delivery } 3- truck drivers
truck-labor-1st shift } From 7: A.M.

1-driver from 10:30 A.M.
1-Driver - from 1: P.M. to 3: P.M.

2nd shift } 5 drivers - 3 to 5

Form labor } 2- Carpenters - 8
2nd shift

Placed concrete in OG cut-off trench
and OG Footing:

Sta. H68 - rock to elev. 727[±]
to Sta 2+64 - rock to elev. 724[±]

Start - 7: A.M. Finish 5: P.M.

MIX = Grout:

5-sacks cement
1040# sand

batches

SKs. Cement

Concrete - 1-2 1/2:5

5-sacks cement

1340# sand

760# - 2 1/2" rock

970# - 1 1/2" rock

770# - 3/4" rock

35-gals. H₂O

389 - Batches

11 batches
front

2000 SKs
Cement

1905
35
2000 47

Sept. 23rd Spillway continued:

Equipment -

1- Transit mix trucks - 10:30 A.M. to 5: P.M.
1- " " " 1: P.M. to 5: P.M.

Truck mix Blaw-Knox 7: A.M. to 5: P.M.

1- mixing plant

1- barber green

truck # 43

truck # 44

1- #10 - Dragline

Note: Vertical contraction joint at H68
was sprayed with oronite

10:30 A.M. Pointed out to Supt. Steves +
Foreman Bryant places on south bank

of cut-off trench excav. between Sta.
H68 + 2+64 where danger of caving is
a hazard to the life of workman & is
inadequately shored.

Sept. 23, 1933 -

Core Wall:

- 1. Asst. foreman } stripping core wall
- 2. laborers } forms - North Abut.
- 4-hrs.

Sunday - Sept. 24 - 1933

- 1. foreman } stripping keyway forms
- 5. laborers } and cleaning conc. surface.
- 1+68 to 2+64
- also wetting concrete.

MONDAY - SEPT. 25 - 1933.

Spillway -

- 5-laborers } Roughening concrete surface +
- removing laitance - 1+68 to
- 2+64 - 4-hrs

- 1 foreman } Building forms
- 5 carpenters }
- 5 helpers }
- 5-laborers 4-hrs

Tuesday - Sept. 26 - 1933

Placed concrete in spillway

OG section - sta. 2+40 to 2+64 ^{Av.} to elev.

732.4

Sta. 1+92 to 2+16 to elev. (average) 733.0

- Mixing plant crew } 1 mixerman
- 7-men
- 6:45 A.M. to - 2:15 P.M.

- Placing crew } 1-foreman - 6:45 A.M. - 3: P.M.
- 7-men

- Concrete delivery } 4- Transit mix drivers
- 6:45 A.M. to - 2: P.M.

Sept. 25 - continued

Aggregate } 2 - truck drivers
Supply } 8-hrs.
 } 1 - loader operator - 8-hrs.

Equipment:

1 - mixing plant

3 - Blaw-Knox truck mixers

2 - Transit mix trucks

1 - Barber green loader

1 - #44 Truck


1 - #43 Truck

Form labor } 6 - carpenters { 8-hrs.
 } 4 - helpers

Curing conc. } 1 - man wetting concrete.

Mix: 5-sacks cement } 304 Batches concrete
 1340 # sand
 760 # - 2 1/2" rock } 8 - Batches Grout @ 5-sks
 970 # - 1 1/2" rock
 770 # - 3/4" rock } 1000 - Sacks cleaned
 35-gals. H₂O } 14 - sacks cement recovered

49
Placement of chutes as used to-day



Chute fixed to stay in one position only; A splice in chute 'A' at X to change chute to position 'B' when concrete is built up to about a 2 ft. to 3 ft. lift.

The discharge end of the chute should, for proper placement of concrete, be flexible at 'X' allowing shifting of chute from place to place to keep concrete evenly distributed and to eliminate segregation of the materials in the concrete. OVER →

I told supt. Steves at 8:30 A.M.
that in my opinion his method
of pouring concrete so far in the
spillway is the worst I have ever
witnessed.

In my opinion this method is
not satisfactory and is contrary
to good practice.

When the chute was disconnected
at "X", the concrete was
allowed to drop 10-ft - which
is also contrary to para. —
of the spec. where it states
that the concrete should be
deposited with the discharge as
close to the place of deposit as possible.

Wednesday - Sept. 27, 1933

Placed concrete in Spillway

Sta. 1796 to 1720 - from Aver. elev. 734.75

To Average elev. 744°

Sta. 1744 to 1768 - from Aver. elev. 733.4

To Aver. elev 744°

Form labor { 1- Gen. foreman
7- laborers - 3- hrs.
7- carpenters
5- helpers -
2- Camp - 4- hrs

Mixing plant labor { 1- mixer man
7- men

Concrete delivery { 2- Truck drivers
1- aggregate loader operator

Chute changing { 2- men (Camp. helpers) 9⁰⁰ A.M. to 3:30 P.M.

Aggregate supply { 2- Truck drivers
1- loader operator

Placing labor { 7- men - 9⁴⁵ A.M. to
2- men - 1⁰⁰ P.M. to 3:30 P.M.

Chipping }
Concrete for }
bond }

6 laborers - 2 hrs.

1 man setting concrete

Grout holes }
1 driller }
2 helpers } 4 hrs

Equipment:

1 mixing plant - 9⁴⁵ A.M. to

3 Blaw-knox truck mixers 9⁴⁵ A.M. to

1 Transit mix truck

1 Truck #44 - 6: A.M. to

1 Truck #43 - " " "

1 Barber green loader

1 Compressor

1 Water/air drills

Mix: 5 sacks cement }
1340# Sand } 232 Batches concrete
760# 2 1/2" rock }
970# 1 1/2" " } 8 Batches grout
770# 3/4" " }
35 gals. H₂O } 1200 sks. cement

16-ft. Copper

56

12:20 P.M. I told Supt Steves that
the grout pipe added to the 12th length
of pipe was for the contractor's
convenience, if he did not choose
to grout before the concrete reached
the top of the 12th pipe length, and
payment for additions would not
be allowed, to which he agreed.

Sept. 28-1933

Grout holes - Spillway OG cut-off Trench

Sta.	Depth of hole	Length of Pipe
0+95.5	26'-5"	20'-5"
0+90M	25'-7"	18'-7"
0+85.5	25'-6"	20'-0"
0+80N	25'-8"	20'-4"
0+75.5	25'-10"	20'-8"
0+70N	23'-0"	19'-9"
0+65.5	26'-0"	19'-10"
0+60N	25'-6"	19'-2"
0+55.5	25'-0"	21'-1"
0+50-N	25'-6"	20'-9"

1-Compressor

1-water liner & drills.

1-driller { Drilling grout holes, cleaning
2-helpers { holes + setting grout pipe
1: A.M. to 9:30 A.M.

Spillway Concrete Work - 9-28-33

1-Gen. foreman -

FORMS { 10-Carpenters
5-Carp. helpers.

7-Concrete men { cleaning surface of foundation
2-hrs. 6: A.M. to 8: A.M. ^{paid off} 9:11 to 11:11

8-laborers { cleaning surface of foundation
rock for concrete - 0+48 to
0+96 - 6: A.M. - 10: A.M.

Placing labor { 1-man dumping trucks
4-men placing concrete
10: A.M. to 3: P.M.

Mixing Plant { 1-mixer man
labor 7-men
10: A.M. to

Concrete Delivery { 3-Truck drivers - 4 1/2 hrs
2- " " 4-hrs
10: A.M. to 3: P.M.

Aggregate Supply { 1-Barber green operator
6: A.M. to 3: P.M. 2-aggregate truck drivers

Sept 28 - continued:

Placed Concrete in Spillway cut-off trench + OG Bandation Sta. 0+48 - rock to elev. 730[±] to Sta. 0+96 - rock to elev. 729[±].

Start - 10:15 A.M. finish 3: P.M.

Mix:	5-sacks cement	199	Batches concrete
	1340 [±] sand		
	760 [±] - 2 1/2" rock	9	Batches grout
	970 [±] - 1 1/2" rock		
	770 [±] - 3/4" rock	1040	Sks. Cement
	35-gals. H ₂ O		

995
43
1040

1-set of three test cylinders at 11:30 A.M.

1:35 - 2: P.M. Delay out of aggregate

Equipment:

- 1-mixing plant - 10:15 A.M. to
- 3-Blaw-Knox Truck mixers - 10:15 A.M. to
- 2 Transit mix trucks
- 1-Barber Green aqq. loader
- 1-Truck #44
- 1-Truck #43

Sept. 29-1933

Spillway

Chipping Concrete { 6-laborers - 6: A.M. to 8: A.M.
0+48 to 0+96

Form labor { 1-foreman
6-Carpenters { 11: A.M. to 9:30 A.M.
3-helpers
5-Carpenters
4-helpers

Placing labor { 1-Crane op. { 1-hr
1-Crane oiler { 1-hr
1-man changing chutes - 5 1/2-hrs
6-men placing concrete { 5 1/2 hrs
1-man dumping trucks

Clean Concr. surface with air & water { Concrete crew - 6: A.M. to
8: A.M. to ~~2: P.M.~~

Mixing plant labor { 1-mixer man - 8 A.M. to 2: P.M.
7-men

Aggregate Supply { 1-loader operator
2-Truck drivers
8-hrs.

Concrete Delivery { 3-Truck drivers 8: A.M. to 2: P.M.
2- " " 9: A.M. to 2: P.M.

Sept. 29. Continued:

Equipment:

- 1. mixing plant
- 3 Blaw-Knox truck mixers - 8:AM to 2:PM
- Transit mixers - 7:AM to - 2:PM.
- 1 Barber green aggregate loader
- 1 Truck #44
- 1 " #43
- 1 #10 Crane - 1 hr. placing Con.

Start 8:AM finish 2:PM

Placed concrete in Spillway. OG section 2+40 to 2+64 - from Aver. elev 732' to elev. 739'

Sta. 1+92 to 2+16 from Average elev. 733' to elev. 741'

Mix: 1:2 1/2:5-

- 5 - sacks cement
 - 760# - 2 1/2" rock
 - 970# - 1 1/2" rock
 - 770 - 3/4" rock
 - 1340# Sand
 - 35-gals H₂O
- 256 - Batches Concrete
 8 Batches of grout.
 1320 - sacks of cement
- 16-ft. copper to-day
 + 12-ft. not reported yesterday

Sept. 29. Continued:

Grout holes:

- 1 compressor
 - 1 Klaterinert drills
 - 1 driller
 - 2 helpers
- Drilling grout holes
 2+70 - to 3+00

1-man wetting concrete - 8-hrs.

Note: South bank of dirt in section

H92 to 2+16 - Caved in at 8:20 AM

Delay pouring until 8:50 AM in this section until forms were fixed and dirt removed.

Note: Mr. Klod took 20-ft copper water stop to Riverview Pumping plant.

10:41 AM H.M. Savage, Councilmen. Anderson & Wood visited the job.

Concrete sta. 1+44 to 1+68 (Not met with water
 " 0+48 to 0+96 until 10:15 AM.

Sept. 30-1933-

Spillway:

Placed concrete in Spillway
OG Section Sta. 0+40 to 0+72
to elev. Average 738'

Start 7:45 A.M. finish 10:45 A.M.

MIX: 1:2 1/2:5 MIX

5-sacks cement	} 4- Batches Grt. SKS. Cement
1340# sand	
760# 2 1/2" rock	
970# 1 1/2" rock	
770# 3/4" rock	
35- gal. H ₂ O	1250 SKS. Cleaned 16 SKS. Recovered

1- General foreman

Mixing plant Labor { 1-mixer man
6-laborers

Placing Crew { 1-man dumping trucks
4-men placing concrete
1-man changing chutes

Concrete Delivery Labor { 5-Truck drivers
3-hrs.

Aggregate Supply Labor { 1-Embar greene operator
2-Truck drivers 8-hrs

Form Labor { 11- carpenters 8-hrs
6- helpers - 8-"
1- helper - 4-hrs
5-laborers - 4-hrs.

Miscell labor { 6-laborers. 1-hrs. chipping
concrete

Setting Conc. { 1-laborer - 8-hrs.

Equipment: 1-mixing plant - 3-hrs
5 Concrete Trucks - 3-hrs
1- Aggregate loader - 8-"
1 #34-Truck 8-"
1 #33 Truck 8-"

Sept. 30. 1933.

Grout holes in OG cut-off

Trench of Spillway

1- Compressor

1- Water/air drills

1- driller

2- helpers.

Sta.	Depth of hole-	Length of Pipe
2770-N	27'-0"	20'-9"
2775-S	26'-11"	21'-6"
2780-N	25'-6"	21'-5"
2785-S	25'-8"	20'-3"
2790-N	23'-6"	20'-8"
2795-S	25'-8"	21'-2"
3700-N	25'-11"	20'-3"
3705-S	26'-7"	20'-5"
3710-N	25'-6"	19'-7"
3715-S	23'-4"	20'-4"

56

Sunday - Oct. 1-1933

1- foreman

Spillway

2- laborers chipping concrete to
roughen the surface.

1 man setting concrete

Monday - Oct. 2, 1933
7:10 A.M. to 4:15 P.M. Shift
Placed concrete in Spillway

OG cut-off trench and OG footing.

Sta. 2+64 - rock to elev. 724² to

Sta. 3+12 - rock to elev. 723⁵

start - 7:10 A.M. - finish - 3:30 P.M.

MIX: 1:2¹/₂:5

After 36 Batches	5-sacks cement	} 329 - Batches Conc.	
1250 [#] →	1340 # sand		} 4 Batches Grout.
850 [#] →	760 [#] - 2 ¹ / ₂ " rock		
970 [#] →	970 [#] - 1 ¹ / ₂ " rock		
770 [#] →	770 [#] - 3/4" rock		
	35 - gals. H ₂ O	} 665 - Sacks Cement	

58-ft. Copper.

700 - Sks. cleaned.

19 - Sks. Cont. & recov.

Change mix at
meter reading - 36

Equipment:

- 1 - mixing plant
- 3 - Blaw-Knox truck mixers
- 2 - Transit mix trucks - 7:10 A.M. to 1:00 P.M.
- 1 - Barber Greene Aggregate loader
- 1 - Truck # 43
- 1 - " # 44
- 1 - compressor
- 1 - Water line & drills

Mixing plant
Labor

1 - mixer man
6 - men

Placing labor

1 - man dumping trucks
4 - men placing conc.
1 - man changing chutes
4 - men 2:15 P.M. to 3:30

Concrete Delivery

3 - truck drivers - 7:10 A.M. to
2 - " " 7:10 A.M. to 11:15 P.M.

Aggregate Supply

1 - loader operator
2 - truck drivers

Form labor

1 - Gen. foreman { 12:15 M. to 8:30
5 - Carpenters { 12:15 M.
4 - helpers
6 - Carpenters { 7:10 A.M. to 4:15 P.M.
4 - helpers

Curing labor

1 - laborer - wetting concrete

Grout holes

1 - driller
2 - helpers

Oct-2-1933 - Continued:

Cleaning surface } 3 laborers - 6 hrs.
of Conc. for Bond }

9:15 A.M. to 9:35 - Power off - Delay

12:50 P.M. to 1:35 P.M. - Delay - out of aggregate

Tuesday, Oct. 3-1933

Placed concrete in spillway OG section - Sta. 0+48 to 0+72 - elev.

738° to elev. 744°

0+96 to 1+20 - elev. 744° to elev. 750° to finish grade.

2+40 to 2+64 - elev. 739° to elev. 744°

Mix: 1:2 1/2:5	36-ft. Copper
5-sacks Cement	} 263 Batches conc.
1250# Sand	
850# - 2 1/2"	} 9 Batches grout
970# - 1 1/2"	
770# - 3/4"	} 14-sks. Cement Rec.
35-gals. H2O	
	3200-sks. Cleaned

Oct. 2. continued =

Equipment: Start 7: A.M. Finish 5: P.M.

- 1-mixing plant
- 3-Blaw Knox truck mixers
- 1-Barber Greene Aggregate loader
- 1-Truck #43
- 1-Truck #44
- 1-Compressor
- 1-waterliner & drills } Grout holes
- 1-#10. Crane- 9:30 A.M. to - 5: P.M.

LABOR: 1- Gen. foreman

Mixing Plant labor { 1-mixer man - 4:20 P.M. finish }
6 men

Placing labor { 4-men placing }
 { 1-man dumping trucks }
6 men - { 1-Carp. helper changing }
3:30 - 5:30 { chutes }
 { 1-Crane operator (9:30 A.M. to }
 { 1- " " oiler { 4: P.M. }

Concrete Delivery } 3-Truck drivers - 9-hrs

Aggregate { 1-loader operator

Supply { 2-Truck drivers

FORM LABOR { 1-gen. foreman } 12-midnight
 { 5-carpenters } 6-8:30-A.M.
 { 4-helpers }
 { 5-Carpenters } 7:A.M.-T.
 { 7-helpers } 4: P.M.

Concrete Chipping } 6-laborers
& clean up crew } 4-hrs.

Grout holes { 1-driller }
 { 2-helpers }

Concrete finish } 1-cement finisher 4-hrs
 { 1-helper-
 1-sack cement used.

Oct. 4-1933.

Spillway - Concrete:

Placed concrete in Spillway OG:

Sta. 1+44 to 1+68 - elev. 744°

to elev. 750°

Sta. 1+92 to 2+16 - elev. 741° to

elev. 750°

Sta. 2+88 to 3+12 - 723° to 731°

MIX: 5-sacks cement

1250# sand

850# 2 1/2" rock

970# 1 1/2" rock

770# 3/4" rock

35-gals. H₂O

1955-sacks cement

381-Batches Conc.

10-batches grout

25000-River side sacks
shipped

1-set-3-Test Cylinders - 9:45 A.M.

Sta. 1+92 to 2+16 - elev. 741° to 750°

52r ft. Copper

2-sks. Cement by Finisher

Equipment:

1-mixing plant

2-Transit mix trucks - 7: A.M. - 5: P.M.

1-Blaw-Knox-truck mixers - 10: A.M.

2-Blaw-Knox - " " 7: A.M. 5: P.M.

1-Barber Greene aggregate loader

1-Truck #43

1-Truck #44

1-#10-Crane { 6-hrs -
2-hrs. repairs.

1-Compressor

1-water/liner & drills

Labor:

Mixing plant { 1-mixer man
6 men - 9-hrs.
7: A.M. to 5: P.M.

Placing labor { 1-man dumping trucks
1-man changing chutes
7-men placing
2-men 10: A.M. to 4: P.M.
1-#10-crane operator - 6-hrs
1-#10-oiler - 6-hrs
6-men - 3:30 to 5:30.

Oct. 4. continued:

Concrete Delivery { 4 - truck drivers - 7: A.M. - 5:
1 - Truck driver - 10: A.M. to 5:

Aggregate Supply { 1 - loader operator
2 - Truck drivers

Chipping conc. & Cleanup. { 4 - laborers - 4 - hrs

Finishing Concrete { 1 - cement finisher - 5 hrs
1 - helper - 8 - hrs
1 - finisher - 8 - hrs
2 to 10 P.M.

Curing Conc. { 1 - laborer

Form labor { 5 - carpenters { 12. M. to
4 - helpers { 8:30 A.M.
6 - Carp. { 7: A.M. to
4 - helpers { 4: P.M.

Grout holes { 1 - driller
2 - helpers

Core wall

1 - rigger { 3 - hrs. straightening
3 - men { steel bent by blasting
Core wall North Abut.

8:30 A.M. - I spoke to Johnnie Connelly
about providing a man about 4: A.M.
each day to see that the water tank
is full and to start wetting
concrete, so that at 7: A.M. the day
shift man will have a water supply
and a start on the watering. The
day shift man can handle it with
this help.

Oct. 5. 1933-

OG - Cut-off trench pressure grout:

1- Mix - 2 cu. ft. grout tank

1- Portable mixer

1- Portable compressor + hose

1- Grout Tank man (2: A.M. to 7: A.M.

1- mixerman

2- hose men

Sta.	Grout Cu. ft.	Sta.	Grout Cu. ft.
2+45 ^o	6	2+90	2 1/2
+50 ^x	4 1/2	2+95	4
+55 ^o	2	3+00	3
+60 [*]	3	3+05	4
+65.	2 1/2		
+70	5 1/2		
+75	6	54-cu. ft. grout	
+80	6	35- sacks Cement	
+85	5	Taken by Gottschling	

Oct. 5. 1933-

Placed concrete in OG section of

Spillway - Sta. 0+48 to 0+72 -

elev. 744° to 750°

Sta. 2+40 to 2+64 - elev. 744°

to elev. 750°

MIX :- 1:2 1/2:5 - 7: A.M. to 11:30 A.M.

5-sacks cement } 9 Batches Concrete
 1250# sand }
 850# - 2 1/2" rock } 6 Batches grout
 970# - 1 1/2" rock }
 770# - 3/4" rock }
 35-gals H₂O }

Copper - 11+11 = 22-ft.

Equipment: 1-mixing plant
 3-Blauv-knox truck mixers
 1-#10-Grane
 1-Barber Greene aggregate loader
 1-Truck #44
 1-Truck #43
 1-Compressor
 1-Waterliner + drills

Oct-5-1933- continued:

Labor:

Mixing plant { 1-mixer man - 7: A.M.-7:11:30 P.M.
6-men

Placing { 1-foreman
1-#10. crane operator
1- " " oiler
1-man dumping buckets
3-men placing
4 1/2 hrs.
1-man dumping trucks.

Concrete delivery { 3-Truck drivers
4 1/2-hrs.

Aggregate Supply { 1-loader operator
2-Truck drivers
5-hrs.

Forms { 1-foreman { 12: M.-To
5-Carpenters { 8:30 A.M.
4-helpers }
6-Carpenters { Day shift.
4-helpers }

Stripping forms { 4-laborers - 8-hrs
4-laborers - 3 1/2-hrs.

63
Finishing Conc. { 2-finishers
1-helper 8 hrs.
1-helper - 6-hrs.
3-5KS. cement used

Chipping Conc. for Bond. { 4-laborers - 1-hrs.

Curing Conc. { 1-laborer - 8-hrs.

Pressure Grouting - 12:30 P.M.-10

Same crew & equipment as on A.M. shift

Grout
Setting up grouting equipment only:

Grout holes: 1-driller
2-helpers

Sta.	D. of hole	Pipe Length	Sta.	D. of hole	Pipe Length.
3+20-N	25'-6"	21'-3"	3+45-S	25'-6"	20'-11"
3+25-S	26'-0"	20'-9"			
3+30-N	25'-6"	21'-5"	3+50-N	26'-0"	21'-3"
3+35-S	25'-6"	20'-7"	3+55-S	25'-0"	20'-11"
3+40-N	24'-6"	21'-1"	3+60-N	25'-6"	21'-2"

Friday Oct. 6. 1933.

Pressure grouting in Spillway, OG

Cut-off trench:

1- 7 cu. ft. Rix Grout tank

1- Portable Compressor

1- Portable mixer (concrete)

Air + grout hose.

1- mixerman } 2: A.M. - 7: A.M.

1- Grout tank man }

2- hose men }

Sta.	cu. ft. Grout	Sta.	cu. ft. Grout
0+75	12	1+25	35
0+80	4 1/2	1+30	0
0+85	5 1/2	1+35	6
0+90	4 1/2	1+40	13
0+95	3 1/2		

Total Cu. ft. grout = 84

12-batches @ 5-sks. = 60 sacks of cement

Note: Hole at 1+25 ^{grout} blew out thru open valve on pipe at 1+30 - 35 cu. ft. required to fill the cavity.

Oct. 6. 1933.

Placed concrete in Spillway

OG section Sta. 2+88 to 3+12.

elev. 731⁵ to elev. 738 741⁰

Sta. - 1+20 to 1+44 - elev. 728 to elev. 738

start 8: A.M. Finish 3: P.M.

MIX:

5-sacks cement	} 322-Batches concrete
1250#- Sand	
850#- 2 1/2" rock	
970#- 1 1/2" rock	
770#- 3/4" rock	
9als. H2O	} 7-Batches grout
	} 1645-sacks cement

12-ft. copper } (15-sks. cement recovered)

Equipment:

- 1-mixing plant
- 3- Blaw-knox truck mixers (1-only 6-hrs)
- 2- Transit mix trucks
- 1- Barber Greene aggregate loader
- 1- Truck #
- 1- Truck #43
- 1- Truck #44
- 1- Compressor
- 1- later inert + drills
- 1- #10- Dragline

Oct 6th continued:

Labor:

Forms { 1-Gen. foreman
5- carpenters } 12. midnight to 8:30 A.M.
4- helpers }
4 carpenters { Day shift
4- helpers }

Placing Concrete { 1- man dumping trucks.
6- men placing conc.
1- man changing chutes
1- #10- crane operator { 2-hrs.
1- #10- " oiler }

Concrete Delivery { 3- Blaw-knox drivers (1- only)
2- Transit mix drivers

Mixing Plant { 1- mixer man
6- men

Aggregate Supply { 1- loader operator
3- Truck drivers
1- #10- Dragline operator { 6-hrs
1- " " oiler }

65

Cleaning Conc. Surface { 3- laborers - 2-hrs.
7- laborers - 1-hrs

Finishing Conc. { 1- Cement finisher
2- helpers
2- sks. cement

Core Wall forms - North Abutment:

1- foreman
1- Carpenter
1- helper

1- rigger placing steel - 2-hrs.
3- men

N3984 to N3992 - elev. 696° to elev. 703°
N4000 to N4008 elev. 703° to elev. 706°
N4008 to N4024 - elev. 703° to elev. 710°

Oct. 7. 1933.

Core Wall Concrete:

Placed concrete in Core Wall:

Sta. N3984 to N3992, elev. 696 to elev. 702[±]

Sta. N4000 to N4008 - elev. 703[±] to 706[±]

Sta. N4008 to N4024. elev. 703[±] to 710[±]

Start: 9: A.M. - Finish: 10:30 A.M.

Equipment:

- 1-mixing plant - 1 1/2-hrs. simultaneous with spillway conc.
- 2-Transit mix trucks - 1 1/2 hrs.
- 1-#10. Cranc. - 2 1/2-hrs. including moving time.

labor:

1-mixer man { mixing plant - 1 1/2-hrs. at same time as spillway conc.

6-men

Placing:

1-foreman

~~1-foreman~~

3-helpers

1-crane oper.

1-crane oiler

Forms - { 1-foreman
1-carp.
3-men
2-hrs.

2 1/2 hrs.

mix: 7-sks. cement

1340# sand

1250# 1 1/2" rock

1030# 3/4" rock

39-gals. H₂O

10+ Batches Conc.

1- Batches grout

75- SKS.

7-ft. Copper

2320
464
5104
66

Oct. 7. 1933.

Placed Conc. in Spillway

OG cut-off trench and OG footing

Sta. 3+12. rock to elev. 723[±] to

Sta. 3+60. rock to elev. 722[±]

Spillway OG section - Sta. 0+72

to Sta. 0+96 - elev. 729[±] to elev. 738[±]

Start: 7: A.M. - finish: 6: P.M.

Mix: 5-sacks cement } 464-Batches

1250# sand

850# 2 1/2" rock

970# 1 1/2" rock

770# 3/4" rock

35-gals. H₂O

B-Grout batches @ 5-SK.

2350-SKS Cement.

7-ft. copper

+ 1-7-sack batch to spillway left over from core wall concrete

Delay: 10:30 A.M. to 11: A.M. out of aggregate at plant.

1:50 P.M. - Out of cement - 4-sacks only

left in mixing plant. Cement arrived at 2:10 P.M.

3:25 to 3:40 - out of cement

Oct 7 - Spillway conc. continued

Equipment:

- 1 mixing plant
- 3 Blaw-Knox truck mixers
- 2 Transit mix trucks
- 1 Barber Greene agg. loader
- 1 Truck # 43
- 1 " # 44
- 1 #10 dragline - 5 1/2 hrs

LABOR:

- Mixing plant 10 hrs. { 1 mixer man
6 men ~
- Placing Conc. { 1 foreman - 10 hrs.
1 man dumping conc. - 8 hrs.
1 " " changing chutes - 2 hrs.
1 " " " " - 10 hrs.
4 men placing - 6 hrs.
2 men - 10 A.M. to 5 hrs.
6 men - 4 P.M. to (3 only 4 hrs)
- Conc. Delivery { 3 Blaw-Knox drivers - 1 only 1 1/2 hrs
2 Transit mix drivers

- Aggregate Supply { 1 loader operator - 4 1/2 hrs
2 Truck drivers - 10 hrs
1 #10 Dragline oper. 5 1/2 hrs
1 "10" " " " - 5 1/2 hrs

- Curing Conc. { 1 laborer - Using water
and hant process

- Finishing Conc. { 1 cement finisher
2 helpers

- Cleanout crew & chipping conc. { 4 men - 4 hrs

- Forms { 1 gen. foreman
5 carp. 1 { 12: midnight to 8:30 A.M.
4 helpers
1 Carp - 6 hrs.
5 carpenters - 8 hrs
2 helpers
1 foreman carpenter { stripping forms.
3 laborers { 3 1/2 hrs

I told Mr. Savage 3:30 P.M. That the stock piles as piled will not permit uniform mix.

MONDAY - OCT. 9 - 1933

Placed concrete in Spillway OG,

Sta. 0172 to 0196 - elev 738 to 744

" 0120 to 144 - elev 738 to 744

" 1468 to 1492 - elev. 727.75 to 733

Start - 8 A.M. - Finish - 3 P.M.

Mix: 5 sacks cement 345 - Batches Concrete
 1250# Sand
 850# - 2 1/2" rock } 6 - Batches Grout
 970# - 1 1/2" rock } + 5 batches @ 6 sks
 770# - 3/4" rock }
 left over from towers

Equipment:

- 1 - mixing plant
- 3 - Blaw-knox truck mixers
- 2 - Transit mix trucks
- 1 - Barber Greene
- 1 - Truck #43
- 1 - Truck #44
- 1 - Compressor } Cleanout & Hunt Process
- 1 Compressor
- 1 - later mixer + drills } grout holes.

Labor:

- Mixing Plant { 1 - mixer man
6 - men
- 8 A.M. to 3 }
3 1/2 - Cleaning }
sacks. }
- Placing { 1 - foreman
1 - man dumping concrete
1 - man on chutes }
8 A.M. to 4 P.M. } 6 - men placing - 7 hrs

Oct. 9, 1933.

(1. 1/2 hr. out on tower concrete

Concrete } 3 - Blake-Mox truck mixer drivers
 Delivery } 2 - Transitmix drivers
 8 A.M. - 5

Aggregate } + aggregate loader operator
 Supply } 2 - truck Drivers

Concrete Cleanup } 6 - laborers, - 2 hrs
 + strip Brms. } 8 - " - 1 hr.

Curing Conc. } 1 - laborer

Finishing Conc. } 1 - finisher
 } 2 - helpers

Oct. 9-1933-

Form labor

1 - Foreman
 4 - Carpenters } 12: MIDNIGHT TO 8:30 A.M.
 5 - helpers }
 6
 8 - Carpenters
 5 - helpers.

Grout holes } 1 - driller.
 } 2 - helpers.

Cope Wall - North Abutment

1 Carp. } stripping forms and
 2 - hoppers } Bldg. Bulkhead.

Tuesday - Oct - 10 - 1933 -

Placed concrete in Spillway OG

Sta. 2+16 to 2+40 - elev. 726' to

elev. 733' - 7:45 A.M. to 10:20 A.M. ^{12:00}

Sta. 3+36 to Sta 3+60, elev 722' to 732'

Start: 7:45 A.M. Finish 6:20 P.M.

MIX: 5 sacks cement 440 Batches concrete

1250# Sand

850# - 2 1/2" rock

970# - 1 1/2" rock

770# - 3/4" rock

Gals. H₂O

32-ft. Copper

1550 Sacks cleaned

none Sacks cement recovered.

10:20 A.M. - Concrete work shut down until
cement arrives on job. Enough cement on

hand to make 50-batches concrete: I asked
Supt. Steves not to start next section
until cement arrives because of
danger of cold joints during delay,
start again - 2 P.M.

Equipment:

- 1-mixing plant.
- 3. Blaw-knox truck mixers.
- 2-Transit mix trucks.
- 1-Barber Greene Aggregate loader
- 1-Truck # 43
- 1-Truck # 44
- 1-Compressor
- 1-water lined drills } grout holes.

Labor:

- Forms {
- 1-Gen. foreman } 12-midnight to
 - 4-Carpenters } 8:30 A.M.-
 - 5-helpers.
 - 6-Carpenters
 - 5-helpers

Mixing Plant {

- 1-mixer man
- 6-men

Placing
Labor

- {
- 1-foreman
 - 1-man dumping trucks
 - 1-man changing chutes
 - 4 men placing

2050
30

3766
410
4510
28
4538

70

Oct-10. continued.

Chipping Conc. { 3-laborers.. 2-hrs.

Curing Conc. { 1-laborer

Finishing Conc. { 1-Finisher
2-helpers

Grout holes { 1-driller
1-helper

Concrete Delivery { 3-Blaw-knox truck drivers
2-Transit mix drivers

71

Oct-11-1933-

Placed concrete in Spillway O.G.
Sta. 0+72 to 0+96 - elev. 744° to 750°
Sta. 1+68 to Sta. 1+92 - elev. 733° to 744°
Sta. 2+88 to 3+12 - elev. 741° to 750°

Start 8:45 AM finish - 4: P.M.

MIX: 5-sacks cement 306 Batches Concrete @ 5-sks.
1250# Sand
850# 2 1/2" rock
970# 1 1/2" rock
770# 3/4" "
gals. H₂O

9 - Batches Grout @ 5-sks
1500 sacks cleaned.
10 - Sacks Cement Recovered

4-batches @ 6-sacks
2 - " Grout @ 5 "
From tower concrete

18-ft. copper ~~25~~

Oct-11 Continued:

Equipment:

- 1 mixing plant - 8: A.M. to 4: P.M. 1-1/2 hrs. out for tower case
- 2 Blaw-Knox truck mixers - 8: A.M. to 4: P.M.
- 1 " " " " 8: A.M. to 2: P.M.
- 1 Transit mix trucks - 9: A.M. to 2: P.M.
- 1 " " " " 9: A.M. to 4: P.M.
- 1 Barber Greene loader
- 1 Truck # 43
- 1 Truck # 44
- 1 # crane - 8:30 A.M. to 4:00 P.M.
- 1 compressor
- 1 Kater. liner + drills { grout holes

LABOR:

FORMS:

- 1-gen. foreman { 12-midnight to 8:30 A.M.
- 4-Carpenters
- 5-helpers
- 5 Carp. 4 1/2 hrs.
- 1-Carpenters
- 6-helpers { Day shift

- Mixing plant { 1-mixer man
- 6-men

Placing Concrete

8: A.M. to 4: P.M.

- 1- Gen. foreman
- 1- man dumping trucks
- 1- man changing chutes
- 6- men placing
- 1- #10- Crane operator - 8:30 A.M. to 4: P.M.
- 1- " " oiler. " " " " " "

Concrete Delivery

- 1- Truck driver
- 2- Truck drivers - 8: A.M. to
- 1- Truck driver 9: A.M. to 2: P.M.
- 2- " " " "

Aggregate Supply

- 2- Truck drivers

Concrete Cleanup

- 4- laborers - 2-hrs.

Curing Conc.

- 1- laborer

Finishing Concrete

- 1- finisher
- 2- helpers

Grout holes-

- 1- driller
- 2- helpers.

3490
3-96
Oct. 13-1933-

Placed Concrete in Spillway OG:

Sta. 2+64 to 2+88 - elev. 723⁵ to 733⁵

Sta. - 3+36 to 3+60 - elev. 732⁰ to ~~732⁸~~⁺¹

Start - 7:30 A.M. - Finish 3⁴⁰ P.M.

MIX: - 5-sacks cement

1250# - ~~2 1/2~~ rock

850# - 2 1/2" rock

970# - 1 1/2" rock

770# - 3/4" rock

gals. #2 O

365 - Batches concrete

6 - Batches grout

1100 - sacks cleaned

10 - Sacks Cement recovered.

20-ft Copper

2 - Sks. cement used by finisher.

Equipment:

1 - mixing plant

3 - Blaw-knox truck mixers

2 - Transit mix trucks.

1 - #10 - Dragline

1 - #43 - Truck

1 - #44 - Truck.

1 - Compressor

1 - Waterliner + drills

1 - #10 - Crane - 2-hrs.

LABOR:

Forms

1 - Foreman (Carpenter) } 12 M. to
4 - Carpenters } 8:30 A.M.
6 - helpers }
7 - Carpenters
6 - helpers

Mixing

Plant

1 - mixer man
6 - men
1 - man - 10: A.M. to 4: P.M.

Placing

Concrete

1 - Gen. Foreman
1 - man dumping trucks
6 - men placing
1 - #10 crane operator - 2-hrs
1 - #10 - crane - oiler - 2-hrs.

Concrete

Delivery

3 - Blaw-knox drivers
2 - Transit mix drivers

Aggregate

Supply

1 - #10 - dragline operator
1 - " " " oiler
2 - Truck drivers

Finishing

Concrete

1 - finisher
2 - helpers

Chipping

Concrete

4 - laborers
4-hrs

Oct-13th continued:

Curing concrete { 1-laborer }

Grout holes- { 1-driller
2-helpers }

Changed mix at 10:30 A.M.

batch #216..	3000
5-sacks cement	3840
1350# Sand	3650
850# 2 1/2" rock	2200
870# 1 1/2"	1800
770# 3/4"	3500

Batch - 272 changed to

5-sks. cement
1350# sand
850# - 2 1/2
850# - 1 1/2" rock
790# - 3/4" rock

Oct. 13-1933-

Core Trench excavation

North Abutment -

1-foreman
4-labprers

1-#8-shovel runner { 8: A.M. - 7: 30 P.M.
1- " " oiler { 7-hrs.

1-Truckdriver #33-truck { 8: A.M. -
1- " " #5-truck { 8: A.M. -

1-Compressor { 2 1/2-hrs.
1-driller {

16-loads - 33-yds. rock (solid) { checked by Reed. }

Sta. of Days.

0+48 to 0+72 H

0+72 to 0+96 L

0+96 to 1+20 H

1+20 to 1+44 L

1+44 to 1+68 H

1+68 to 1+92 L

1+92 to 2+16 H

2+16 to 2+40 L

2+40 to 2+64

2+64 to 2+88

2+88 to 3+12

50	11
55	20
60	29
65	38
70	47
75	56
80	65
85	74
90	83
95	92
100	101

Oct-8 R
15 1/2 ft.
109-5X5.

To be graded - 10.5-33

0+75 ✓	3+25	7
0+80 ✓	3+30	5
0+85 ✓	35	9 1/2
0+90 ✓	40	6
0+95 ✓	45	12
	50	5 1/2
	55	12 1/2
	60	
1+25 ✓		
1+30 ✓		
1+35 ✓		
1+40 ✓		
1+70 @-35		
1+75 @ 4 1/2		
1+80 @ 4		
1+85 @ 5 1/2		
1+90 @ 12		
2+15 - 6		
2+20 - 3		
2+25 - 3 1/2		
+30 - 7		
+35 - 3 1/2		
+40 - 5 1/2		
3+10 - 2		
+15	2 1/2	
+20	4	

Const Joints

0+96


1+20

1+44


1+68

1+92


2+16




30



78



Calibration of Volume of
Pressweld gun.



measuring stick calibration.

When stick is placed in the tank
with the end of the stick touching the
surface of the grout or concrete the
calibration on the stick ^{at A} gives the volume

see reverse side of this page

Sack cleaning record - From Aug-4

Cement
DATE Sacks Cleaned Sacks Cement.

Aug-10		40
" 12	1750	14
" 14	500	8
" 17	550	
" 28	550	
Sept-6	650	12
Sept-9	1850	16
Sept-12		12
Sept-14	1550	15
Sept-16	300	
Sept-22	600	
" 26	1000	14
" 28	1200	6
" 30	1250	16
Oct. 2	700	19
" 3	3200	14
" 6		15

395 bundles = 19,750 empty sbs. shipped 95-22

1933 Inspector's Overtime & Sunday Work

DATE	Overtime	Sunday Holiday	Time off
75 Aug-6-	113-hrs		
" 9	2 "		
" " 12	1 "		
Sept. 1st	6 "		
Sept. 17		8-hrs.	
Sept. 19.	11		
Sept. 21	4		
Sept. 22-	1		
Sept. 23-	3		
Oct. 3-	2		
Oct. 4	2		
Oct. 7	3		
Oct. 10-	2		
Oct. 12.	3		8
	<hr/> 153	<hr/> 8	<hr/> 8

Accumulation to Aug-6- see Diary and Book # 440 Record

Outlet tower concrete

12-MIDNIGHT to 3:PM Core Wall Conc. & Tunnel grout

19-hrs. on Spillway Conc. Sta. 0+96 to 1+68

4-hrs in Spillway conc

1-hr. on Core Wall concrete

3-hrs on spillway conc.

2 " " "

2 " " "

3 " " " 7:AM-7:PM

2 " " " 7:AM-6:30PM

11 " " " 7:AM-to 7:30 P.M.

CALCULATION OF EARTHWORK.

Width

HEIGHT

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	.02	.04	.06	.07	.09	.11	.13	.15	.17	.18	.20	.22	.24	.26	.28
2	.04	.07	.11	.15	.18	.22	.26	.30	.33	.37	.41	.44	.48	.52	.56
3	.06	.11	.17	.22	.28	.33	.39	.44	.50	.56	.61	.67	.72	.78	.83
4	.07	.15	.22	.30	.37	.44	.52	.59	.67	.74	.81	.89	.96	1.04	1.11
5	.09	.19	.28	.37	.46	.56	.65	.74	.83	.93	1.02	1.11	1.20	1.30	1.39
6	.11	.22	.33	.44	.56	.67	.78	.89	1.00	1.11	1.22	1.33	1.44	1.55	1.67
7	.13	.26	.39	.52	.65	.78	.91	1.04	1.16	1.30	1.42	1.55	1.68	1.81	1.94
8	.15	.30	.44	.59	.74	.89	1.04	1.19	1.33	1.48	1.63	1.78	1.92	2.08	2.22
9	.17	.33	.50	.67	.83	1.00	1.17	1.33	1.50	1.67	1.83	2.00	2.17	2.33	2.50
10	.18	.37	.56	.74	.93	1.11	1.30	1.48	1.67	1.85	2.04	2.22	2.41	2.59	2.78
11	.20	.41	.61	.82	1.02	1.22	1.43	1.63	1.83	2.04	2.24	2.44	2.65	2.85	3.06
12	.22	.44	.67	.89	1.11	1.33	1.56	1.78	2.00	2.22	2.44	2.67	2.89	3.11	3.33
13	.24	.48	.72	.96	1.20	1.44	1.68	1.92	2.16	2.41	2.65	2.89	3.13	3.37	3.61
14	.26	.52	.78	1.04	1.30	1.55	1.81	2.08	2.33	2.59	2.85	3.11	3.37	3.63	3.89
15	.28	.56	.83	1.11	1.39	1.67	1.94	2.22	2.50	2.78	3.06	3.33	3.61	3.89	4.17
16	.30	.59	.89	1.18	1.48	1.78	2.07	2.37	2.67	2.96	3.26	3.56	3.85	4.15	4.44
17	.31	.63	.94	1.26	1.57	1.89	2.20	2.52	2.83	3.15	3.46	3.78	4.09	4.41	4.72
18	.33	.67	1.00	1.33	1.67	2.00	2.33	2.67	3.00	3.33	3.67	4.00	4.33	4.67	5.00
19	.35	.70	1.06	1.41	1.76	2.11	2.46	2.82	3.17	3.52	3.87	4.22	4.57	4.92	5.28
20	.37	.74	1.11	1.48	1.85	2.22	2.59	2.96	3.33	3.70	4.07	4.44	4.81	5.18	5.56
21	.39	.78	1.17	1.55	1.94	2.33	2.72	3.11	3.50	3.89	4.28	4.67	5.06	5.44	5.83
22	.41	.81	1.22	1.63	2.04	2.44	2.85	3.26	3.67	4.07	4.48	4.89	5.30	5.70	6.11
23	.43	.85	1.28	1.70	2.13	2.56	2.98	3.41	3.83	4.26	4.68	5.11	5.54	5.96	6.39
24	.44	.89	1.33	1.78	2.22	2.67	3.11	3.56	4.00	4.44	4.89	5.33	5.78	6.22	6.67
25	.46	.92	1.39	1.85	2.31	2.78	3.24	3.70	4.17	4.63	5.09	5.56	6.02	6.48	6.94
26	.48	.96	1.44	1.92	2.41	2.89	3.37	3.85	4.33	4.82	5.30	5.78	6.26	6.74	7.24
27	.50	1.00	1.50	2.00	2.50	3.00	3.50	4.00	4.50	5.00	5.50	6.00	6.50	7.00	7.50
28	.52	1.04	1.55	2.07	2.59	3.11	3.63	4.15	4.67	5.18	5.70	6.22	6.74	7.26	7.78
29	.54	1.07	1.61	2.15	2.68	3.22	3.76	4.30	4.83	5.37	5.91	6.44	6.98	7.52	8.06
30	.56	1.11	1.67	2.22	2.78	3.33	3.89	4.44	5.00	5.55	6.11	6.67	7.22	7.78	8.33
31	.57	1.15	1.72	2.30	2.87	3.44	4.02	4.59	5.17	5.74	6.32	6.89	7.46	8.04	8.61
32	.59	1.18	1.78	2.37	2.96	3.56	4.15	4.74	5.33	5.92	6.52	7.11	7.70	8.30	8.89
33	.61	1.22	1.83	2.44	3.05	3.67	4.28	4.89	5.50	6.11	6.72	7.33	7.94	8.55	9.17
34	.63	1.26	1.89	2.52	3.15	3.78	4.40	5.04	5.67	6.29	6.93	7.56	8.18	8.81	9.44
35	.65	1.30	1.94	2.59	3.24	3.89	4.53	5.18	5.83	6.48	7.13	7.78	8.42	9.08	9.72
36	.67	1.33	2.00	2.67	3.33	4.00	4.66	5.33	6.00	6.67	7.33	8.00	8.67	9.33	10.00
37	.68	1.37	2.06	2.74	3.42	4.11	4.79	5.48	6.17	6.85	7.54	8.22	8.91	9.59	10.28
38	.70	1.41	2.11	2.82	3.52	4.22	4.92	5.63	6.33	7.03	7.74	8.44	9.15	9.85	10.56
39	.72	1.44	2.17	2.89	3.61	4.33	5.05	5.78	6.50	7.22	7.95	8.67	9.39	10.11	10.83
40	.74	1.48	2.22	2.96	3.70	4.44	5.18	5.92	6.67	7.41	8.15	8.89	9.63	10.37	11.11

Table gives cu. yds. in 1 ft. of a triangle of given width and height. Corrections for tenths of width are one tenth the values found under each height considering the widths from 1 to 9 as tenths and similarly the corrections for tenths of height are one tenth the figures opposite width considering the heights from 1 to 9 as tenths. Thus if $w = 16.2$ and $h = 5.3$, cu. yds. $= 1.48 + .028 + .089 = 1.597$ cu. yds. or practically 160 cu. yds. per 100 ft. If w exceeds 40 ft., use one half and multiply result by 2, if both w and h are large use one half of each and multiply result by 4. Any cross-section may be divided into triangles by the following rule. To the triangle of the sum of the outside cuts (or fills) $= h$, and $\frac{1}{2}$ the roadbed $= w$, add the triangles formed by taking the distance out to each break in turn ($= w$'s) by the difference between the cuts (or fills) on each side of it ($= h$'s) subtracting the outer from the inner.

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.
Roadway 16 feet wide. Side Slopes 1 on 1 1/2.
For Single Track Embankment.

H	0	1	.2	3	.4	.5	.6	.7	.8	.9	H
0	8.0	8.2	8.3	8.5	8.6	8.8	8.9	9.1	9.2	9.4	0
1	9.5	9.7	9.8	10.0	10.1	10.3	10.4	10.6	10.7	10.9	1
2	11.0	11.2	11.3	11.5	11.6	11.8	11.9	12.1	12.2	12.4	2
3	12.5	12.7	12.8	13.0	13.1	13.3	13.4	13.6	13.7	13.9	3
4	14.0	14.2	14.3	14.5	14.6	14.8	14.9	15.1	15.2	15.4	4
5	15.5	15.7	15.8	16.0	16.1	16.3	16.4	16.6	16.7	16.9	5
6	17.0	17.2	17.3	17.5	17.6	17.8	17.9	18.1	18.2	18.4	6
7	18.5	18.7	18.8	19.0	19.1	19.3	19.4	19.6	19.7	19.9	7
8	20.0	20.2	20.3	20.5	20.6	20.8	20.9	21.1	21.2	21.4	8
9	21.5	21.7	21.8	22.0	22.1	22.3	22.4	22.6	22.7	22.9	9
10	23.0	23.2	23.3	23.5	23.6	23.8	23.9	24.1	24.2	24.4	10
11	24.5	24.7	24.8	25.0	25.1	25.3	25.4	25.6	25.7	25.9	11
12	26.0	26.2	26.3	26.5	26.6	26.8	26.9	27.1	27.2	27.4	12
13	27.5	27.7	27.8	28.0	28.1	28.3	28.4	28.6	28.7	28.9	13
14	29.0	29.2	29.3	29.5	29.6	29.8	29.9	30.1	30.2	30.4	14
15	30.5	30.7	30.8	31.0	31.1	31.3	31.4	31.6	31.7	31.9	15
16	32.0	32.2	32.3	32.5	32.6	32.8	32.9	33.1	33.2	33.4	16
17	33.5	33.7	33.8	34.0	34.1	34.3	34.4	34.6	34.7	34.9	17
18	35.0	35.2	35.3	35.5	35.6	35.8	35.9	36.1	36.2	36.4	18
19	36.5	36.7	36.8	37.0	37.1	37.3	37.4	37.6	37.7	37.9	19
20	38.0	38.2	38.3	38.5	38.6	38.8	38.9	39.1	39.2	39.4	20
21	39.5	39.7	39.8	40.0	40.1	40.3	40.4	40.6	40.7	40.9	21
22	41.0	41.2	41.3	41.5	41.6	41.8	41.9	42.1	42.2	42.4	22
23	42.5	42.7	42.8	43.0	43.1	43.3	43.4	43.6	43.7	43.9	23
24	44.0	44.2	44.3	44.5	44.6	44.8	44.9	45.1	45.2	45.4	24
25	45.5	45.7	45.8	46.0	46.1	46.3	46.4	46.6	46.7	46.9	25
26	47.0	47.2	47.3	47.5	47.6	47.8	47.9	48.1	48.2	48.4	26
27	48.5	48.7	48.8	49.0	49.1	49.3	49.4	49.6	49.7	49.9	27
28	50.0	50.2	50.3	50.5	50.6	50.8	50.9	51.1	51.2	51.4	28
29	51.5	51.7	51.8	52.0	52.1	52.3	52.4	52.6	52.7	52.9	29
30	53.0	53.2	53.3	53.5	53.6	53.8	53.9	54.1	54.2	54.4	30
31	54.5	54.7	54.8	55.0	55.1	55.3	55.4	55.6	55.7	55.9	31
32	56.0	56.2	56.3	56.5	56.6	56.8	56.9	57.1	57.2	57.4	32
33	57.5	57.7	57.8	58.0	58.1	58.3	58.4	58.6	58.7	58.9	33
34	59.0	59.2	59.3	59.5	59.6	59.8	59.9	60.1	60.2	60.4	34
35	60.5	60.7	60.8	61.0	61.1	61.3	61.4	61.6	61.7	61.9	35
36	62.0	62.2	62.3	62.5	62.6	62.8	62.9	63.1	63.2	63.4	36
37	63.5	63.7	63.8	64.0	64.1	64.3	64.4	64.6	64.7	64.9	37
38	65.0	65.2	65.3	65.5	65.6	65.8	65.9	66.1	66.2	66.4	38
39	66.5	66.7	66.8	67.0	67.1	67.3	67.4	67.6	67.7	67.9	39
40	68.0	68.2	68.3	68.5	68.6	68.8	68.9	69.1	69.2	69.4	40

Example—If point is 22.6 ft. above grade, how far should it be from center line to be a slope stake point? Ans. from Table 41.9. For same slopes but other widths of roadbed correct above figures by one-half difference in width of roadbed; thus in example above for 20 ft. roadbed distance will be $41.9 + (20 - 16) \div 2$ or 2 ft. added to 41.9 = 43.9. For slopes of 1 on 1 see inside of front cover.