

W467A

467

KEUFFEL & ESSER CO.

DRAWING MATERIALS

AND

SURVEYING INSTRUMENTS.

NEW YORK.

CHICAGO. ST. LOUIS. SAN FRANCISCO. MONTREAL.

TABLES FOR EXCAVATIONS AND EMBANKMENTS.

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.

ROADWAY 12 FEET WIDE, SIDE SLOPES 1 TO 1.

FOR SINGLE TRAY EXCAVATION.

"Copyright, 1899, by Keuffel & Esser Co."

	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	
0	9.0	9.1	9.2	9.3	9.4	9.5	9.6	9.7	9.8	9.9	0
1	10.0	10.1	10.2	10.3	10.4	10.5	10.6	10.7	10.8	10.9	1
2	11.0	11.1	11.2	11.3	11.4	11.5	11.6	11.7	11.8	11.9	2
3	12.6	12.1	12.2	12.3	12.4	12.5	12.6	12.7	12.8	12.9	3
4	13.0	13.1	13.2	13.3	13.4	13.5	13.6	13.7	13.8	13.9	4
5	14.0	14.1	14.2	14.3	14.4	14.5	14.6	14.7	14.8	14.9	5
6	15.0	15.1	15.2	15.3	15.4	15.5	15.6	15.7	15.8	15.9	6
7	16.0	16.1	16.2	16.3	16.4	16.5	16.6	16.7	16.8	16.9	7
8	17.0	17.1	17.2	17.3	17.4	17.5	17.6	17.7	17.8	17.9	8
9	18.0	18.1	18.2	18.3	18.4	18.5	18.6	18.7	18.8	18.9	9
10	19.0	19.1	19.2	19.3	19.4	19.5	19.6	19.7	19.8	19.9	10
11	20.0	20.1	20.2	20.3	20.4	20.5	20.6	20.7	20.8	20.9	11
12	21.0	21.1	21.2	21.3	21.4	21.5	21.6	21.7	21.8	21.9	12
13	22.0	22.1	22.2	22.3	22.4	22.5	22.6	22.7	22.8	22.9	13
14	23.0	23.1	23.2	23.3	23.4	23.5	23.6	23.7	23.8	23.9	14
15	24.0	24.1	24.2	24.3	24.4	24.5	24.6	24.7	24.8	24.9	15
16	25.0	25.1	25.2	25.3	25.4	25.5	25.6	25.7	25.8	25.9	16
17	26.0	26.1	26.2	26.3	26.4	26.5	26.6	26.7	26.8	26.9	17
18	27.0	27.1	27.2	27.3	27.4	27.5	27.6	27.7	27.8	27.9	18
19	28.0	28.1	28.2	28.3	28.4	28.5	28.6	28.7	28.8	28.9	19
20	29.0	29.1	29.2	29.3	29.4	29.5	29.6	29.7	29.8	29.9	20
21	30.0	30.1	30.2	30.3	30.4	30.5	30.6	30.7	30.8	30.9	21
22	31.0	31.1	31.2	31.3	31.4	31.5	31.6	31.7	31.8	31.9	22
23	32.0	32.1	32.2	32.3	32.4	32.5	32.6	32.7	32.8	32.9	23
24	33.0	33.1	33.2	33.3	33.4	33.5	33.6	33.7	33.8	33.9	24
25	34.0	34.1	34.2	34.3	34.4	34.5	34.6	34.7	34.8	34.9	25
26	35.0	35.1	35.2	35.3	35.4	35.5	35.6	35.7	35.8	35.9	26
27	36.0	36.1	36.2	36.3	36.4	36.5	36.6	36.7	36.8	36.9	27
28	37.0	37.1	37.2	37.3	37.4	37.5	37.6	37.7	37.8	37.9	28
29	38.0	38.1	38.2	38.3	38.4	38.5	38.6	38.7	38.8	38.9	29
30	39.0	39.1	39.2	39.3	39.4	39.5	39.6	39.7	39.8	39.9	30
31	40.0	40.1	40.2	40.3	40.4	40.5	40.6	40.7	40.8	40.9	31
32	41.0	41.1	41.2	41.3	41.4	41.5	41.6	41.7	41.8	41.9	32
33	42.0	42.1	42.2	42.3	42.4	42.5	42.6	42.7	42.8	42.9	33
34	43.0	43.1	43.2	43.3	43.4	43.5	43.6	43.7	43.8	43.9	34
35	44.0	44.1	44.2	44.3	44.4	44.5	44.6	44.7	44.8	44.9	35
36	45.0	45.1	45.2	45.3	45.4	45.5	45.6	45.7	45.8	45.9	36

Calculated by Julien A. Hall, M. Am. Soc. C. E.

Concrete Field Book.

By

R. W. CARTER.

Concrete Inspector

Sat OCT 14th to Nov. 7, 1933.

By

Otto von Seggern

Concrete Inspector

Nov 8, 1933 to Nov 12, 1933.

1350
1700
3050

750
3050
790

4465
21
84
332
332
365.2
32
368.4

Sat. Oct. 14-1933 7:AM to 4:PM
Shift

Placed concrete in Spillway OG:

Sta. 1120 to Sta. 1144 elev. 744 to 750°

Sta. 1468 to Sta. 1492 elev. 744 to 750°

Sta. 3484 to Sta. 4408 elev. 720 to 730°

Start: 2:AM - finish 3:30 AM ¹¹⁶⁰

MIX: 5-sacks cement

1350# Sand

850# 2 1/2" rock

850# 1 1/2" rock

790# 3/4" rock

qals. H₂O

332-Batches Concrete

8-Batches Grout

1700-sacks of cement

20-Ft. copper

2200 Sacks cleaned

16-Sacks of cement recovered.

4-sacks cement used by finisher

Equipment:

1-mixing plant

2-Blaw-Knox truck mixers

1- " " " " - 12:30 P.M. to

2-Transit mix trucks - 8:AM to 8:15

1-#10. Dragline

1-Truck #43

1-Truck #44

1-Crane #11 - 7:AM to 3:PM

1-Compressor-water liner + drills.

Oct. 14. continued:

Labor: { 1 Gen. foreman } 12 midnight
Forms { 4 Carpenters } to 8:30 A.M.
 { 5 helpers }
 { 7 Carpenters }
 { 6 helpers }

Mixing Plant { 1 mixer man
 { 7 men

Placing Concrete { 1 Gen. foreman
 { 1 man dumping trucks
 { 1 man on chutes
 { 6 men placing
 { 1 man dumping buckets
 { 1 #11 crane operator } 6 hrs.
 { 1 " " oiler }

Concrete Delivery { 1 Blaw-knox truck mixer driver - 12:30 to
 { 2 " " " " drivers
 { 2 Transitmix drivers - 8: A.M. to

Oct. 14. continued

Aggregate { 1 #10 dragline operator
 { 2 #10 " " oiler
Supply { 2 Truck drivers

Chipping Concrete { 4 men 4-hrs

Stripping forms { 4 men 4-hrs.

Curing Concrete { 1 laborer

Finishing Concrete { 1 finisher
 { 2 helpers

Grout holes { 1 driller
 { 2 helpers

Changed mix^{at} batch #168 to 332

5 sacks cement
1250# - Sand
850# - 2 1/2" rock
970# - 1 1/2" "
770# - 3/4" "

Sat. Oct. 14. 1933.

Core Trench excavation:

- 1- Compressor
- 1- Jackhammer & drills

- 1- Foreman
- 7- laborers
- 1- driller

2- Trucks, #1 & #2

1- #8. shovel

7:45 A.M. to 2:30

1- " " runner

1- " " oiler

#11. Dragline - 3:00 P.M. to 4: P.M.

9 loads of rock - 30-cu. yds. (solid)
 from Core trench excav. to upstream
 rock embankment.

Sunday - Oct. 15

Spillway:

chipping concrete } 2-men

Curing Conc. } 1-man

1- Compressor

1- water liner & drills

1- driller

2- helpers

Grouting Spillway OG cut-off trench -

12. M. to 5:30 A.M. Inspected by Gottschling.

- 1- Portable mixer
- 1- Portable compressor
- 1- 7 cu. ft. grout tank
- Hose +

	Sta.	Cu. ft.
1 mixerman	3+60	11
1 Grout tank man	3+65	2
3- hose men	3+70	4
	3+75	2
	3+80	11 1/2
59 cu. ft. grout	3+85	7
	3+90	6 1/2
40- sacks cement	3+95	7
	4+00	8

Manday. Oct. 16-1933.

Placed concrete in Spillway Og.

Sta. 2+16 to Sta. 2+40-elev. 743° to 750°

Sta. 2+64 to Sta. 2+88-elev. 733° to 743°

Sta. 3+36 to Sta. 3+60-elev. 741° to 750°

Start: 7.A.M. - Finish 4.P.M.

MIX: 5-sacks cement } 300 - Batches concrete
1250# # Sand }
850# - 2 1/2" rock } 9 batches grout
970# - 1 1/2" rock } 4150 - Sacks cleaned
770# - 3/4" rock }
9 gals H₂O } 24 - Sacks Cement
recovered.

17 - ft copper

4-sacks cement used by finisher

Equipment:

- 1 - mixing plant
- 2 - Transit mix trucks - 6-hrs.
- 1 - Blaw Knox - truck mixer - 8:30 A.M. to 4:00
- 1 - " " " " 8:30 A.M. to 4:00
- 1 - " " " " 12:30 P.M. to 4:00 P.M.
- 1 - #10 - Crane
- 1 - Barber Greene
- 1 - truck #43
- 1 - " #44
- 1 - compressor
- 1 - Water liner & drills

Labor: 1 - Gen. foreman } 12 - midnight to
1 - Carp. foreman } 8:30 A.M.
Forms { 3 - Carpenters }
4 - helpers }
1 - foreman }
5 - carpenters { 3 - only 4 1/2 - hrs.
5 - helpers }

Oct 16. 1933 - Continued:

Mixing plant } 1-mixer man
7 men

Placing
Concrete } 1-Gen. foreman
1-#10. crane operator
1-#10. " oiler
1-man dumping trucks
1-man dumping buckets
5-men placing

Concrete
Delivery } 2-Transit mix drivers - 6
1-Blaw Knox driver - 8:15 A.M. to
1- " " " 8:30 A.M. to
1- " " " "

Aggregate
Supply } 2-Truck drivers

Finishing
Concrete } 1-finisher
2-helpers.

Curing Conc. } 1-man

Clean Concrete
surface } 1-laborer

Grout holes } 1-driller
3-helpers

Grout holes - Sta.	Depth of hole.	Length of pipe
Sta. 4+10-S	25'6"	21'7"
4+15-N	22'6"	20'11"
4+20-S	26'0"	21'2"
4+25-N	25'6"	20'11"
4+30-S	26'0"	19'11"
4+35-N	26'0"	21'2"
4+40-S	25'6"	21'1"
4+45-N	25'6"	21'4"
4+50-S	26'0"	21'4"
4+55-N	27'0"	20'4"

Oct-16-1933-

Core trench - North Abutment:

- 1 #11- dragline
- 1 Compressor
- 1- Jackhammer & drills
- 1- Truck #26 (Hazard)
- 1- Foreman
- 6- laborers
- 1- driller
- 1- #11- dragline operator
- 1- " " " oiler
- 1- Truck driver

No rock to-day.

6

Oct. 17-1933-

Core trench excav. North Abutment

- 1- #11- dragline
- 1- Truck #26. (Hazard)
- 1- foreman
- 10- laborers
- 1- Truck driver
- 1- Dragline operator
- 1- " " oiler
- 2- drillers
- 1- Compressor
- 2- Jackhammers & drills

Tuesday - Oct. 17. 1933-

Placed concrete in Spillway OG:

Sta. 3+84 to Sta. 4+08 elev. 730° to 743°

Sta. 4+08 - rock to elev. 720° to

Sta. 4+56 - rock to elev. 719.5

MIX: 1: 2½: 5

5-sack cement

1250# Sand

850# 2½" rock

970# 1½" rock

770# ¾" rock

35-gal. H₂O

84 - Ft. copper

1850 - Sacks cleaned

17 - Sacks cement recovered.

1 - set of 3 - test cylinders at 11:30 P.M.

Sta. 3+84 to Sta. 4+08 - elev. 730° to 743°

Equipment:

1 - mixing plant - 9: A.M. to 6: P.M.

3 - Blaw-knox truck mixers - 9: A.M. to 6: 30 P.M.

2 - Transit mix trucks. 9: A.M. to 5: 30

1 - Barber Green.

1 - Truck #43

1 - Truck #44

1 - Portable compressor

1 - Water liner & drills.

1 - Portable compressor for curing cone.

Labor:

Forms { 1 - gen. foreman
1 - Carp. foreman } 12: MIDNIGHT to 8:30 A.M.
3 - carpenters
4 - laborers
1 - Carp. foreman
2 - Carpenters
7 - laborers
2 - Carpenters - 4 hrs.

Oct. 17. continued:

Mixing Plant { 1-mixer man - 9:15 A.M. to 6:30 P.M.
4-men 9:15 A.M. " "
3-men 7:15 A.M. to 6:30 P.M.
Clean sacks - 2-hrs.

Placing Labor { 1-gen. foreman - 7:15 A.M. to 8:30 P.M.
1-man dumping trucks } 9:15 A.M.
1-man on chutes } to 4:15 P.M.
3-men placing
3-men 1:15 P.M. to 4:15 P.M.
7-men 4:15 P.M. to 8:30 P.M.

Concrete Delivery { 3-Bkw. Knox drivers - 8 1/2 hrs.
2-Transit mix drivers - 7 1/2 hrs.

Aggregate Supply { 2-Truck drivers

Chipping Conc. { 2-laborers - 2-hrs.

Curing Conc. { 1-laborer

Finishing Concrete { 1-finisher
2-helpers

8
Grout holes { 1-driller
2-helpers

Clean Sandation rock { 4-laborers - 5-hrs.

Oct-18-1933

Placed concrete in Spillway OG:

Sta. 3+12 to Sta. 3+36 - elev. 72.5' to 73.3'

1200

Start - 9: A.M. - Finish - 3: P.M.

MIX: 5-sacks cement

1250# Sand	} 240 Batches concrete	
850# 2 1/2" rock		
970# 1 1/2" rock		} 3 Batches grout
770# 3/4" rock		
35 gals. H ₂ O		} 1215 Sacks Cement

No Copper

none - Sacks cleaned

none Sacks cement recovered.

3 - Sacks cement used by Finisher

Equipment:

1 - mixing plant

3 Blaw-knox truck mixers

~~Transit mix trucks~~

1 - Barber Greene aggregate loader

1 - Truck #43

1 - Truck #44

Laborers:

Placing Concrete { 1 - foreman
1 - man dumping trucks
3 - men placing
9: A.M. to 3: P.M.

Forms { 1 - Carp. foreman
3 - Carpenters
4 - helpers
12: MIDNIGHT
to 8:30 A.M.

1 - Carp. foreman
10 - helpers

Mixing Plant { 1 - mixer man
6 - men
9: A.M. to 3: P.M.

Concrete Delivery { 3 - Blaw-knox truck mixer drivers
9: A.M. to 3: P.M.

Aggregate Supply { 2 - Truck drivers

Chipping Conc. { 2 - laborers, 4 - hrs

Curing Conc. { 1 - laborer

Oct. 18-1933- Continued

Finishing } 1-finisher
Concrete } 2-helpers.

Oct-18-1933-

Core trench excavation

- 1-#11-dragline
- 1-#26-Truck (HAZARD)
- 1-Compressor
- 2-Jackhammer+drills

- 1-foreman
- 1-Truck-driver
- 1-#11-dragline operator
- 1- " " " oiler
- 8-laborers
- 2-drillers

Oct. 19-1933 -

Core trench work - North abutment:

- 1- #33- truck 4 1/2 hrs.
- 1- #11- dragline "
- 1- Compressor
- 1- Jack hammer 8

- 1- foreman - 8-hrs.
- 3- laborer - 8-hrs.
- 3- laborers 4 1/2-hrs.

- 1- truck driver "
- 1- driller 8
- 1- dragline operator "
- 1- dragline oiler "

Oct. 19-1933 -

Spillway OG concrete:

Sta. 3+84 to Sta. 4+08

Elev. 743° to 750°

335

Mix: 5-sacks cement } 67- Batches concrete
1250# sand }
850#- 2 1/2" rock } 3- Batches grout
970#- 1 1/2" rock }
770#- 3/4" rock } 350 Sks. Cement

3550- sacks cleaned

28- sacks Cement recovered.

13- Ft. copper

4- sacks cement used by finisher

Equipment:

1- mixing plant - 12:30 P.M. to

3- Blaw-Knox truck mixers " 70.

1- #11- Crane - 12:30 P.M. to

1- Barber Greene

1- Truck #43

1- " #44

Oct-19-1933

12

1- compressor
1- waterliner & drills

Finishing Conc. { 1- finisher
2- helpers } 10 1/2-hrs.
10 1/2-hrs.

Curing Conc. { 1- laborer
9 1/2 hrs

LABOR: 1- gen. foreman

FORMS { 1- carpenter foreman
8- Carpenters
3- helpers- 8-hrs.
7- helpers- 4 1/2-hrs.
4- laborers- 3 1/2-hrs. } Stripping forms.
4- laborers- 4 1/2-hrs.

Grout holes { 1- driller
3- helpers.

Mixing Plant { 1- mixer man
3- men
3- men (7:30 A.M. to 12:30 P.M. -
clean sacks

Placing Concrete { 4- laborers
1- #11- crane operator
1- #11- crane oiler
12:30 P.M. to

Concrete Delivery { 3- Truck drivers
12:30 P.M. to

Aggregate supply { 2- Truck drivers

Oct. 20-1933

Pressure Grouting OG cut-off

french in spillway

1- Portable mixer

1- " compressor

1- 7-cu. ft. Grout tank

Labor:

1- mixerman { 1: A.M. to 7: A.M.
1- Grout tank man
2- hose men }

Sta.	Cu. ft. Grout
4+05	not drilled
4+10	1 1/2 cu. ft.
4+15	2
4+20	3 1/2
4+25	2
4+30	5 1/2
4+35	3 1/2
4+40	3 1/2
4+45	2
4+50	4

37 1/2 cu. ft.

30- sacks cement used

M.R. MOORE
Inspector

13
27887.3+12

Oct. 20-1933-

Concrete Spillway OG.

Sta. 2+64 to 2+88 - elev. 743° to 750°

Sta. 3+12 to 3+36 - elev. 733° to 740°

Sta. 4+32 to 4+56 - elev. 719° to elev. 730°

Start: 7: A.M. Finish - 11:30 A.M.

MIX:			
5 sacks cement	}	Batches concrete	
1250# sand		9 Batches grout	
850# 2 1/2" rock			Sacks cement
970# 1 1/2" rock			
770# 3/4" rock			
gals. #20			

500- Sacks cleaned

11- Sacks cement recovered

4- Sacks cement used by finisher

6- feet copper

108 batches to 9:30 A.M. shift change

6- batches grout " " " "

3- batches grout 9:30 A.M. to 11:30 A.M.

66- " Concrete " " " "

Oct. 20, 1933.

Equipment:

1- mixing plant - 4 hrs.
1- Transit mix truck - hrs.
1- Transit mix truck - hrs.

1- Blaw-Knox truck mixer - 8:30 A.M.

2- Blaw-Knox truck mixers

1- #10- Crane - { strip forms 4 hrs
Place conc. 4 hrs.

1- Barbay-Greene loader - 6 hrs

1- Truck #43 - hrs.

1- Truck #44 - hrs.

LABOR: { 1- foreman
9- Carpenters
Forms { 8- helpers
+ stripping forms

Mixing Plant { 1- mixer man - 2 1/2 - hrs
4 men - 2 1/2 - hrs.
2- men
1- mixer man { - 9:30 A.M. to -
2- men { 9:30 A.M. to -

Placing Concrete { 1- Gen. foreman
1- man dumping trucks
1- man " buckets.
4- men placing
1- #10- Crane operator - 4- hrs { 4- hrs. strip forms.
1- #10- Crane oiler - 4- hrs.

Concrete { 1- Blaw-Knox driver - 8:30 A.M. to
2- " " " 7:15 A.M. -
Delivery { 1- Transit mix truck driver -
1- " " " -

Aggregate { 2- Truck driver - - hrs.

Supply {
Curing Concrete { 1- laborer -

Finishing Concrete { 1- finisher
2- helpers

Clean concrete surface and clean scrap lumber from job site { 4- laborers

Oct-20-1933

Core Wall Work - North Abut.

1- Compressor
1- Waterliner & drills
1- Foreman } Building bulkheads
4- helpers } for steps to steel
 } grade.
Drilling }
Grout holes } 1- driller
 } 3- helpers.

Note mixing plant broke down
at 11:30 - The concrete was keyed
by shovelling concrete out to
make 1' x 3' - keyways. Started
again 2 P.M.

15
Grout holes - Core trench -

Sta.	Depth of hole	Length of pipe
4030 E	23'-6"	21'-0"
4037 W	25'-6"	20'-4"
4043 E	26'-0"	21'-5"
4052 W	25'-6"	21'-2"
4060 E	24'-3"	21'-5"
4068 W	25'-0"	21'-4"
4076 E	25'-4"	20'-9"
4084 W	26'-0"	20'-6"

MR. Wood out of town I asked
MR. Converse & Mr. Albert to
inspect core trench excav.

Oct. 21-1933

Core Wall Concrete:

N4024 to N4032 - rock to elev. 688°

N4032 to N4040 - rock to elev. 692°

N4040 to N4056 - rock to elev. 696°

N4056 to N4072 rock to elev. 700°

N4072 to N4088⁵ - rock to elev. 704°

84 ft. Copper

start - 8:30 A.M. Finish 4: P.M.

Mix: 7 - sacks cement } 140 - Batches Conc.

1250# sand

1340# 1 1/2" rock

1030 - 3/4" rock

39 - gals. H₂O

2 - Batches Grout

990 Sks. Cement

Equipment:

1 - mixing plant and crew

change
1/2 - time on Core Wall
1/2 - time on Spillway

2 - Transitmix trucks

1 - Blaw-Knox - 2-hrs 2: P.M. to 4: P.M.

Labor: 1 - foreman

4 men

1 - Carp - 9 A.M. to

1 - man - 4 1/2 - hrs.

2 - Transitmix drivers - 6 1/2 hrs.

1 - Blaw-Knox " 2 - hrs

Oct. 21-1933.

Spillway OR concrete.

Sta. 3460 to 3484 - elev. 720' to 733'

Start - 7:30 A.M. Finish.

1075

Mix: 5-sacks cement ^{5sk}

1250# Sand	}	215 Batches Concrete
850# 2 1/2" rock		3 Batches Grout.
970# 1 1/2" rock		11 7-sk-B.
770# 3/4" rock		1167 Sacks of Cement

Sacks cleaned
 4-sacks used by finisher.
 Sacks Cement recovered.

No Copper

Equipment:

1-mixing plant

2-Transit mix trucks -

7:30-8:30

2-Blaw-knox truck mixers-

1-Barber Greene loader -

1-#43-Truck

1-#44-Truck

Labor: 1-gen. foreman

Forms {

- 1-carpenter foreman
- 8-carpenters
- 1-carpenter
- 8-helpers

- 2-hrs.

Placing Conc {

- 1-man dumping trucks
- 3-men placing
- 2-men - 5-hrs-

Concrete { 2-Transit mix drivers - 7:30 to 8:30

Delivery {

Aggregate { 2-Truck drivers

Supply {

Curing { 1-laborer

Concrete {

Finishing { 1-finisher

Conc. { 2-helpers

Clean + Chip { 4-laborers.

Conc. Surface {

1-5-batch load Core wall concrete at 9:15 A.M

Sunday Oct-22-1933

Spillway:

1-man curing conc.

2-men chipping conc.

18
MONDAY OCT-23-1933

Spillway OG. cut-off trench

Grant Blokes.

1-Compressor 7: A.M. to 10: A.M.

1-driller

2-Helpers.

Sta.	Depth of hole	Length of pipe
4+60-s	26'-0"	21'-5"
4+65-N	26'-6"	19'-9"
4+70-s	27'-0"	21'-5"
4+75-N	26'-0"	21'-0"
4+80-s	24'-6"	20'-2"

Placed Concrete in Spillway OG:

Sta. 4+32 to Sta. 4+56 elev. 730' to 738'

Sta. 3+60 to Sta. 3+84 elev. 738' to 743'

Oct. 23-1933-continued:
start-8: A.M. finish 4: P.M.

MIX: 5-sacks cement

1250#-sand } 380 Batches concrete
850# 2 1/2" rock }
970#- 1 1/2" rock } 6 Batches Grout
770#- 3/4" rock }
35-gals. H₂O } 1930-Sks. cement

16-ft. copper

750 sacks cleaned

Sacks cement recovered.

3-sacks cement used by finisher

Equipment:

1-mixing plant

3-Blaw-knox truck mixers

2-Transitmix trucks

1-#10-dragline - 5-hrs.

1-Truck #43

1-Truck #44

1-Barbergreene loader-3-hrs.

LABOR: 1-Gen. foreman

Forms { 1-camp. foreman
5 Carpenters
7-helpers

Mixing Plant { 1-mixer man
6-men

Placing Concrete { 4-men

Concrete Delivery { 3-Blaw-knox drivers
2-Transitmix drivers

Aggregate Supply { 1-#10-dragline operator
1-#11 " oiler
2-Truck drivers

Clean concrete surface & Strip forms { 3-laborers - 4 1/2-hrs. (LAI D OFF at noon)
1- " 8-hrs.

Curing Conc. { 1-laborer

Finishing Concrete { 1-finisher
2-helpers

Oct. 24-1933-

960
15

Spillway OG:

Sta. 3712 to sta. 3736 - elev. 740' to 750'

Sta. 3760 to sta. 3784 - elev. 743' to 750'

Start - 8 A.M. Finish 3:45 P.M.

MIX: 5 sacks cement } 192 Batches Concrete

1250# Sand

850# 2 1/2" rock

970# 1 1/2" "

770# 3/4" "

gal. H₂O

3 - Batches Grout

975 Sacks cement.

1 - set of 3 - Test Cyl.

at 1:30 P.M.

3784 to 3760

elev. 743' to 750'

NO - fl. Copper

2700 Sacks cleaned

35 - Sacks cement recovered.

4 - Sacks used by finisher

Equipment:

1 - mixing plant

2 - Claw-Hook truck mixers - 7 hrs.

1 - Transit mix truck 7-6:30 P.M. - 2:30

1 - Transit 12:30 P.M. - 2:30 P.M.

1 - #11 dragline - 2-hrs

1 - Barber Greener 6-hrs

1 - #43 - Truck

1 - #44 - Truck

1 - #10 - Crane { 1 hr. lifting forms

{ 7 hrs. placing concrete.

Core Wall - Work Oct. 23-1933.

1 - foreman

4 - laborers

1 - Ford Flat-rack truck

1 - Carpenter

Building forms
+ placing
steel Columns.

Oct. 24 - continued

Labor: 1-gen. foreman

FORMS

{ 1-#10-Crane operator - 1-hr.
1-#10- " oiler - 1-hr.
1-Carp. foreman
3-Carpenters
1-Carpenter - 3 1/2-hrs.
10-helpers.
1-Carpenter - 5-hrs - Injured knee at 1:20 P.M.

Mixing Plant

{ 1-mixer man
5-men
~~1-man - 11:30 P.M. - 10~~

Placing Concrete

{ 1-#10-crane operator
1-#10- " oiler
3-Laborers placing
1-man dumping trucks

Conc. Delivery

{ 2-Blw. Knox truck drivers
1- " " " " 2-hrs
1-Transit mix driver
1- " " " " 2-hrs.

Aggregate Supply

{ 1-#11- Dragline operator - 2-hrs.
1- " " oiler - 2-hrs
2-Truck drivers

Curing Conc. { 1-laborer

Finishing Concrete { 1-finisher
1-helper

Chipping Concrete { 3-men

Oct. 24-1933-

Core Wall Work:

- 1-foreman
- 1-Carpenter
- 2-laborers - 3 1/2-hrs
- 2-laborers -
- 1-Carpenter - 10:30 A.M. to

Core wall reported by foreman at
12:30 P.M. as ready for concrete.

I inspected the forms and concrete
surface and found cleanout inadequate.
Cited specific on cleanout and
foreman proceeded to comply with
same. Pour postponed until
Oct. 25-1933

Wednesday - Oct. 25-1933-

Core wall concrete work:

- N4024 - to N4032 - elev. 688° to elev. 694°
- N4032 to N4040 " 692° to " 698°
- N4040 to N4056 " 696° to " 702°
- N4056 to N4072 " 700° to " 706°
- N4072 to N4088^E " 704° to " 710°

- Mix: 7-sks. cement } 90 Batches concrete
- 1250 # sand } 3 Batches gravel
- 1320 # 1 1/2" rock } 5 sks. cement
- 1030 # 3/4" rock } 90-ft. copper.
- 37-gals. H₂O

start 7:30 A.M. - finish 3 P.M.

- 1-mixing plant
- 2-Transit mix trucks
- 3-Blaw-Knox truck mixers
- 1-Barber Greene
- 2-Trucks
- 1 #10 dragline 2 1/2-hrs.
- labor: 1-foreman
- 1-Carpenter
- 4-laborers
- 1 #10-dragline operator } 2 1/2-hrs
- 1 #10- " " oiler }

stopped concrete
10: A.M. to 11:30 A.M.
waiting for Crane.

Oct. 26 1933.

Placed concrete in Spillway
06 and 06-cut-off trench - Sta.
4+56 to Sta. 4+80 - rock to average
elev. 719'

Sta. 4+32 to Sta. 4+56 - elev. 7144
to elev. 750'

Mix: 5-sacks cement

1250# Sand	} 197 Batches Concrete
850# 2 1/2" rock	
970# 1 1/2" rock	} 10 Batches Grout
770# 3/4" rock	
35-gal. H ₂ O	} 1035 - sks. cement

3-sks. cement used by finisher
44-lb. copper

750-sacks cleaned

14 Sacks cement recovered

Start Concrete - 7:15 A.M. - Finish 1:15 P.M.

693-bundles at 50-sks. per bundle
Shipped = 34650-cement sacks.

Equipment:

1-mixing plant - 7: A.M. to 1: P.M.
1-Blaw-knox truck mixer - 7: A.M. to 1:30 P.M.
1 " " " " 8:30 A.M. to 1:30 P.M.
1 " " " " 9:30 A.M. to 1:30 P.M.

2-Transit mix trucks - 7: A.M. to 11:30 A.M.

1-Barber Greene loader

1-#43-Truck

1-#44-Truck

1-Compressor (curing conc.)

1-#10. Crane - { 3-hrs. on concrete
3-hrs. on forms.

LABOR: 1-Gen. Foreman

Forms { 1-Carp. Foreman
3-Carpenters
1- " - 4 1/2-hrs.
8-helpers

Mixing { 1-mixer man } 6-hrs.
Plant { 6-men }

Placing { 1-man dumping trucks } 5 1/2-hrs.
Concrete { 3-men placing
1-#10-crane operator } 3-hrs.
1-#10- " oiler }

Friday Oct. 27 - 1933.

Spillway O.G. Concrete

Sta. 4108 to 4132 - elev. 731° to 742°

Sta. 4156 to 4180 - elev. 719° to 729°

start 7 P.M. - Finish

185.7 5 P.M.

MIX: 5 Sks. cement } #73 Batches concrete
 1250# - Sand }
 850# - 2 1/2" rock } 6 - Batches grout
 970# - 1 1/2" rock }
 770# - 3/4" rock } Sks. Cement

20 ft. Copper

Sacks cleaned

sacks of cement recovered

sacks cement used by finisher

EQUIPMENT:

- 1 - mixing plant
- 2 - Transit mix trucks
- 2 - Blaw-Knox truck mixers
- 1 - Blaw-Knox truck mixer 5 hrs
- 1 - Barber Greene - 6 hrs
- 2 - Trucks
- 1 - #10 - Dragline - 7 P.M. to 2 P.M.
- 1 - #10 dragline (crane)

473
 473
 5203
 20
 2

26

LABOR: 1-gen. foreman

FORMS { 1 - Carp. foreman
 3 - Carpenters
 1 - Carp. 3 1/2 hrs.
 10 - helper

Mixing Plant { 1 - mixer man
 6 - men -
 3 1/2 hrs.

Mixing Plant { 1 - mixer man
 7 - men
 5 P.M. to 11 P.M. on Conc.
 to 2 P.M. on Repair

Placing Conc. { 6 - men
 3 1/2 hrs.

Mixing Plant { 6 - men
 1 - Carp helper on chutes
 5 P.M. to 11:30 P.M.

Concrete Delivery { 2 - Transit mix drivers - 1 P.M. to 11 P.M.
 2 - Blaw-Knox drivers " " "
 1 - Blaw

Aggregate Supply { 2 - Truck drivers - 1 P.M. to 2 P.M.
 1 - #10 dragline operator
 1 - " " oiler { 7 P.M. to 2 P.M.

Curing Conc. { 1 - laborer

Finishing Concrete { 1 - finisher
 2 - helpers

Chipping & cleaning Conc. surface Strip forms { 3 - laborers

FRIDAY Oct. 27-1933

Core Wall Work:

GROUTING: 7: A.M. - 7:00

- 1- Portable compressor
- 1- Portable mixer
- 1- 7-cu. ft. Rix Grout Tank

LABOR:

- 1 mixer man
- 1 Grout Tank man
- 3 hose men

Sta.	cu. ft. grout
N4030 E	3
N4037 W	2 1/2
N4043 E	3
N4052 W	3-cu. ft.
N4060 E	6-cu. ft.
N4068 W	3-cu. ft.
N4076 E	3-cu. ft.
N4084 W	8-cu. ft.

3 1/2-cu. ft.

5-sack batches

1 @ 10:05 a.m.

1 @ 10:13 "

1 @ 10:30 "

1 @ 11:17 "

1 @ 11:30 "

25-sacks cement

5-batches

Forms {

- 1-foreman
- 1-Carp. 4 1/2-hrs
- 4-helpers
- 1-Carpenter

Oct. 28 Core Wall continued

Concrete in Core Walls:

N4024 to N4032 - elev. 694° to elev. 699°

N4032 to N4040 - elev. 698° to elev. 703°

N4040 to N4056 - elev. 702° to elev. 707°

start concrete - 7: A.M. Finish 11:30 A.M.

MIX: 7-sks. Cement } 23- Batches concrete

1250#-sand

1340#-1 1/2" rock } 3- Batches grout

1030#-3/4" rock

gals. H₂O

176 - sks. cement

(21-sks. wasted-included)

50-ft. copper

2-sks. Cement by finisher

(3-batches wasted)

(Form broke out)

Equipment:

- 1 mixing plant
- 1- Transit mixer - 4 1/2-hrs
- 1- Blaw-Knox - 3 1/2-hrs
- 1- Barber Greene
- 2- Trucks

Core Wall = 4 1/2

labor: {

- 1-foreman } 4 1/2-hrs concrete
- 1-Carp. } 3 1/2-hrs - forms & cleanup.
- 4-laborers

inspected by Geer

Oct. 28-1933.

Spillway Concrete

OG-sta 4+56 to 4+8⁰ elev 729⁰ to 738⁰

Mix: 5-sks.cement	}	193 - Batches Conc.	
1250# sand		}	3 Batches Gout.
850# 2 1/2" rock	}		980 sks. Cement.
970# 1 1/2" "			
770# 3/4" "			
30-gals H ₂ O			

18-ft copper

5ks. cleaned

5ks. Cement recovered.

Start - 12:30 Finish - 4:00

Equipment

1-mixing plant

3-Blaw Knox - 3 1/2-hrs

2-Transit mixers - 3 1/2-hrs

1-Barber Greene

2-Trucks

inspected by Coor

LABOR: 1-Gen foreman

FORMS { 1-Camp foreman
4-Carp
9-helpers

Mixing { 1-mixer man
plant { 6-men

Placing { 4-men
Conc. {

Conc. Deliv { 3-Blaw-knox drivers
2-Transit mix drivers

Aggreg. { 2-truck drivers
supply {

Finishing { 1-finisher
concrete { 2-helpers

Curing Conc { 1-man

Strip forms {
+cleanup {

Sunday - Oct. 29 - 1933.

1 - man } wetting, Core Wall, Tower
 } + Spillway Conc.

Oct. 30 - 1933.

Spillway Concrete

OG - Sta. 4+08 to 4+32 - elev. 742' to 750'

OG - Sta. 4+56 to Sta. 4+80 - elev. 788' to 744'

Start - 7:30 A.M. - Finish - 2:30 P.M.

Mix: 5 - sacks cement

1250# sand

850# - 2 1/2" rock

870# - 1 1/2" rock

770# - 3/4" rock

30 - gals. H₂O

195 - batches Conc.
6 - batches Grout.

12 - ft. Copper

Equipment:

1 - mixing plant

1 - #10 - crane

2 - Blaw-knox truck mixers - 7:30 A.M. to 2:30

1 - Transit mix truck - 2-hrs

1 - " " " 2-hrs

1 - Barber Greene

2 - Trucks

1 - Compressor

LABOR: 1 - Gen. foreman

Forms { 1 - Carp. foreman
 } 4 - Carpenters
 } 7 - helpers

Mixing Plant { 1 - mixer man
 } 6 - men

Placing Conc. { 4 - men
 } 1 - #10 - crane oper.
 } 1 - #10 - " ailer

Concrete Delivery { 2 - Blaw-knox drivers: 7:30 A.M. to 2:30 P.M.
 } 2 - Transit mix trucks - 2-hrs.

Aggreg. supply { 2 - Truck drivers

Finishing Concrete { 1 - finisher
 } 2 - helpers

Curing Conc. { 1 - laborer

Cleanup Site { 4 - men - 2-hrs.

Oct: 30 1933.

Spillway Floor:

Finish } 7 laborers
Grading } 1 laborer - 3 1/2 hrs

Header } 1 carp.
Boards } 1 helper

12:30 P.M. foreman Bryant asked
about floor excav.

Mr. Wood, Albert & Converse
& I with steves inspected
the area in question - Mr. Wood
ordered excav according to Specs.

anchors taken up also for
discussion.

Oct. 30 - 1933.

Core Wall - North Abutment:

Forms } 1 - foreman
 } 1 - Carpenter } 8-hrs
 } 1 - helper

Oct. 31 - 1933

Spillway floor:

1 - foreman
2 - carp.
22 - laborers
1 - memilan oper.

1 - McMillan's Tractor
1 - Compressor
1 - Jackhammer

Oct. 31-1938

Spillway

Equipment

1-#10-Crane

12:30 } 1-Compressor on Anchor holes
to 4:15 P.M. } 2-Jackhammers

14:00-SKS cleaned

9 SKS cement recovered.

Labor: 1-Gen. foreman

Forms { 1-Carp. foreman - 5-hrs
1-Carpenter - 5-hrs
4 helpers - 5-hrs
2 Carpenters - 4-hrs.

Fixing
Mixing
Plant Roof } 2-Carpenters - 4-hrs.

Strip
forms { 2-laborers
1-#10-Crane oper. 1/2-hrs.
1-#10- " oiler

Finish
conc { 1-finisher { 1/2-hrs.
4-helper

Drilling
Anchor holes } 2-Jackhammer men-
in spillway } 2:30 P.M.-4 P.M.
floor } 1-nipper

Core Klall - Oct. 31-1933.

FORMS. { 1-Carp. foreman
1-Carpenter } 5 1/2 hrs.
1-helper }

NOV. 1st 1933.

Placed concrete in Core Klall:

N4024 to N4032 - elev. 699° to 710°

N4032 to N4040 elev. 703° to 710°

N4040 to N4056 elev. 707° to 712°

Start: 7:30 A.M. Finish 9:30 A.M.

MIX: 7-sks. cement } 11-Batches Conc.
1250# sand }
1340#-1 1/2" rock } 2-Batches Grout
1030#-3/4" rock }
33-gals H₂O } 87 Sks. Cement
39. ft. copper

Equipment:

1-mixing plant - 2 1/2-hrs
1-Blaw-knox truck mixer - 2 1/2-hrs
1-#10-Crane
1-Barber greene
1-Truck
1-Blaw-knox truck mixer - 1-hrs.

LABOR:

Mixing { 1-mixer man
Plant } 5-men
2 1/2-hrs }

Placing { 1-foreman
Conc. } 1-#10-crane oper.
1-#10- " " oiler
2 1/2-hrs } 3-laborers

Conc. { 1-Truck driver - 2 1/2-hrs
Delivery } 1- " " 1-hr.

Aggreg. { 1-Truck driver
Supply }
2 1/2-hrs }

Forms { 1-foreman
2-Carpenter
5 1/2-hrs } 1-laborer.

NOV. 1-1933.

Spillway:

Placed concrete OG section:

sta. 4+56 to 4+80. elev. 744' to 750'

start 9:30 A.M. Finish 11:30 A.M.

Mix: 5-sack cement 44 - Batches concrete
 1250#-sand }
 850#-2 1/2" rock } 3- Batches grout
 970#-1 1/2" rock }
 770#-3/4" rock } 5ks. cement
 29-gals. H₂O } 1-7.5ks. batch from Core Wall

4-5ks. cement used by Finisher
 11-ft. copper.

sacks cleaned

sacks cement recovered.

Equipment:

1-mixing plant
 3-Blaw-Knox truck mixers
 1-#10 - crane
 1-Barber Greene
 1-Truck
 1-Compressor-curing concrete
 1-Transitmix truck

Laborer:

Mixing plant { 1-mixer man
 2-hrs. } 5-men

Placing Conc. { 1-foreman
 2-hrs } 4-laborers
 1-#10. Crane operator
 1-#10- " oiler

Concrete Delivery { 3-Truck drivers
 2-hrs } 1-Transitmix driver

Aggregate Supply { 1-Truck driver
 2-hrs }

Finishing concrete { 1-finisher
 2-helpers

Curing Conc. { 1-laborer

Forms { 1-Carpenter foreman } 4-hrs. forming OG section
 1- " } 4-hrs. making finishing tools for spillway floor
 1-helper

Drilling Anchor holes-spillway floor { 1-compressor
 1-Jack hammer
 1-Jack hammer - 10: A.M. to
 1-driller
 1-nipper
 1-driller - 10: A.M. to

Nov. 1st 1933.

NOTE: Ten large boulders came from top of north bank of spillway excavation and rolled into spillway floor area - sta. 1+75 to sta. 2+40. One of the boulders hit the OG section and cracked the concrete from sta. 1+42 to sta. 1+50 to about 30-inches above finish floor grade. This area must be removed and rebuilt.

1:15 P.M. Boulders projecting above finish subgrade were shattered by shooting during the lunch hour. One of the laborers was prying the shattered rocks loose and probed into a missed hole. I told him to leave it alone and reported it to the foreman

who in turn reported the condition to the Powder man who removed the powder & cap.

Note: The North face of OG section is being scarred & chipped by flying rock from blasting operations.

84 holes
eight shift

Setting Anchor rods: 12:30 P.M.

- 1- Blaw-Knox truck mixer mixing grout
- 1:2 mix: 5 sks cement - 1040# sand.
- 2- Batches @ 5 sks @ 0.4 cu. yds = 0.8 cu. yds grout
- 1- Truck driver
- 1- mixer man } grouting anchor bars - 1" ϕ , 4'6"
- 3 men
- 2- steel men } setting anchor bars.

Anchor bars set in grout - sta. 1+02 to sta. 2+50 inclusive - holes #1, #2, #3 and #4 at each sta. - 152 anchor bars 1" ϕ , 4'6"

1+26 to 1+68 NIGHT

NOV. 2nd 1933.

Spillway OG:

Stripping FORMS } 1-Carp. foreman
2-Carpenters } 4 1/2-hrs.
1-helper

Finishing Concrete } 1-finisher
2-helpers

Curing Concrete } 1-Compressor
1-labover

SPILLWAY FLOOR

Setting 1" dia Anchor bars } 1-foreman (mixer man) } Grouting 4-hrs
3-labovers } 2-hrs
2-steel men
18-20 WIS @ 5' } 1-Blair-Knox truck driver
Sta. 1+94 to 1+26 } GROUT. 7-5ks. Cement. 16'40" Sand.
Total 90-bars

Setting 6" drain tile } 4-labovers } 12: MIDNIGHT to
1-foreman } 8:30 A.M.
Sta. 1+00 to 1+98
98- 6"x12" tile

Finishing Conc } 2-helpers } 2-hrs
1-finisher

NOV. 2-1933-

35

Drilling Anchor holes. Spillway floor

1-Compressor } Sta. 1+70 to
2-Jackhammers } 2+46-#5-6-7-8-9
2-drillers } Total 100-holes
1-nipper-4-hrs

Forms & Screeds } 1-Carp. foreman } 3 1/2-hrs
1-Carp.
1-helper

CORE WALL

FORMS } 1-Carp. foreman
1-Carpenter
1-Carp. 3 1/2-hrs

Painting Conc holes } 1-labover
1-sk. cement

NOV. 2nd 1933.

Placed concrete in spillway
floor. Sta. 1425 to 1445²⁵ from
top of OG to 36⁵ North.

Start - 3: P.M. finish 5: P.M.

Mix: 6-sacks cement
1250# sand
1340# 1 1/2" rock
1030# 3/4" rock
32-gals. H₂O } 35-batches
210-8xs. cement

Equipment

1-mixing plant
3-Blaw-Knox truck mixers } 2-hrs
1-#10 Crane

LABOR

Mixing plant { 1-mixer man } 2-hrs.
5-men

Placing
Concrete { 5-laborers
1-#10-crane operator } 2-hrs.
1-#10- " diler

Conc.
Delivery { 3-Truck drivers } 2-hrs

Core WALL - NOV. 3. 1933

N4024 to N4032 - elev. 710° to 714°
N4032 to N4040 - elev. 710° to 718°
N4040 to N4056 - elev. 712° to 722°
N4056 to N4072 - elev. 706° to 712°

Start - 2: P.M. - finish 4: P.M.

Mix: 7-sks. cement
1250# sand
1340# 1 1/2" rock
1030# 3/4" rock
33-gals. H₂O } 23-Batches concrete
2 Batches grout
161

30-ft. copper

Equipment: 1-mixing plant
3-Blaw-Knox truck mixers
1-#10-Crane

LABOR
Placing
Concrete { 1-Foreman
5-laborers
1-#10-crane crew - 2-men

Mixing
Plant { 1-mixer man
5-men

Conc.
Delivery { 3-truck drivers

LABOR:

FORMS { 1-Carp. foreman - 6-hrs
2-Carpenters - 4-hrs
1-helper - 6-hrs

5-batches @ 7.5xs. wasted
too wet to make concrete.
NOT included in batch count.

NOV. 3. 1933-

SPILLWAY Floor:

Placed concrete in floor: Sta. 1+65^E

to Sta. 1+85²⁵ From toe of OG to 36^E NORTH

Sta. 2+06 to 2+26²⁵ - From Toe of OG to

36^E ft. North

Sta. 2+46²⁵ to 2+66²⁵ from toe of OG

to 32^E ft. N.

Start 9:30 A.M. - Finish 2: P.M.

MIX: 6-sks. Cement } 70- Batches concrete
 1250# Sand
 1340# 1 1/2" rock } 420- sks. Cement
 1030# 3/4" rock
 30-gals #20

1-set of 3-test Cyl. at
 10:30 A.M. 1+85²⁵ N
 1+65^E

Equipment:

- 1-mixing plant
- 3 Blaw-knox truck mixers
- 1-#10. Crane
- 1-#43 truck
- 1 Barber Greene

LABOR:

Mixing Plant { 1-mixer man - 9:30^{A.M.} to 2: P.M.
 5-men

NIGHT DRILLING - Nov 2 37
 2+46 to 2+86 - #5-6-7-8-9 { 36-hole -
 2+55 eliminated here
 cut off trench here

Placing { 4 laborers - 9:30 A.M. to 2: P.M.

Concrete { 1-#10. Crane operator " "
 1-#10. Crane oiler " "

Aggregate supply { 1- Truck driver

Conc. Delivery { 3-

Forms { 1-Carp. foreman 4^{hrs.}
 3-Carpenter
 2 helpers 8-hrs.

HUNT PROCESS { 1-compressor
 Curing Conc { 1-laborer 2-hr.

Finishing Concrete { 1-finisher
 2-helpers } 3-hrs.

Placing steel { 2-steel men
 1-helper

Blowing ground surface with air { 1-laborer - cleaning surface with air

Setting anchor bars in grout { 1-Blaw-knox truck mixer & driver 7:30 A.M. to 9:30 #9
 1-mixer man #1 to #2
 3-men 2+98 to 3+26 } 72-bars = 205
 Sta. 1+30 to Sta. 2+94 holes # 5-6-7-8-9
 Sta. 2+50 to Sta. 2+94 holes # 1-2-3-4 = 40 bars
 3+30 to " 3+50 #1 to #4 } 1-2-sk batch Grout
 2.7-sk. batches "

Drilling Anchor holes { 1-compressor
 2-Jackhammers
 2-drillers
 1-nipper

Sta. 2+90 to Sta. 3+38 holes # 5-6-7-8-9

Sta. 2+94 to Sta. 3+38 holes # 1-2-3-4

" 3+42 to " 3+50 #1 to 9-inclusive

NOV. 3-1933 - continued.

Setting
6"x12" clay } 4-laborers.
tile { sta. 1+98 to sta. 2+90
= 87 - tile placed. 2+52⁵ to 2+55⁵
Tranch area tile left out

Spillway OG:

GROUT HOLES

Sta.	Depth	Length of Pipe
Sta. 4+85 N	25'-0" deep	20'-9"
Sta. 4+90.5	25'-0" deep	21'-3"
Sta. 4+95 N	25'-0" "	21'-0"

Stripping } 1-Carp. foreman
forms { 3-Carpenter 4-hrs

Finishing Conc. { 1-Finisher
2-helpers { 5-hrs

Curing Conc. { 1-labover - 1-compressor

Drilling
Grout holes } 1-Compressor
00-cut-off { 1-Water/ther + drills
5-hrs. { 1-driller
2-helpers

NIGHT SHIFT - NOV. 3rd

Spillway Floor:

- 1. Compressor
- 2. Jack hammers
- 2. drillers

Drilled anchor holes. Sta. 3+86 to
Sta. 3+54 holes # 1-to 5-incl. = 45 holes.
Sta. 3+54 to sta. 3+66. holes # 6-to 9. inc
= 16

Core Wall - NOV. 4 - 1933

FORMS
North Abut. { 1-Carp. foreman
1-Carpenter
1-helper
2-Carpenters - 4-hrs.

NOV. 4 - 1933 -

Spillway floor:

Placed concrete sta. 1+45²⁵ to sta. 1+65:

from toe of OG to 36⁵ ft. North

sta. 1+85²⁵ to sta. 2+06 - Toe of OG to

36⁵ ft. N.

sta. 2+65 to sta. 2+85 - to 33⁵ ft. North

Sta. 3+05 to Sta. 3+25 - to 36⁵ ft. North

~~Sta. 3+45 to Sta. 3+65 - to 38 ft. North~~

start: 7:15 AM - finish - 2:10 PM.

MIX: 6-sacks cement }
1250# sand } 120-batches
1350# - 1/2" rock }
1030# - 3/4" rock }
30-gals H₂O }

Equipment:

1-Mixing Plant
3-Blaw-Knox truck mixers
1-#10 Crane
1-Barber Green
1-Truck #43

LABOR: 1-Gen. Foreman

Mixing Plant { 1-mixer man
5-men

Placing Concrete { 1-#10-Crane operator
1-#10-Crane oiler
4-laborers

Concrete Delivery { 3-Truck drivers

Aggregate supply { 1-Truck driver

Forms { NONE

Finishing concrete { 1-finisher
2-helpers } 5-hrs.

Nov. 4 continued:

Spillway floor:

Drilling anchor holes {
 1-Compressor
 2-Jack hammers
 2-drillers { 3-hrs
 1-helper
 Holes Sta. 3+70 to Sta. 3+86
 holes # 6-7-8-9 = 20-holes.

Placing Steel {
 1-Steel foreman
 4-steel men

Setting 1" # bars in Grout { NONE

Laying 6" Tile {
 2-laborers
 Sta. 2+55² to Sta. 3+28
 72-6"x12" Clay Tile placed.
 2-hrs.

900
 400
 800
 800
 200
 200

Spillway OG - NOV. 4-1933

FURMS {
 1-Camp. foreman
 3-Carpenters - 4-hrs.
 3-helpers

Finishing Concrete {
 1-Finisher
 2-helpers } 3-hrs

Curing Conc {
 1-laborer

Placed concrete in OG cut-off trench
 and OG section Sta. 4+80 to Sta. 4+95
 rock to average elev: 719^e

Start: 2: P.M. - finish 4: P.M.

Mix: 5-sks Cement
 1250# Sand
 850# 2 1/2" rock
 970# 1 1/2" rock
 770# 3/4" rock
 45-gals. H₂O added
 28'-ft. Copper

LABOR:
 Mixing plant { 1 mixer man
 5-men
 2-hrs.
 Placing Conc. { 3-laborers
 2-hrs.
 Conc. Delivery { 2-Trucks w/ 2-hp
 1- " 3-hr.

Equipments:
 1-mixing plant
 2-Blaw-knox truck mixers
 1- " " " " 3: P.M. to 4: P.M.

Sunday - Nov. 5-1937.

2-laborers chipping concrete on
OG pour. sta. 4+80 to 4+95 and
curing concrete.

MONDAY: NOV. 6-

Spillway floor

Grouting
Anchor bars } 1-Blaw-Knox truck mixer
 } 1- " " " driver
2-hrs. } 1-mixer man
 } 2-men

Sta. 3+54 to 3+86 - holes #1 to #9

Inclusive - 72-bars.

1-5-SK-Batch grout. = 0.4-cu.yd.

Drilling
Anchor holes } 1-compressor
 } 2-Jackhammers
 } 2-drillers (1-4-hrs.)
 } 1-nipper - 4-hrs.
Sta. 3+74 to sta. 3+06
holes # 10 to # 14 - inc. = 90-hor

Placing
reinforcing
steel } 1-steel foreman
 } 4-steel men

NOV. 6 - continued:

Laying
6" tile drain } 3-laborers 2 1/2-hrs.
3-hrs. } sta 3+28 to sta. 3+87
59-6"x12" clay tile

Placed concrete in spillway floor:
Sta. 1+02^e to sta 1+25^e to 19'6" North
Sta. 2+85^e to sta. 3+05 to 36^e ft. N.

Sta. 3+25^e to sta. 3+45 to 37^e ft. N.

Sta. 3+65^e to sta. 3+86 to 37^e ft. N.

Sta. 2+26²⁵ to sta. 2+46 to 36^e ft. N.

Start: 9:30 A.M. - finish 4:00 P.M.

Mix: 6-sacks cement
1250# sand
1340# - 1 1/2" rock
1030# - 3/4" rock
30-gals. H₂O } 133-Batches concrete

Equipment:

1-mixing plant
4 1/2 hrs } 3-Blaw-Knox truck mixers
1-#6-Crane
2-hrs } 1-Barber Greene
 } 1-Truck #43

Nov. 6 Spillway floor (concrete)

LABOR: 1- Gen. foreman

Mixing plant { 1- mixer man
5 1/2-hrs. { 4- men

Placing { 1- #6 Crane operator
Concrete { 1- #6 Crane oiler
5 1/2-hrs. { 4- laborers

Concrete { 3- Blaw-knox truck-mixer drivers
Delivery { 5 1/2-hrs.

Aggregate { 1- truck driver - 2 hrs.
Supply

Forms { 2- Carpenters - 3-hrs.
1- helper

Finishing { 1- finisher { 5 1/2-hrs.
Concrete { 2- helpers

NOV- 6- 1933-

Spillway OG.

Finishing { 1- finisher
Concrete { 1- helper { 4 1/2-hrs.

Forms { 2- Carpenters - 10: A.M. - to 4: P.M.
1- helper

NOV. 7 1933-

Placed concrete in Spillway
Floor: Sta. 3+45 to 3+65
to 36-ft. North of OG Toe.
Sta. 2+46 to Sta. 2+65 to 32⁵ ft.
North of OG Toe, including
cut-off wall at Sta. 2+55
from toe of OG to 32⁵ ft. North
start - 9:30 A.M. finish 1:30 P.M.

Mix: 6-sks. cement
1250# sand
1340# 1 1/2" rock
1030# 3/4" rock
9 gals H₂O }
60-Batches Conc.
= 360-sks. Cement

none sacks cleaned
none sacks cement recovered.

Equipment:

3 1/2 hrs. { 1-mixing plant
1-#10-crane
3-Blair-Knox truck mixers

labor: 1-Gen. Foreman - 4-hrs.

Mixing plant { 1-mixer man
3-hrs. { 4-men

Placing Concrete { 1-#10-Crane operator
1- " " other
3-hrs. { 4-men

Concrete Delivery { 3-truck drivers
3-hrs. }

Aggregate Supply { NONE }

Clean wet surface before Placing Conc. { 1-lab. 1-hr.

Curing Conc. { 1-Laborer-2-hrs.

Finishing Conc. { 1-finisher - 11 A.M. to 4 P.M.
1-helpers
3-sks. cement used.

Removing form lumber + panels from job site { 1-#10-crane + crew
1-truck + driver
2-hrs

Nov. 7. continued:

Drilling anchor
holes { 1. compressor
 { 1. Sackhammer
 { 1. driller
 { 1. Sackhammer { 10:30 A.M. to
 { 1. driller { 4: P.M.
 { Ripper - 4-hrs.

Sta. 3 to 2 to Sta. 2+62
holes # 10 to # 14 inclusive
55-42" holes.

Spillway OG

Finishing
Conc. { 1. finisher { 7:15 A.M. to 11:00 A.M.
 { 2. helpers

Curing Conc. { 1. laborer - 2-hrs.
 { 1. compressor

44

Nov. 7 1933-

Core Klall

Forms { 1. Carpi foreman
 { 1. Carpenter - 10:15 A.M. to 4:00 P.M.
 { 1. helper

NOV. 8-1933

O.V.S.

Core wall concrete:

Sta N4056 to sta. N4072 - elev. 712° to
elev. 718°

Sta N4072 to N4089⁵ - elev. 710° to
elev. 718°

Start 9.00 AM. Finish 11³⁰ 2½ hrs.

Mix 7 sks cement.

161
10
171
23 x 7
2 x 32

1350# Sand } 2 Batches of Concrete
1340# 1½" rock }
1030# ¾" rock } 2 Batches of Grout
30 gals H₂O

41' Copper

1- Str Steel Col. ^{or} 171 sks cement.

Equipment 1- mixing plant to 11³⁰

2½ hrs. 2 Blaw Knox truck mixers

1- #10 crane

45

Labor { 1- carpenter foreman - 2 hrs.
Forms { 1- Carpenter 2 hrs.
1- Laborer. 2 hrs.

Mixing Plant { 1 mixer man
4 Laborers. 2½ hrs.

Start Finish

Placing Conc. { 1- foreman.
1- Crane operator 9 AM, 11³⁰
1- " diler " ✓
3- Laborers " ✓
1½ hrs. 1- Laborer 10 AM ✓
Conc. Delivery { 2 Truck drivers 9 a.m. ✓
2½ hrs. ✓

Labor { 1- carpenter 1³⁰ pm. 4

Forms.

Nov 8, 1933 O.V.S.

Spillway O.G.

Placed Concrete in O.G. Section

from Sta 4+80 to Sta 4+95

Elev. 719. to 729

Start 12³⁰ pm Finish 8 pm.

$$\begin{array}{r} 1029 \\ 881 \\ \hline 148 \end{array}$$
 Mix 5 sks. cement 169 Batches of Concrete
 1250# Sand.
 850# 2 $\frac{1}{2}$ " rock 3 * Batches of Grout
 970# 1 $\frac{1}{2}$ " rock 281 + 1 = 882
 770# $\frac{3}{4}$ " rock. (1029) sks cement.
 Gal. H₂O added. * 3 - 7 sks Batches to O.G.

10ft copper

— sks cleaned — sks recovered

Equipment

5 $\frac{1}{2}$ } 1 mixing plant

2 - Blaw Knox Track mixers

4 hrs } 1 - Barber Greene Loader. 4 hrs.

Labor 1 - Truck No 42

Finishing Conc. } 1 Finisher
4 $\frac{1}{2}$ hrs } 1 helper

Labor { 1 - carpenter Foreman. 7 am to 12³⁰ pm
 1 - Carpenter Helper 7 am ✓
 Forms { 4 Laborers 7.9 am. ✓
 1 - carpenter 12³⁰ ✓

Mixing Plant { 1 mixer man 1³⁰ p.m. to 8 p.m.
 4 men. ✓
 5 $\frac{1}{2}$

Placing Conc. { 1 - gen. Foreman. 1³⁰ p.m. to 8
 3 Laborers 1³⁰ to 4 2 $\frac{1}{2}$ ✓
 5 $\frac{1}{2}$ } 3 5 to 8 3 $\frac{1}{2}$ ✓
 5 $\frac{1}{2}$

Conc. Delivery { 2 Truck Drivers 1³⁰ to 8
 5 $\frac{1}{2}$

~~Drilling Anchor~~ { 1 - compressor 12³⁰ pm.
 2 - Jackhammers
 2 - Drills
 1 Nipper

App. Supply

1 1 Truck Driver 4 hrs.

Clean Wet surface

before placing Conc. 1 Laborer 1 hour.

Nov 8, 1933 O.V.S.

Spillway Floor.

12:30 p.m.

Drilling Anchor Holes { 1. Compressor
2. Jackhammers.

3 1/2 hrs.

~~Sta 2+88 to Sta 2+62~~

2. Drillers
1. Nipper

Setting Forms for Gen Foreman 3 p.m.
or Screeds. 1 - Carpenter

1 hr.

1 - Carpenter Helper.
1 Laborer.

Beading & Cutting Reinf Steel. 1 - Steel Foreman. 8 hrs.
4 - " men.

Anchor Holes.

Sta 2+82 to Sta 2+86 incl.

hole No 15 to 17 incl.

Sta 2+90 to 2+94 incl.

holes # 15 to 18 incl.

Sta 2+98 to -

holes # 15 to 17 incl.

Sta 3+02 to Sta 3+38 incl

holes # 15 to 19 incl.

Total - 67 - 42" holes.

Nov. 9 1933 O.V.S.

1 - Gen Foreman 7 am. to 11:30

Spillway Floor

Drilling Anchor Holes 7 hrs.

1 - compressor 1:30 to 4
2 - Jackhammers
2 - Drifters
1 - Ripper

Setting Forms or Screens 2 hrs.

1 - carpenter helper
1 - Helper
1 - Laborer 2 hrs.
1 - Laborer.

Placing Reinf Steel 8 hrs

1 - S Forman
2 - Steelmen

Grouting Reinf Steel Anchor Bars 2 hrs

1 - B-K Truck Mixer 9 am. 11 am.
1 - " " Driver
1 - mixer man.
2 - men.

Sta. 2+82 to Sta 3+02 holes 10 to 17 inch.
Sta 3+02 to Sta 3+42 holes 10 to 18 inch.

1 - 5 Sack Batch grout = .56 cu yd.
(7 packs)

Laying 4" Drain Tile 1 Laborer. 3 hrs.

First 4" Drain North of O.G. Toe. from

Sta ²⁺⁸² 2+55 to Sta. 3+58

⁷⁶ 103 Number 4x12" Clay drain Tile.

48

Nov 9 1933. Continued
Spillway Floor 1 man 2 hrs.

Cleaning

Wetting

~~with form~~ 1 man 2 hrs.

Placing Concrete in Spillway Floor.

Beginning 2nd Line of alternate Pumping.
Sta. 2+85 to 3+05 beginning 36' N. of O.G. Toe

to ^{20'} _{32'} av. 29 Feet North of O.G. Toe

Sta. 3+25 to Sta. Sta 3+45 beg. 37' N. of O.G. Toe.

to ^{35'} _{37'} av. 36' Feet North O.G. Toe

(Note 1 hr. delay)

Start 12:30 pm. Finish 4:30 4 hrs.

Mix 6000 cement } 58 Patches Conc.
1250# Sand }
1342# 1/2 rock } = 348 lbs cement.
1030# 3/4 rock }
905 H.20. } ₃₅₅

1400 lbs cleaned. None lbs recovered.

Equipment

1 mixing plant.
1 #10 crane
2 Blaw Knox Truck mixers
1. Barbara Greene 1 hr.
1 - Truck #44

see Continued

Nov 9, 1933. 7am.

Labor Spillway O.G.

Chipping Conc. 2 Laborer. 2 hrs.

Forms 1- Carpenter Foreman 7am. to 4
8 1- Carpenter Helper 7am. to 4
~~1- Carpenter~~

3 1/2 hrs. 2 Laborers. 9am. to 12³⁰

3 1/2 1/3 Laborer 12³⁰ to 4

49

Nov. 9 1933.

Core wall.

Stripping forms. 1- Carpenter 7am. to 4 pm

Nov. 9 1933 Start
12:30

Spillway Floor Continued

✓ Labor. 1- Gen Foreman ✓

✓ Mixing Plant. { 1- mixer man ✓
4 men

✓ Placing Conc. { 1- #10 Crane operator ✓
1- " " " oiler ✓
4 men

✓ Conc. Delivery { 2 Truck Drivers ✓

✓ Finishing Conc. { 1- Finisher 3 p.m. to 4:30 ✓
- Helper 4:30 ✓
now the cement used.

✓ Agg. Supply. { 1- Truck driver 1 hr. ✓
1 hr.

50
✓ Anchor Holes. (hard rock)

Sta 2+10 holes. 10 & 11 incl.
to Sta 2+22
Sta 2+26 to Sta 2+30 10 to 14 incl.

Nov 10 1933

Spillway Floor. 7am to 2:30 pm to

Drilling Anchor Holes. 1- Compressor
6 1/2 hrs 5- Jackhammers
2- Drifters
1- Nipper

Remaining Forms. 1- Gen Foreman
Setting Forms. 3- Laborers. 7 hrs
1- Carpenter
1- " Helper
1 hr

Cleaning & Wetting 2- Laborers 2 hrs
2- Laborers 1 hr.

Hunt Process. 1 Laborer. 2 hr.

Placing Reinf Steel. 1- Steel Foreman 4 1/2
2- " men.

Grouting Anchor Bars. 1- B.K. Truck Mixer
1- " " Driver } 1 hr.
1- Mixer man }
1- Laborer }
② sacks 1/2 Grant 2 Laborers. 1/2 hr.

51

Nov 10, 1933

Placing Concrete in Spillway Flood.

(Sta. 3+05, beginning 36 1/2' N to 68 1/2' N of O.G. Toe
to Sta. 3+25 beginning 36 1/2' N to 70' N of O.G. Toe

(Sta. 3+45 beginning 36' N to 73 1/2' N of O.G. Toe.
to Sta. 3+65 beginning 36' N to 74 1/2' N of O.G. Toe
to Sta. 2+65 beginning 32 1/2' N to 60 1/2' N of O.G. Toe
to Sta. 2+85 beginning 33 1/2' N to 62 1/2' N of O.G. Toe

Start 9:00 a.m. Finish 12:30 2 1/2
1:30 p.m. 2 3/4

Mix 6 sacks cement. (27) Patcher Concrete

1250# Sand
1340# Rock
1030# 3/4" rock
90# H₂O

Put off about 10 sacks
25 buckets of concrete
See estimate
16 1/2 Sacks cement

Sacks cleaned.

Equipment:

1. Moving Plant }
1 #10 Crane } 3 1/2 - 1 - 2 1/2
3- Blw Mix Truck Mixers }
1- Barber Grease } 9 hr
1- Truck No 42 }

Cutoff at Sta 2+55
Give permission to step over hard rocks.

Nov 10 1933.

Core Wall Concrete.
Placing Steel
Forms

1 - Carpenter Foreman

8 hrs.

Nov 10 1933.

52

Spillway Floor Continued

Mixing Plant.

1 - Mixer man 2 1/2 9 to 12:30 - 2 1/2
3 Men. 2 1/2 1:30 to 2:30 1 1/2
1 man 3 1/2 1/2

Placing Conc.

3 1/2

1 - Gen Foreman
1 - #6 Crane operator
1 - " " Coker
4 men.

Conc Delivery

3 Truck Drivers 2 1/2
2 " " 1 1/2

1 - Finisher 10 a.m. to 12:30 = 2 1/2

Finishing Conc

1 - Helper 3 p.m. to 4 p.m. 1 1/2

3 1/2 hr.

Agg Supply

1 - Truck Driver 1 hr.
2/3 hr.

Laying 4" Drain Tile 2 Laborers 1 hr.

Sta 2+65 to Sta 2+82

17' - 4x12" Clay Drain Tile

✓
Nov 10, 1933

O.G. Section

8am

Forms 1 Carpenter Faceman
8 hrs 1 " Helper
1- Laborer
1 1/2 hrs 1- Laborer 7:30 to 9
Mr Wood.

15' copper for Horizontal joint
(Start 7:30 Finish 8pm)

Bar of Nov 8.1 Sta 4+80 to Sta 4+95

does not show on surface.

do only copper on first joint

✓
Nov 10 1933

53

Test Samples. Spillway Floor.

Sta 3+45 beginning ~~37~~³⁶ N to 74 1/2' N of O.G. Top
to Sta 3+65 beginning 36' N to 74 1/2' N of O.G. Top

Mix 6.5 lbs cement

1250# Sand

1340# 1 1/2" Rock

1030# 3/4" Rock

90's H₂O.

} 1.2 in 4

Numbers 585 - 586 - 587

Water saturated sand in
bunkers, No additional water
added at the mixer.
water leaking out of Bunkers into Mixer.
Nov 13.

Barber Green operator claims
washing & screening plant sand was
hauled direct to bunkers because
Barber Green was out of order.
Nov 13

Nov 11, 1933

Holiday

Gen Foreman will have water bay
to look after last pour. &
core walls.

Nov 12, 1933


Sunday

Gen Foreman will have water bay
to look after green concrete
core walls.

Nov 10, Estimate For Spillway Floor

Sta 3405 Beg. 36 $\frac{1}{2}$ ' N to 68 $\frac{1}{2}$ ' N

to Sta 3425 Beg. 36 $\frac{1}{2}$ ' N to 72' N




$$\begin{array}{r} 32 \\ 35 \\ \hline 67 \\ 54 \end{array}$$

$$\frac{126}{34 \times 20 \times 1.3} = \frac{27}{27}$$

34 cu yds

Sta 3445 Beg. 36' N to 73 $\frac{1}{2}$ ' N

to Sta 3465 Beg. 36' N to 74 $\frac{1}{2}$ ' N




114

$$\frac{98 \times 20 \times 1}{27} =$$

28 cu yds

Sta 2465 Beg. 32 $\frac{1}{2}$ ' N to 60 $\frac{1}{2}$ ' N

to Sta 2485 Beg. 33 $\frac{1}{2}$ ' N to 62 $\frac{1}{2}$ ' N



111

$$\frac{79 \times 20 \times 1}{27} =$$


22 cu yds


84 cu yds


99 cu yd per batch


$$\frac{84}{99} = 84 \text{ Batches} = 504 \text{ SKS } \pm$$

The image shows an open notebook with two facing pages. Both pages are cream-colored and feature light blue horizontal ruling. Vertical red lines create margins on both sides of each page. The right page has the number '55' printed in the top right corner. The notebook is bound in the center, and the left edge shows the stacked pages of the book.














The image shows an open notebook with two facing pages. Both pages are cream-colored and feature a grid of blue horizontal lines and red vertical lines, creating a ledger-style layout. The right page has the number '62' written in the top right corner. The notebook is bound in the center, and the pages appear slightly aged with some minor discoloration and faint smudges.











69

$32 \times 20 \times 1 = \text{#cups}$
 $\frac{36.5}{32} = 1.14$
 $\frac{64.5}{32} = 2.01$
 $\frac{1.2}{27} = 0.044$
 $\frac{1.2}{27} = 0.044$
 $\frac{1.2}{27} = 0.044$
 $\frac{1.2}{27} = 0.044$

$\frac{27}{76}$
 $\frac{27}{223}$

$36 \times 20 = 26$
 $\frac{26}{27} = 50 \text{ cups}$
 6 dr. minif
 - 50 batches.

$\frac{27}{36}$
 $\frac{27}{36}$
 $\frac{27}{36}$
 $\frac{27}{36}$
 $\frac{27}{36}$
 $\frac{27}{36}$

say 55 batches
 then hold .5

$\frac{84}{6}$
 $\frac{504}{17}$

$\frac{1.36}{1.3}$
 $\frac{1.36}{1.3}$
 $\frac{1.36}{1.3}$
 $\frac{1.36}{1.3}$
 $\frac{1.36}{1.3}$
 $\frac{1.36}{1.3}$

$2+82$
 $\frac{20}{3402}$
 $\frac{40}{3442}$
 $\frac{16}{3458}$
 $\frac{2-55}{103}$

$10 \times 4 = 40$
 $4 \times 4 = 16$
 $\frac{3028}{3084}$
 $\frac{90}{76}$
 $\frac{80}{32}$
 $\frac{26}{258}$
 $\frac{29}{845}$

$\frac{2+62}{52}$
 $\frac{2+10}{125}$

$\frac{35}{38}$
 $\frac{35}{38}$
 $\frac{35}{38}$
 $\frac{35}{38}$
 $\frac{35}{38}$
 $\frac{35}{38}$

$\frac{27}{34}$
 $\frac{27}{34}$
 $\frac{27}{34}$
 $\frac{27}{34}$
 $\frac{27}{34}$
 $\frac{27}{34}$

$\frac{2.3}{7}$
 $\frac{161}{10}$
 $\frac{171}{1.4}$
 $\frac{169 \times 5 = 845}{3 \times 5 = 15}$
 $\frac{881}{169}$
 $\frac{1050}{1.07}$

$\frac{27}{38}$
 $\frac{27}{38}$
 $\frac{27}{38}$
 $\frac{27}{38}$
 $\frac{27}{38}$
 $\frac{27}{38}$

$\frac{27}{29}$
 $\frac{27}{29}$
 $\frac{27}{29}$
 $\frac{27}{29}$
 $\frac{27}{29}$
 $\frac{27}{29}$

Concrete.

$$S_{28} = S_7 + 30\sqrt{S_7}$$


example 7 day Test at 1040*


$$\begin{aligned} S_{28} &= 1040 + 30\sqrt{1040} \\ &= 1040 + 30 \times 32 = 2000 \text{ conc.} \end{aligned}$$

Taking Samples.

Take Sample for 7 days 28 days & 60 days
each once a week.

Fill cylinder $\frac{1}{3}$ full Temp'd Times
" " $\frac{2}{3}$ " " "
" " Full " " & rod over top





Core wall Excavating.
 Alignment & slope stakes
 from Mr. Converse.
 See Mr. Wood when
 excavation is finished for
 state inspection.

Anchor holes in Spillway floor

Sta.	No. of hole	Depth	Sta.	# hole	Depth
3+26	1-10	42"	3+38	1-10	42"
3+30	1-10	42"	3+42	1-10	42"
3+37	1-10	42"	3+46	1-10	42"

Sta.	# hole	Depth	Sta.	# hole	Depth
3+50	1-10	42"	3+58	1-10	42"
3+54	1-10	42"	3+62	1-10	42"
3+58	1-10	42"	3+66	1-10	42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Nov. 3 Day 42"

all 42"

Anchor Holes in spillway floor

Sta 2+78

North CG
Toe # holes

#hole	Depth
1	33"
2	39"
3	41"
4	42"
5	42"
6	42"
7	42"
8	42"
9	42"
10	42"
11	42"
12	42"
13	42"
14	42"
15	42"
16	42"
17	42"
18	42"
19	42"
20	42"
21	42"
22	42"

Sta 2+90

#hole	Depth
1	32"
2	40"
3	40"
4	40"
5	42"
6	42"
7	42"
8	42"
9	42"
10	42"
11	42"
12	42"
13	42"
14	42"
15	42"
16	42"
17	42"
18	42"
19	42"
20	42"
21	42"
22	42"

Nov 20

Nov 18

To Hog Wall
Wall Nov 20

Sta 2+82

#hole	Depth
1	31"
2	39"
3	40"
4	42"
5	42"
6	42"
7	42"
8	42"
9	42"
10	42"
11	42"
12	42"
13	42"
14	42"
15	42"
16	42"
17	42"
18	42"
19	42"
20	42"
21	42"
22	42"

Sta 2+94

#hole	Depth
1	36"
2	41"
3	42"
4	42"
5	42"
6	42"
7	42"
8	42"
9	42"
10	42"
11	42"
12	42"
13	42"
14	42"
15	42"
16	42"
17	42"
18	42"
19	42"
20	42"
21	42"
22	42"

Nov 20

Nov 20

Sta 3+06

#hole	Depth
1	39"
2	42"
3	42"
4	42"
5	42"
6	42"
7	42"
8	42"
9	42"
10	42"
11	42"
12	42"
13	42"
14	42"
15	42"
16	42"
17	42"
18	42"
19	42"
20	42"
21	42"
22	42"

Sta 3+18

#hole	Depth
1	41"
2	43"
3	44"
4	44"
5	42"
6	42"
7	42"
8	42"
9	42"
10	42"
11	42"
12	42"
13	42"
14	42"
15	42"
16	42"
17	42"
18	42"
19	42"

2+86

#hole	Depth
1	32"
2	39"
3	42"
4	42"
5	42"
6	42"
7	42"
8	42"
9	42"
10	42"
11	42"
12	42"
13	42"
14	42"
15	42"
16	42"
17	42"
18	42"
19	42"
20	42"

2+98

#hole	Depth
1	34"
2	42"
3	42"
4	42"
5	42"
6	42"
7	42"
8	42"
9	42"
10	42"
11	42"
12	42"
13	42"
14	42"
15	42"
16	42"
17	42"
18	42"
19	42"
20	42"
21	42"

Sta 3+10

#hole	Depth
1	42"
2	42"
3	42"
4	42"
5	42"
6	42"
7	42"
8	42"
9	42"
10	42"
11	42"
12	42"
13	42"
14	42"
15	42"
16	42"
17	42"
18	42"
19	42"
20	42"
21	42"
22	42"
23	42"

3+22

#hole	Depth
1	42"
2	43"
3	43"
4	41"
5	42"
6	42"
7	42"
8	42"
9	42"
10	42"
11	42"
12	42"
13	42"
14	42"
15	42"
16	42"
17	42"
18	42"
19	42"

Anchor Holes in Spillway Floor

Sta.	North From 06 Toe # hole	Depth	Sta.	# hole	Depth
2130	1	42"	2142	1	41"
	2	42"		2	44"
	3	43"		3	51"
	4	43"		4	44"
	5	42		5	42
	6	42		6	42
	7	42		7	42
	8	42		8	42
	9	42		9	42
	10	42		10	42
	11	36		11	42
	12	42		12	42
	13	42		13	42
	14	42		14	42
	15	42		15	42
	2134	1		34"	2146
2		40"	2	44"	
3		43"	3	44"	
4		42"	4	45"	
5		42	5	42	
6		42	6	42	
7		42	7	42	
8		42	8	42	
9		42	9	42	
10		42	10	42	
11		42	11	42	
12		42	12	42	
13		42	13	42	
14		42	14	42	
15		42	15	42	
2138		1	39	2150	
	2	44	2		43"
	3	44	3		43"
	4	44	4		44"
	5	42	5		42
	6	42	6		42
	7	42	7		42
	8	42	8		42
	9	42	9		42
	10	42	10		42
	11	42	11		42
	12	42	12		42
	13	42	13		42
	14	42	14		42
	15	42	15		42
	16	42	16		42

Sta.	# hole	Depth	Sta.	# hole	Depth		
2154	1	41"	2166	1	40"		
	2	44"		2	43"		
	3	51"		3	44"		
	4	44"		4	43"		
	5	42		5	42		
	6	42		6	42		
	7	42		7	42		
	8	42		8	42		
	9	42		9	42		
	10	42		10	42		
	11	42		11	42		
	12	42		12	42		
	13	42		13	42		
	14	42		14	42		
	15	42		15	42		
	16	42		16	42		
	2158	1		37"	2170	1	39"
		2		42"		2	42"
3		42"	3	42"			
4		44"	4	42			
5		42	5	42			
6		42	6	42			
7		42	7	42			
8		42	8	42			
9		42	9	42			
10		42	10	42			
11		42	11	42			
12		42	12	42			
13		42	13	42			
14		42	14	42			
15		42	15	42			
16		42	16	42			
2162		1	38"	2174		1	34"
		2	42"			2	41"
	3	43"	3		42"		
	4	42"	4		49"		
	5	42	5		42		
	6	42	6		42		
	7	42	7		42		
	8	42	8		42		
	9	42	9		42		
	10	42	10		42		
	11	42	11		42		
	12	42	12		42		
	13	42	13		42		
	14	42	14		42		
	15	42	15		42		
	16	42	16		42		

Anchor Holes - Spillway Floor

Sta.	Hole #	Depth.	Sta.	hole #	Depth.	Sta.	# hole -	Hole - Depth	Sta.	# hole -	Depth.
1+02	1	3'-1"	1+30	1	34"	1+44	1	3'-5"	1+46	1	32"
	2	3'-4"		2	42"		2	3'-7"		2	36"
	3	3'-5"		3	43"		3	3'-5"		3	42"
	4	3'-4"		4	43"		4	3'-0"		4	40"
	5			5	42"		5			5	42"
	6			6	42"		6			6	42"
	7			7	42"		7			7	42"
	8			8	42"		8			8	42"
				9	42"		9			9	42"
				10	42"		10			10	42"
1+06	1	3'-0"	1+34	1	39"	1+18	1	2'-8"	1+50	1	34"
	2	3'-6"		2	40"		2	4'-2"		2	34"
	3	3'-5"		3	42"		3	3'-6"		3	39"
	4	3'-1"		4	46"		4	2'-11"		4	37"
	5			5	42"		5			5	42"
	6			6	42"		6			6	42"
	7			7	42"		7			7	42"
	8			8	42"		8			8	42"
	9			9	42"		9			9	42"
	10			10	42"		10			10	42"
1+10	1	3'-4"	1+38	1	37"	1+22	1	2'-8"	1+54	1	33"
	2	3'-5"		2	39"		2	44"		2	33"
	3	3'-6"		3	42"		3	42"		3	37"
	4	3'-0"		4	42"		4	39"		4	39"
	5			5	42"		5			5	42"
	6			6	42"		6			6	42"
	7			7	42"		7			7	42"
	8			8	42"		8			8	42"
	9			9	42"		9			9	42"
	10			10	42"		10			10	42"
			1+42	1	34"	1+26	1	42"	1+58	1	31"
				2	36"		2	37"		2	32"
				3	42"		3	41"		3	41"
				4	42"		4	43"		4	42"
				5	42"		5	42"		5	42"
				6	42"		6	42"		6	42"
				7	42"		7	42"		7	42"
				8	42"		8	42"		8	42"
				9	42"		9	42"		9	42"
				10	42"		10	42"		10	42"
									1+62	1	34"
										2	32"
										3	43"
										4	42"
										5	42"
										6	42"
										7	42"
										8	42"
										9	42"
										10	42"

Anchor holes - spillway floor

Sta.	#hole	Depth	Sta.	#hole	Depth
1766	1	31"	1782	1	32"
	2	31"		2	33"
	3	43"		3	45"
	4	44"		4	44"
	5	42"		5	42"
	6	42"		6	42"
	7	42"		7	42"
	8	42"		8	42"
	9	42"		9	42"
	10	Nov 20		10	Nov 20 ✓
1770	1	32"	1786	1	29"
	2	33"		2	37"
	3	42"		3	43"
	4	44"		4	43"
	5	42"		5	42"
	6	42"		6	42"
	7	42"		7	42"
	8	42"		8	41"
	9	42"		9	42"
	10	Nov 20		10	Nov 20 ✓
	11			11	
1774	1	30"	1790	1	36"
	2	30"		2	43"
	3	43"		3	43"
	4	43"		4	42"
	5	42"		5	42"
	6	42"		6	42"
	7	42"		7	42"
	8	42"		8	42"
	9	42" ✓		9	42"
	10	Nov 20		10	Nov 20 ✓
	11			11	
1778	1	33"	1794	1	40"
	2	36"		2	42"
	3	43"		3	42"
	4	43"		4	43"
	5	42"		5	42"
	6	42"		6	42"
	7	42"		7	42"
	8	42"		8	42"
	9			9	
	10	Nov 20		10	Nov 20 ✓
	11			11	

Sta.	#hole	Depth	Sta.	#hole	Depth
1798	1	38"	2+14	1	38"
	2	40"		2	40"
	3	41"		3	43"
	4	43"		4	44"
	5	42"		5	42"
	6	42"		6	42"
	7	42"		7	42"
	8	42"		8	42"
	9	42"		9	42"
	10	Nov 20 ✓		10	42"
	11			11	42"
	12			12	Nov 20
2+02	1	38"	2+18	1	38"
	2	40"		2	42"
	3	42"		3	42"
	4	43"		4	44"
	5	42"		5	42"
	6	42"		6	42"
	7	42"		7	42"
	8	42"		8	42"
	9	42"		9	42"
	10	Nov 20		10	42"
	11			11	42"
	12			12	Nov 20
2+06	1	40"	2+22	1	40"
	2	40"		2	43"
	3	42"		3	43"
	4	43"		4	42"
	5	42"		5	42"
	6	42"		6	42"
	7	42"		7	42"
	8	42"		8	42"
	9	42"		9	42"
	10	Nov 20		10	42"
	11			11	42"
	12			12	Nov 20
2+10	1	38"	2+26	1	41"
	2	40"		2	42"
	3	42"		3	42"
	4	42"		4	42"
	5	42"		5	42"
	6	42"		6	42"
	7	42"		7	42"
	8	42"		8	42"
	9	42"		9	42"
	10	Nov 20		10	42"
	11			11	42"
	12			12	42"
	13			13	42"
	14			14	42"
	15			15	42"

1933 - Inspector's overtime, Sunday & holiday

Location of work

DATE	HRS. Overtime	HRS. Sunday	HRS. holiday	Hours - Time off duty
------	---------------	-------------	--------------	-----------------------

Accumulation

to Oct-13

169

Oct. 17

1

Oct. 25

2

Oct. 29

8

Oct. 28 - 8-hrs.

Accumulation of hrs. credit continued from Books #440

Spillway concrete

" "

Mix yield:

5- 1:2 1/2:5 - yields - 1.1 cu yds per batch
 6- 1:2:4 - " - 0.99 " " " "
 7- 1:2:4-modified " - 1.03 " " " "
 1:2. Grout = 0.40 " " " "

lap steel 40 diameters

str. steel, 3" clearance to forms.

Grout Mix for Hor Const.

Joints and Foundation Floors.

5 sks cement. }
 1040 # Sand. } = .4 cu yd.

Dry Sand uses 20 gallons.

for thin grout.

Batch Measures.

81

1:2:4 modified - Core Wall

7-sks. Cement
 1250 # Sand
 1340 # - 1 1/2" rock
 1030 # - 3/4" rock
 3" slump in 6' ft sections
 and batter section
 8" to 9" slump in 18" wall

1:2:4 regular

6. sks. cement
 1250 # Sand
 1340 # - 1 1/2" rock
 1030 # - 3/4" rock

Any slump to fit the work
 for workability.

1:2 1/2:5 (Mass concrete)

5-sks cement
 1250 # Sand
 850 # - 2 1/2" rock
 970 # - 1 1/2" rock
 770 # - 3/4" rock

Not over - 4" slump.

Min Run
 2000 conc 2200
 assume 1/2 moisture
 constant use
 Not over 40 gallons
 added mixing water.

Min. Raising
 1600 to 2000.

Thin - Pressure Grout
 cement and water only.
 5 sks cement, 35 gal. water.
 = 7 cubic feet of grout.
 use 100# per sq. in.

Modified to suit conditions.



7 cu. ft capacity

$$\text{Abs Vol} = \frac{\text{Weight}}{\text{Sqm} \times 62\frac{1}{2}}$$

Note: See previous books #440
 + 442 - for reference. Also
 Grout Book # 381

R. W. Carter, Res.
 Public Works Office 8251 El Cajon
 Naval Air Station La. Mesa
 San Diego, Cal. to Dec 1st, 1919

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.

ROADWAY 14 FEET WIDE. SIDE SLOPES 1 1/2 TO 1.

FOR SINGLE TRACK EMBANKMENT.

	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	
0	7.0	7.2	7.3	7.5	7.6	7.8	7.9	8.1	8.2	8.4	0
1	8.5	8.7	8.8	9.0	9.1	9.3	9.4	9.6	9.7	9.9	1
2	10.0	10.2	10.3	10.5	10.6	10.8	10.9	11.1	11.2	11.4	2
3	11.5	11.7	11.8	12.0	12.1	12.3	12.4	12.6	12.7	12.9	3
4	13.0	13.2	13.3	13.5	13.6	13.8	13.9	14.1	14.2	14.4	4
5	14.5	14.7	14.8	15.0	15.1	15.3	15.4	15.6	15.7	15.9	5
6	16.0	16.2	16.3	16.5	16.6	16.8	16.9	17.1	17.2	17.4	6
7	17.5	17.7	17.8	18.0	18.1	18.3	18.4	18.6	18.7	18.9	7
8	19.0	19.2	19.3	19.5	19.6	19.8	19.9	20.1	20.2	20.4	8
9	20.5	20.7	20.8	21.0	21.1	21.3	21.4	21.6	21.7	21.9	9
10	22.0	22.2	22.3	22.5	22.6	22.8	22.9	23.1	23.2	23.4	10
11	23.5	23.7	23.8	24.0	24.1	24.3	24.4	24.6	24.7	24.9	11
12	25.0	25.2	25.3	25.5	25.6	25.8	25.9	26.1	26.2	26.4	12
13	26.5	26.7	26.8	27.0	27.1	27.3	27.4	27.6	27.7	27.9	13
14	28.0	28.2	28.3	28.5	28.6	28.8	28.9	29.1	29.2	29.4	14
15	29.5	29.7	29.8	30.0	30.1	30.3	30.4	30.6	30.7	30.9	15
16	31.0	31.2	31.3	31.5	31.6	31.8	31.9	32.1	32.2	32.4	16
17	32.5	32.7	32.8	33.0	33.1	33.3	33.4	33.6	33.7	33.9	17
18	34.0	34.2	34.3	34.5	34.6	34.8	34.9	35.1	35.2	35.4	18
19	35.5	35.7	35.8	36.0	36.1	36.3	36.4	36.6	36.7	36.9	19
20	37.0	37.2	37.3	37.5	37.6	37.8	37.9	38.1	38.2	38.4	20
21	38.5	38.7	38.8	39.0	39.1	39.3	39.4	39.6	39.7	39.9	21
22	40.0	40.2	40.3	40.5	40.6	40.8	40.9	41.1	41.2	41.4	22
23	41.5	41.7	41.8	42.0	42.1	42.3	42.4	42.6	42.7	42.9	23
24	43.0	43.2	43.3	43.5	43.6	43.8	43.9	44.1	44.2	44.4	24
25	44.5	44.7	44.8	45.0	45.1	45.3	45.4	45.6	45.7	45.9	25
26	46.0	46.2	46.3	46.5	46.6	46.8	46.9	47.1	47.2	47.4	26
27	47.5	47.7	47.8	48.0	48.1	48.3	48.4	48.6	48.7	48.9	27
28	49.0	49.2	49.3	49.5	49.6	49.8	49.9	50.1	50.2	50.4	28
29	50.5	50.7	50.8	51.0	51.1	51.3	51.4	51.6	51.7	51.9	29
30	52.0	52.2	52.3	52.5	52.6	52.8	52.9	53.1	53.2	53.4	30
31	53.5	53.7	53.8	54.0	54.1	54.3	54.4	54.6	54.7	54.9	31
32	55.0	55.2	55.3	55.5	55.6	55.8	55.9	56.1	56.2	56.4	32
33	56.5	56.7	56.8	57.0	57.1	57.3	57.4	57.6	57.7	57.9	33
34	58.0	58.2	58.3	58.5	58.6	58.8	58.9	59.1	59.2	59.4	34
35	59.5	59.7	59.8	60.0	60.1	60.3	60.4	60.6	60.7	60.9	35
36	61.0	61.2	61.3	61.5	61.6	61.8	61.9	62.1	62.2	62.4	36

Calculated by Julien A. Hall, M. Am. Soc. C. E.

MADE IN GERMANY.

Dec 15 '33

Von Seggern:

Concrete test cylinders

O.G. 4+80 - 4+95

2440 #/cu" 28 days.

Required 1600 #/cu"

Floor of Spillway

3+45 N 36' to 74' N

2770 #/cu" 28 days.

Required 2000 #/cu"

H. Wood

Report made ^{and} ✓
Dec. 13 '33

Mr. Von Seggern:

Please report on
your report for to-day
6 - 6 sack batches of
concrete poured in
outlet tunnel invert
repairs 1+98 ± 18' x 7.5'

1 - Mixer Truck

1 - Conc. Mixer

1 - Foreman

1 - Mixer man

4 - laborers

2 - cement finishers

12:30 to 4 PM.

H. Wood

Dec. 7 33

Nov 9

Von Seggern:

Test cylinders

573, 574 + 575

are reported as follows:

No	Time	#/□"
573	7 days	1990
574	28 days	2880
575	3 months	—

Wood

P.S. This is from
Spillway floor

1+65 to 1+85. to 36' N. of
crest

W

Night Shift

Inspection

Grout Holes. Core wall.

No	Star.	Depth.	Pipe Lth.
1	E 4092	25'-6"	20'-9"
2	-W 4100	25'-6"	20'-6"
3	-E 4105	25'-8"	20'-8"
4	-W 4110	25'-8"	21'-8"
5	-E 4115	25'-6"	21'-2"
6	-W 4120	25'-8"	20'-4"
7	-E 4125	25'-6"	21'-0"
8	-W 4130	25'-5"	20'-6"
9	-E 4135	25'-5"	19'-3"
10	-W 4140	25'-5"	20'-3"
11	-E 4145	25'-5"	20'-4"
12	-W 4150	25'-5"	18'-11"
13	-E 4155	25'-5"	19'-8"
14	-W 4160	25'-6"	20'-0"
15	-E 4165	25'-6"	21'-3"

Thin - Pressure Grout
 cement and water only.

R. W. Carter, Res.
 Public Works Office 8251 El Cajon
 Naval Air Station La. Mesa
 San Diego, Cal. - to Dec 1st.

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.

ROADWAY 14 FEET WIDE. SIDE SLOPES 1 1/2 TO 1.

FOR SINGLE TRACK EMBANKMENT.

	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	
0	7.0	7.2	7.3	7.5	7.6	7.8	7.9	8.1	8.2	8.4	0
1	8.5	8.7	8.8	9.0	9.1	9.3	9.4	9.6	9.7	9.9	1
2	10.0	10.2	10.3	10.5	10.6	10.8	10.9	11.1	11.2	11.4	2
3	11.5	11.7	11.8	12.0	12.1	12.3	12.4	12.6	12.7	12.9	3
4	13.0	13.2	13.3	13.5	13.6	13.8	13.9	14.1	14.2	14.4	4
5	14.5	14.7	14.8	15.0	15.1	15.3	15.4	15.6	15.7	15.9	5
6	16.0	16.2	16.3	16.5	16.6	16.8	16.9	17.1	17.2	17.4	6
7	17.5	17.7	17.8	18.0	18.1	18.3	18.4	18.6	18.7	18.9	7
8	19.0	19.2	19.3	19.5	19.6	19.8	19.9	20.1	20.2	20.4	8
9	20.5	20.7	20.8	21.0	21.1	21.3	21.4	21.6	21.7	21.9	9
10	22.0	22.2	22.3	22.5	22.6	22.8	22.9	23.1	23.2	23.4	10
11	23.5	23.7	23.8	24.0	24.1	24.3	24.4	24.6	24.7	24.9	11
12	25.0	25.2	25.3	25.5	25.6	25.8	25.9	26.1	26.2	26.4	12
13	26.5	26.7	26.8	27.0	27.1	27.3	27.4	27.6	27.7	27.9	13
14	28.0	28.2	28.3	28.5	28.6	28.8	28.9	29.1	29.2	29.4	14
15	29.5	29.7	29.8	30.0	30.1	30.3	30.4	30.6	30.7	30.9	15
16	31.0	31.2	31.3	31.5	31.6	31.8	31.9	32.1	32.2	32.4	16
17	32.5	32.7	32.8	33.0	33.1	33.3	33.4	33.6	33.7	33.9	17
18	34.0	34.2	34.3	34.5	34.6	34.8	34.9	35.1	35.2	35.4	18
19	35.5	35.7	35.8	36.0	36.1	36.3	36.4	36.6	36.7	36.9	19
20	37.0	37.2	37.3	37.5	37.6	37.8	37.9	38.1	38.2	38.4	20
21	38.5	38.7	38.8	39.0	39.1	39.3	39.4	39.6	39.7	39.9	21
22	40.0	40.2	40.3	40.5	40.6	40.8	40.9	41.1	41.2	41.4	22
23	41.5	41.7	41.8	42.0	42.1	42.3	42.4	42.6	42.7	42.9	23
24	43.0	43.2	43.3	43.5	43.6	43.8	43.9	44.1	44.2	44.4	24
25	44.5	44.7	44.8	45.0	45.1	45.3	45.4	45.6	45.7	45.9	25
26	46.0	46.2	46.3	46.5	46.6	46.8	46.9	47.1	47.2	47.4	26
27	47.5	47.7	47.8	48.0	48.1	48.3	48.4	48.6	48.7	48.9	27
28	49.0	49.2	49.3	49.5	49.6	49.8	49.9	50.1	50.2	50.4	28
29	50.5	50.7	50.8	51.0	51.1	51.3	51.4	51.6	51.7	51.9	29
30	52.0	52.2	52.3	52.5	52.6	52.8	52.9	53.1	53.2	53.4	30
31	53.5	53.7	53.8	54.0	54.1	54.3	54.4	54.6	54.7	54.9	31
32	55.0	55.2	55.3	55.5	55.6	55.8	55.9	56.1	56.2	56.4	32
33	56.5	56.7	56.8	57.0	57.1	57.3	57.4	57.6	57.7	57.9	33
34	58.0	58.2	58.3	58.5	58.6	58.8	58.9	59.1	59.2	59.4	34
35	59.5	59.7	59.8	60.0	60.1	60.3	60.4	60.6	60.7	60.9	35
36	61.0	61.2	61.3	61.5	61.6	61.8	61.9	62.1	62.2	62.4	36

Calculated by Julien A. Hall, M. Am. Soc. C. E.

MADE IN GERMANY.

Area Vol = $\frac{\text{Weight}}{\text{Sqm} \times 62\frac{1}{2}}$

Note: See previous books #440
 + 442 - for reference. Also
 Grout Book # 381