

W
470

KEUFFEL & ESSER CO.

DRAWING MATERIALS
AND
SURVEYING INSTRUMENTS.
NEW YORK.

CHICAGO. ST. LOUIS. SAN FRANCISCO. MONTREAL.

TABLES FOR EXCAVATIONS AND EMBANKMENTS.

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.
ROADWAY 48 FEET WIDE. SIDE SLOPES 1 TO 1.
FOR SINGLE TRACK EXCAVATION.

Copyright, 1895, by Keuffel & Esser Co.

	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	
0	9.0	9.1	9.2	9.3	9.4	9.5	9.6	9.7	9.8	9.9	0
1	10.0	10.1	10.2	10.3	10.4	10.5	10.6	10.7	10.8	10.9	1
2	11.0	11.1	11.2	11.3	11.4	11.5	11.6	11.7	11.8	11.9	2
3	12.0	12.1	12.2	12.3	12.4	12.5	12.6	12.7	12.8	12.9	3
4	13.0	13.1	13.2	13.3	13.4	13.5	13.6	13.7	13.8	13.9	4
5	14.0	14.1	14.2	14.3	14.4	14.5	14.6	14.7	14.8	14.9	5
6	15.0	15.1	15.2	15.3	15.4	15.5	15.6	15.7	15.8	15.9	6
7	16.0	16.1	16.2	16.3	16.4	16.5	16.6	16.7	16.8	16.9	7
8	17.0	17.1	17.2	17.3	17.4	17.5	17.6	17.7	17.8	17.9	8
9	18.0	18.1	18.2	18.3	18.4	18.5	18.6	18.7	18.8	18.9	9
10	19.0	19.1	19.2	19.3	19.4	19.5	19.6	19.7	19.8	19.9	10
11	20.0	20.1	20.2	20.3	20.4	20.5	20.6	20.7	20.8	20.9	11
12	21.0	21.1	21.2	21.3	21.4	21.5	21.6	21.7	21.8	21.9	12
13	22.0	22.1	22.2	22.3	22.4	22.5	22.6	22.7	22.8	22.9	13
14	23.0	23.1	23.2	23.3	23.4	23.5	23.6	23.7	23.8	23.9	14
15	24.0	24.1	24.2	24.3	24.4	24.5	24.6	24.7	24.8	24.9	15
16	25.0	25.1	25.2	25.3	25.4	25.5	25.6	25.7	25.8	25.9	16
17	26.0	26.1	26.2	26.3	26.4	26.5	26.6	26.7	26.8	26.9	17
18	27.0	27.1	27.2	27.3	27.4	27.5	27.6	27.7	27.8	27.9	18
19	28.0	28.1	28.2	28.3	28.4	28.5	28.6	28.7	28.8	28.9	19
20	29.0	29.1	29.2	29.3	29.4	29.5	29.6	29.7	29.8	29.9	20
21	30.0	30.1	30.2	30.3	30.4	30.5	30.6	30.7	30.8	30.9	21
22	31.0	31.1	31.2	31.3	31.4	31.5	31.6	31.7	31.8	31.9	22
23	32.0	32.1	32.2	32.3	32.4	32.5	32.6	32.7	32.8	32.9	23
24	33.0	33.1	33.2	33.3	33.4	33.5	33.6	33.7	33.8	33.9	24
25	34.0	34.1	34.2	34.3	34.4	34.5	34.6	34.7	34.8	34.9	25
26	35.0	35.1	35.2	35.3	35.4	35.5	35.6	35.7	35.8	35.9	26
27	36.0	36.1	36.2	36.3	36.4	36.5	36.6	36.7	36.8	36.9	27
28	37.0	37.1	37.2	37.3	37.4	37.5	37.6	37.7	37.8	37.9	28
29	38.0	38.1	38.2	38.3	38.4	38.5	38.6	38.7	38.8	38.9	29
30	39.0	39.1	39.2	39.3	39.4	39.5	39.6	39.7	39.8	39.9	30
31	40.0	40.1	40.2	40.3	40.4	40.5	40.6	40.7	40.8	40.9	31
32	41.0	41.1	41.2	41.3	41.4	41.5	41.6	41.7	41.8	41.9	32
33	42.0	42.1	42.2	42.3	42.4	42.5	42.6	42.7	42.8	42.9	33
34	43.0	43.1	43.2	43.3	43.4	43.5	43.6	43.7	43.8	43.9	34
35	44.0	44.1	44.2	44.3	44.4	44.5	44.6	44.7	44.8	44.9	35
36	45.0	45.1	45.2	45.3	45.4	45.5	45.6	45.7	45.8	45.9	36


Calculated by Julian A. Hall, M. Am. Soc. C. E.

470
El Capitan Dam.
Concrete Field Book

By

Otto von Seggern
Concrete Inspector

Dec 19, 1933 to Jan 22, 1934



Sketch Transferred
to Book No 471

Dec 19, 1933

Carewall Grout Holes

No	Sta	Depth	Ripe Hts
1	E 4092	25'-6"	20'-9"
2	W 4100	25'-6"	20'-6"
3	E 4105	25'-8"	20'-8"
4	W 4110	25'-8"	21'-8"
5	E 4115	25'-6"	21'-2"
6	W 4120	25'-8"	20'-4"
7	E 4125	25'-6"	21'-0"
8	W 4130	25'-5"	20'-6"
9	E 4135	25'-5"	19'-3"
10	W 4140	25'-5"	20'-3"
11	E 4145	25'-5"	20'-4"
12	W 4150	25'-5"	18'-11"
13	E 4155	25'-5"	19'-8"
14	W 4160	25'-6"	20'-0"
15	E 4165	25'-6"	21'-3"

Data By

W. Brochman
 Inspector
 Night Shift

Dec 19, 1933 7am to 4pm

Carewall 8 hrs.

Drilling Grout Holes

- 1- Compressor
- 1- Water Liner

1- Driller

2- Helpers

(Night Shift will finish)

Clean up

12⁰⁰ am to 7³⁰ am
 7 1/2 hrs.

1- Laborers 7⁰⁰ to 9⁰⁰

Forms

1- General Foreman

1- Carpenter Foreman

1- " Helper

7⁰⁰ to 1³⁰ = 5 1/2

2- Laborers

1- Laborer - 1³⁰ to

Excavation 9⁰⁰ to 9³⁰ = 1/2 hr

1- No 10 Crane

1- Truck

1- No 10 Crane Operator

1- " " Oiler

1- Truck Driver

4 Muckers

✓
Dec 19, 1933 7am to 4pm

O.G. Section

Excavator 1- No 10 Crane

7 hrs. 1/2 compressor
2 hrs.

1- Truck

1- No 10 crane operator

1- " " Oiler

1- Truck Driver

3- Muckers

Forms

1- General Foreman

1- Carpenter Foreman

} 1³⁰ to

✓
Dec 19, 1933 7am to 4pm

Tunnel Finishing 35x

1- Jumbo Frame

1- Truck

1- Finisher

1- " Helper

1- Laborer

Mixing Plant Overhaul

1- Compressor

Dec 18, Dec 19,

1- Mixer man

1- Laborer

Dec 19, 1933.

State Inspection of Corewall

Sta N4088 to N 4164

Elev 700 & Elev 706.

1:30 pm. (ok) message by N.W.

Cutoff at Sta 5+10. to 16' also. ok.

(1 Driller & 2 Helpers Finish 12 to 7 shift at 7:15)

Dec 20, 1933.

Corewall Concrete.

Sta N 4088 to N 4100 Elev 700 to 706

Sta N 4088 to N 4166 Elev 706 to 716

Sta N 4096 to N 4166 Elev 716 to 720

Dec 20, 1933.

Test Samples. 34 gals.

Special 1:2:3 Mix Core wall

Sta N 4088 to N 4166 Elev 706 to Elev 720

Nos 1428-29-30.

Dec 20, 1933 7am to 4 pm

Corewall Concrete.

Special Mix for 61 Sections no steel

65x cement (220 cu yds.)

1250⁺ Sand 1000 SX cleaned 850 1340

850⁺ 2 1/2" Rock 970 1030

970⁺ 1 1/2" Rock 1,009 SX 2,590

770⁺ 3/4" Rock 239 2370

239 Batches Conc.

1-3 Batches Grout

Start: 7:30 Finish 6:30 10

See Delay 1:30 to 3:00

Equip 1- Mixing Plant. 3:15 to 4:15

2- Blow Knox Truck Mixers 7:30 to 11:30

3- Blow Knox Truck Mixers 12:30 to

7- Barber Green & Truck 4:15 to 6:30

1- Drag Line & 2 Truck 7:00 to 4:00

1- Gen. Foreman.

Labor 1- Mixer man

Mixing - Man

Conc. Del. 2 Truck Drivers 7:30 to 11:30

3 Truck Drivers 12:30 to

Placing 3 Laborers.

" 1- Carpenter Foreman

Forms 1- Carpenter Foreman. 1/2

Cleanup 3 Laborers. 1/2 hr

Agg Supply 2- Truck Drivers

1- Crane Operator

Copper 12+14+70 = 96'

Hauling Cart. 2- Trucks 4- Men

Whse. down to 6:55 at end of run.

1:30 pm 3:00

1- load of - 5x defined later.

Rest of cement

2- Car loads on siding Dec 19
Staves laid to provide sufficient trucks to haul
from station to concrete.

1338713

4

1889713

Dec 20, 1933. 7am to 4pm
Tunnel Finishing 35x 8hrs.

- 1- Truck
- 1- Jumbo Frame.
- 1- 60 Caterpillar 1hr.

- 1- Finisher
- 1- " Helper
- 1- Laborer.
- 1- Cat. Operator. 1hr.

Dec 21, 1933 7am to 4pm

Cement wall

Chipping Concrete

3- Laborers. $\frac{1}{2}$ hr. 10⁰⁰ to 10³⁰
5- Laborers 9⁰⁰ to 10⁰⁰

Forms

- 1- General Foreman
- 1- Carpenter Helper $\frac{1}{2}$ hr

Erecting Str. Steel & Timbering

1- Carpenter Foreman 7⁰⁰ to 9⁰⁰

1- " Helper 7³⁰ to 9⁰⁰

1- Truck Driver 1hr.

4- Laborers 8⁰⁰ to 9⁰⁰ = 1

$\frac{2}{10}$ Laborers 1hr 7⁰⁰ to 8⁰⁰ = $\frac{1}{1}$

Timbering & Er. Str. Steel

1- Carpenter Foreman } 10³⁰ to 4¹⁵
 } $\frac{2}{2}$

3- Laborers.

1- Laborer 10³⁰ to 2⁰⁰ = 2 $\frac{1}{2}$

1- Carpenter Helper } 3⁰⁰ to 4³⁰ = $\frac{1}{3\frac{1}{2}}$

1- Laborer

See about special location Horg. Steel.

✓
Dec 21 1933 Jam to 4 pm

O. G. Section

Great Holes. Finish 13⁰⁰

1- Compressor

1- Water Legner

1- Driller 1- Helper

Cleanup 1- Driller

1- Helpers

} 13⁰⁰ = 5 1/2 hrs

} 13⁰⁰ to

Erecting Str Steel Cols. (see Dec 29th)

1- welder & outfit 1 hr.

2- Laborers. 1 hr.

1- General Foreman

1- Laborer 10⁰⁰ to 10³⁰

1- Carp. Foreman } 9⁰⁰ to 10⁰⁰

1- " Helper

Erecting Gate

1- Truck

1- Laborer

1- Carpenter Helper

1- " Foreman 9⁰⁰ to 10⁰⁰

} 9⁰⁰ to 3⁰⁰ = 5

6

✓
Dec 21, 1933 Jam to 4 pm


No Sta Depth. Pipe Lgth

1 5+10 N 1 1/2' 25'-8" 20'-7"

2 5+15 S 1 1/2' 25'-8" 21'-5"

3 5+20 N 1 1/2' 25'-6" 20'-11"

4 5+25 S 1 1/2' 25'-8" 21'-5"
⊕ of 6' Trench



Sta 5+10
End of O.G. Section

Dec 21, 1933 7am to 4pm
Tunnel Finishing & Repair 3 sq.

1- Jumbo Frame
1- Truck

1- General Foreman
1- Finisher
1- " Helper
1- Laborer.

7
Dec 22, 1933 7am to 4pm

O.G. & Warped Section

1- General Foreman
Clean up 2- Laborers. 7^{00} to 7^{30} = $1\frac{1}{2}$ hr.

Stripping 2- Laborers *

15- Anchor Holes 7^{00} to
1- Compressor
2- Jackhammer

1- Driller
1- Driller 12^{30} to
Forms 7^{00} to
1- Carpenter Foreman 7^{00} to 4
3- Laborer. 1 hr

2- Laborer 8^{00} to 2^{30} = $6\frac{1}{2}$ hr

1- Laborer 2^{30} to 4 = $1\frac{1}{2}$ hr

↓
Dec 22, 1933 7am to 4pm

Core wall

Note 980± s x in whse

Forms. 1. Carpenter Helper } 7⁰⁰ to 2⁰⁰
1. General Foreman }
1. Laborer 8⁰⁰ to 2³⁰ = 5⁰⁰

Grouting 15 Holes. 12³⁰ to 4

See Book 381 p 45-46

Dec 22, 1933

Spillway Floor.

Clean up. 2. Laborers. 2³⁰ to 4¹⁵

8

✓
Dec 22, 1933 7am to 4pm

Tunnel Finishing & Repair

1- Jumbo Frame 7⁰⁰ s x cement

1- Truck

1- Finisher

1- " Helper

1- Laborer.

Removing Air Pipes 7³⁰ to 10³⁰ = 4 hrs.

1- Drifter

2. Helpers

Dec 23, 1933 7am to 4pm

Spillway Floor 800 sq cleaned 5x Re. ¹³

Mix 65x 11.2' 23 Batches

Start 8⁰⁰ Finish 10⁰⁰

- 1- Mixing Plant.
- 1- Blaw Knox Truck Mixers

Mixing 1- Mixer man

1 Men.

Conc Del. 1 Truck Drivers

Placing Conc. 2 Laborers.

Finishing 1- Finisher } $\frac{1}{2}$ hr.
 1- " Helper }

Clean up. 1- Water Tank Truck

2- Laborers. $\frac{1}{2}$ hr.

Hant Process.

1- Laborer $1\frac{1}{2}$ hr.

Sta. 5+61 Beg. 74' N to 103' N of Base line
 to Sta. 5+79 Beg. 72' N to 103' N of Base line.

Dec 23, 1933 7am to 4pm.

O.G. + Warped Section

Forms 7am to 11³⁰

- 1- General Foreman
- 1- Carpenter Foreman
- 1- Carpenter Helper 7⁰⁰ to 11³⁰ = $4\frac{1}{2}$
- 2- Laborers 7³⁰ to 7³⁰

Clean up.

2 Laborers. 12³⁰ to 2⁰⁰ = $1\frac{1}{2}$

16 Anchor Holes 7⁰⁰ to 2⁰⁰ = 6

(to Sta 5+36) 1- Compressor

1- Jackhammer

1- Driller

1- Jackhammer } 9⁰⁰ to 11³⁰ = $2\frac{1}{2}$
 1- Driller }

Finishing 15x cement.

1- Laborer 10⁰⁰ to 11³⁰

1- Finisher } 12³⁰ to 4⁰⁰
 1- Helper }

1- Laborer

✓
Dec 23, 1933 -

Concrete Grouting see Book 381

Forms. 1- carpenter Helper 12³⁰ to 4

Clean up 3- Laborers. 2 to 4⁰⁰

10

✓
Dec 23, 1933.

Tunnel Finishing 33X

1- Jumbo Frame

1- Truck

1- Finisher

1- Finisher Helper } 11⁰⁰ = 4

1- Laborer.

✓
Dec 23, 1933.

Finished placing of Bars
Dec 28th

O.G. & Warped Section.

Electing Str. Steel Placing Bars.

Sta 5+10 to Bulkhead, ^{Sta 5+25 ±} Elev 706 up to Elev 721 ±

3- 24' Steel Cols (with legs)

^{13/16} Har Steel Bars 6" ctrs. 2 rows.

2- Rows.

Begin at Elev. 709.3 up to Elev. 714^{1/2} 6" ctrs.

= 11+11 = 22 - ^{13/16} Bars 10^{1/2}' long. + 3' = 13^{1/2}'

Elev 714^{1/2} to Elev. 721 ±

= 12+12 = 24 - ^{13/16} Bars = 16^{1/2}' long 1 no 3' clauds

Vert. Stee Bars 20 - ^{7/8} Bars X 22'

41²
X

Dec 24, 1933 Sunday Holiday
Dec 25, 1933 Christmas Holiday
Dec 26, 1933 Tuesday Holiday
Dec 27, 1933 Wednesday Holiday
Dec 28, 1933 Thursday 7am to 4pm

↓
O.G. Sections $\frac{1}{2}$ hr. 7:00 to 7:30
Placing Steel Bars.

1- Candy Wagon

1- Truck Driver or Laborer

2- Laborers.

1- Driller
Corewall Steel Dec 28th, 1933

Sta 4088 to 4096 Elev - to Elev 725.6

Hor. $\frac{8}{16}$ $\frac{1}{16}$ Bars 6" cts. x 8'-0"

Vert. x 22'-0"

3 holes left
in B.H.

Sta 4088 to 4160 Elev 725.6 to Elev -

Hor $\frac{21}{42}$ $\frac{1}{16}$ Bars 6" cts. x 72'-0"

Vert. $\frac{45}{45}$ } 90° $\frac{1}{16}$ Cor. Bars x 22'-0"

9- 24' Columns - 2- 4x4 x $\frac{1}{4}$ " Laticed

✓
Dec 28, 1933. 7am to 4pm

Corewall.

Placing Steel Bars. 7:00 to 4:00

1- Gen. Foreman.

1- Carp. Foreman 7 hr.

2- Laborers 7:00 to 3:00 $6\frac{1}{2}$

2- Laborers 7:00 to 4:00 8

1- Driller 7:30 to 4:00 $7\frac{1}{2}$

1- Truck Driver or Laborer 7:30 to

Forms & Scaffolds.

1- Carp Foreman } 1 hr.

2- Laborers }

✓ 350 5x cleaned.
x 5x Rec.
Dec 29, 1933. 7am to 4pm.

Core wall 200 cu to Elev 740

Mix 65x 1:2:5 ³⁶ gal. 169 Batches
1014 5x Conc.

Start 8⁰⁰ Finish 4³⁰ 20 5x Batches

Equipment 1- Mixing Plant 7^{1/2} 4 Grout
1- Barber Greene & Truck 8⁰⁰ to 10⁰⁰ - 200
1- Blaw Knox Truck Mixer 8⁰⁰ to 4³⁰ 7^{1/2}
1- Blaw Knox Truck Mixer 10⁰⁰ to 5^{1/2}
1- No 10 crane & truck 9⁰⁰ to 4⁰⁰ - 6 hrs
1- Truck 10⁰⁰ to 11³⁰ - 1^{1/2}
1- Gen. Foreman 7^{1/2} hrs

Labor. 1- Mixer man 8^{1/2}

Mixing 3 Men

Conc. Delivery 2 Truck Drivers 8^{1/2}

Placing Conc. 1- Carp. Helper 8⁰⁰ to 9⁰⁰ = 1
3 Laborers 8⁰⁰ to 4³⁰ = 7^{1/2}

App. Supply. 1- No 10 Crane Operator 9⁰⁰ to 4⁰⁰

1- Truck Driver. 6

1- " " 1^{1/2}

Cleanup & Forms 7⁰⁰ to 8⁰⁰

1- Carp. Foreman 1 hr

1- " Helper 1 hr ~~1^{1/2}~~ to

3- Laborers. 1 hr.

✓ Dec 29, 1933. 7am to 4pm. 12

Core wall

Sta 4088 to Sta 4096 Elev 716 to 720

Sta 4088 to Sta 4160 Elev 720 to 726

Sta 4104 to Sta 4160 Elev 726 to 738

Removing Timbers 2⁰⁰ to 3⁰⁰ = 1 hr.

1- Carpenter Foreman

1- Driller

2- Laborers

1- Carp. Helper 12³⁰ to 4³⁰ = 4 hrs.

✓
Copper. 104 ft.

↓
Dec 29, 1933.

O.G. & Warped Section

Farms

8⁰⁰ to 11³⁰ = 4 $\frac{1}{2}$

1- Gen. Foreman 1 hr.

1- Carp. Foreman 4 $\frac{1}{2}$

1- " Helper 9⁰⁰ to 11³⁰ = 2 $\frac{1}{2}$

1- Driller 7⁰⁰ to 9 = 2 hrs.

1- Laborer 3⁰⁰ to 4⁰⁰ = 1 hr.

1- Candy Wagon

1- ^{1 Laborer} Truck Driver } $\frac{1}{2}$ hr.

1- Laborer

Placing Reinf Steel 12²² to 2⁰⁰ = 1 $\frac{1}{2}$

1- Candy Wagon

2- Laborers 1 hr.

1- Carp. Foreman 3⁰⁰ to 4 = 1 hr. = 2 $\frac{1}{2}$

1- Driller 3⁰⁰ to 4 = 1 hr. = 2 $\frac{1}{2}$

1- Laborer 1³⁰ to 2⁰⁰ = $\frac{1}{2}$

13

Dec 30

Saturday

Dec 31

Sunday

Jan 1st

New Year: Monday

↓
Dec 30, 1934

Copy from News
By Mr. Hill.

Corewall

Placing Reinf Steel

1- General Foreman

1- Carpenter Foreman

1- " Helper 1 $\frac{1}{2}$

5- Laborers

Rain at Noon

Jan. 2nd 1934 Jam to Apr

Core wall

Forms for Placing Reinf Steel

1- General Foreman. 4 1/2 hrs.

1- Carpenter Helper. 8 hrs

1- Carpenter Foreman. 8 hrs.

3- Laborers. 7 to 11³⁰ = 4 1/2
12

Wetting & Cleanup.

3- Laborers. 1/2 hr.

(48) Sta 4112 to Sta 4160 Elev. 734 to 740

(32) Sta 4128 to Sta 4160 Elev. 740 to 744

Hor. Steel Sta 4088 to Sta 4160

38- 1 3/16 Round Reinf Steel x 72' (1- Hole Left
in Str. Steel Col
at Sta 4156
23'-6" from
Elev. 721.40)

(not including lap.)

Note 1st Steel Bar
at Elev 725.5

500 sq Cleaned 14

Jan 2 1934

Mix 65x 1:2:5 66 Batches Conc.

2 Batches 1:2 Grout.

Start 1⁰⁰ Finish 6⁰⁰ = 5

Equipment 1- Mixing Plant

2 Blaw Knox Truck Mixers

(1.30 1- B.K. Truck out of order.) to

1- Barber. Greene Truck

Labor. 1- General Foreman

Mixing 1- Mixer man

4 Men.

Conc Delivery 2- Truck Driver

Placing Conc. 3- Laborers.

Agg Supply 1- Truck Driver 5⁰⁰

Copper 68'

Jan 3, 1934 7 am to 4 pm

0.68 Warped Section

Forms

1- Gen. Foreman	} 8 hrs.
1- Carp Foreman	
1- " Helper	
3- Laborers 10 ⁰⁰ to 11 ³⁰ = 1 1/2	
1- Laborer 12 ³⁰ to 2 ³⁰	

Tile Drains

2- Laborers 2 hrs

4" Tile Drains in S. Side Wall Sta 5+20 to 5+40 = 20'

2- Lines of Vert. 4" Drains 12'

Finishing

Total	3 1/2
+	3 1/2

1- Finisher	} 8 hrs.
1- " Helper	

Paint Process 1- Laborer 2³⁰ to 4

1- Compressor

Grouting Anc Holes

1- Laborer 10⁰⁰ to 11⁰⁰ = 1 1/2

Placing Steel

1- Laborer 2⁰⁰ to 4

1- Steel Foreman	} 2 ⁰⁰ to 4
1- " Man	

Jan 3, 1934

Corewall

Chipping Conc.

1- Laborer 7⁰⁰ to 9 = 2

1- Laborer 8⁰⁰ to 9 = 1

Removing Forms & Cleanup

2- Laborers 9⁰⁰ to 10 = 1

Repairing Mixing Plant

1- Mixerman	} 8 hrs.
1- Laborer	

Sorting S. H. Lumber & Cleanup at Band Saw L. Pile

5- Laborers 4 hrs

1- Laborer 8 hrs

Jan 4, 1934 Jan to 4pm

O.G. & Warped Section

Finishing 1 Finisher } 7:00 to 9:00
1 " Helper }

Forms 1 Gen Foreman

1 Carp Foreman 8

1 Carpenter 2³⁰ = 5¹/₂

1 " Helper 2³⁰ = 5¹/₂

1 Laborer 7:00 to 9:00 = 2 hrs

2 Laborers 1 Compressor (out of order)

4 Laborers 9:00 to 11:30 = 2 1/2 hrs

Placing Reinf. Steel

1 Steel Foreman } 7:00 to 9:00 = 2 hrs

1 " man }

1 Laborer 7:00 to 9:00 = 2 hrs

13 Anchor 1-1/2" St. to St.

1 Compressor

2 Jackhammers

2 Drillers 1/3 Nipper

Hunt Process

1 Compressor } 1:00 to 2:00

1 Laborer

Clean up

3 Laborers 12:30 to 2:00 = 1 1/2

2 Laborers 2:00 to 2:30 = 1/2

Core wall Excavation Jan to 4pm

1 Compressor } 8

2 Jackhammers }

2 Drillers 4 1/2 hrs 1 Driller 12³⁰ to 4⁰⁰ 3 1/2

1/3 Nipper

3 Muckers 8³⁰ to 4 7 1/2

1 No 6 Crane & Truck 7 1/2

1 No 6 Crane Operator

1 " Oiler

1 Truck Driver

Forms 1 Carpenters Helper } 2³⁰ to 4 = 1 1/2
1 Finisher
1 Laborer

O.G. & Warped Section

Cleaning Forms

1 Finisher 9:00 to 2³⁰ 6 1/2

1 " Helper 9:00 to 2³⁰ = 1 1/2

Jan 4, 1934. 7am to 4pm.
Spillway Floor 9⁰⁰ to 4 = 6.
Placing Reinf Steel.
Hauling + Steel Foreman

1 - " Man.

Jan 5

Hauling Reinf Steel

1 - Steel Foreman

1 - " Man.

(Side wall)
O.G. Warped Section - Steel.

Vert. 11 - $\frac{3}{4}$ " Bars. abt 14h 6'2" to ³⁸ 6'2"

1 - $\frac{3}{4}$ " Bar + 14'

Vert 5 - $\frac{3}{4}$ " Bars x 28' 40"

Horiz. 3 - $\frac{3}{4}$ " Bars. x 26'

4 - $\frac{5}{8}$ " Bars. x 26'

16 - $\frac{5}{8}$ " Bent Bars x 4'

Note added to
Daily Work Report
of Jan 5th or 6th.

Rec'd Jan 6.

Jan 5, 1934. 7am to 4pm.
Corewall Excavation

1 - No 6 Crane x 9³⁰ to

1 - No 15 Track. x 9³⁰ to

1 - Compressor 7⁰⁰ to

2 - Jackhammers. 7⁰⁰ to

1 - No 6 Crane Operator x 9³⁰ to 5¹⁵

1 - " " Driver x 9³⁰ to 5¹⁵

1 Driller 7⁰⁰ to 8

3 Muckers 7⁰⁰ to 4¹⁵

1 - Truck Driver 7⁰⁰ to 8

4 - Muckers 12³⁰ to 3¹⁵

Forms 7⁰⁰ to 7³⁰

1 - Carpenter 7⁰⁰ to 2³⁰

1 - Finisher 7⁰⁰ to 2³⁰

1 - Carpenters Helper 7³⁰ to 11⁰⁰
~~12³⁰ to~~

1 - Carpenter Foreman 7³⁰ to 11³⁰

1 - Laborer 7³⁰ to 2³⁰

Jan 5, 1934 Jan to 4 pm

O.G. & Warped Section 720
Sta 5+10 to Sta 5+36 Elev 706 to ~~714~~

Forms & Cleanup $\frac{15}{721}$

1 - Carp. Foreman 7⁰⁰ to 7³⁰ = $\frac{1}{2}$

1 - " Helper 7⁰⁰ to 7³⁰ = $\frac{1}{2}$

2 - Laborers 7⁰⁰ to 7³⁰ = $\frac{1}{2}$

Start 7³⁰ Finish 11³⁰ = 4

Mix 65x 1:2:5 48 83 Batches Conc

Mix 65x 1:2:4 60x 10 Batches Conc

1:2 Grout 55x 1 Batches

Equipment 1 - Mixing Plant

2 - Blount Knox Truck Mixers

1 - Barber Grease & Truck

Copper 16' + 14' = 30'

Labor 1 - General Foreman &

Mixing 1 - Mixerman & 4 Men

Conc. Del 3 Truck Drivers

Placing Conc 3 Laborers

1 - Carpenter's Helper 11⁰⁰ to

App. Supply 1 - Truck Driver

Placing Conc 2 - Laborers 12³⁰ to 1⁰⁰

Jan 5, 1934 Jan to 4 pm.

So. Sidewalk Sta 5+36 to

1 - General Foreman &

Forms 1 - Carpenter 2³⁰ to 4¹⁵

1 - Carpenter Help

1 - Carpenter Foreman 12³⁰ to 1⁰⁰ &

1 - Finisher 2³⁰ to 4¹⁵

1 - Laborer 12³⁰ to 3¹⁵

2 - Laborers 3³⁰ to 4¹⁵

Anchor Holes 7⁰⁰ to 4

1 - compressor

2 - Jackhammers

2 - Drills

1/2 Nipper

Placing Steel

1 - Steel Foreman } 12³⁰ to 3³⁰

1 - " Man

Candy Wagon & Driver 1 hr.

Heating lumber.

75x Mix

Grouting Anc. Holes 12³⁰ to 3³⁰ = 3

1 - Blount Knox Truck Mixer

1 - Truck Driver

2 - Men

0.6 Sec. Erecting Reinif Steel

1 - Carpenter foreman 1⁰⁰ to 4

1/2 - " Helper 12³⁰ to 4

2 - Laborers 1⁰⁰ to 4

Jan 5, 1934.

O.G. & Warped Section

Reinf Steel. Sta 5+10 to Sta 5+26

Horizontal Steel. Elev ~~721~~⁷²¹ to Elev ~~721~~⁷²⁸

28 - (14+14) $\frac{13}{16}$ " Plain Bars. x 13'-0"

28 - (14+14) $\frac{13}{16}$ " Plain Bars. x 9'-0" *

* including steel for lapping joints

1888713

Jan 6, 1934. 7 am to 4 pm.

O.G. & Warped Section

Clean up & Chipping Conc.

5* - Laborers. 7⁰⁰ to 8³⁰ = 1 1/2 hr

Forms. 7⁰⁰ to 10³⁰ = 4 1/2 hr

1 - General Foreman

1 - Carp. Foreman

1 - " Helper

1 - Carpenter

1 - Laborer

3** - Laborers 8³⁰ to 9³⁰ = 1 hr

2 - Laborers 9³⁰ to 11³⁰ = 2 hr

$\frac{15}{22}$ 15' Tile Drains

2 - Laborers. 8³⁰ to 9³⁰ = 1 hr

Clean up.

1 - Laborer 12³⁰ to 2³⁰ = 2 hr

Jan 6, 1934 7am to 4 pm

South Side wall 700 to 3

Anchor Holes

1- Compressor

2- Jackhammers

2- Drillers

1/3 Nipper

7 hr.

Placing Rein Steel

1- Steel Man

1- Steel Foreman

✓ Steel used

(See also Anchor Hole Schedule)
40 1" dia x 5'-6" Ans Brs

Horz.

Vertical 3/4" Cor Bars in Cone from 5+10 to 5+36.

6- 40 Vertical 1- 9'-6 Vertical

1- 34-8 "

1- 7'-6 "

1- 33-6 "

9- 7'-6 "

1- 29-6 "

1- 25

Horz.

1- 24-4 "

1- 24-4

1- 25

3- 19-6 "

1- 23-9

1- 25

1- 14-6 "

1- 23-3

1- 25

1- 13-0 "

1- 22-8

1- 25

1- 21-0

1- 25

1- 21-5

1- 25

1- 20-10

1- 25

1- 20-4

1- 25

1- 25

Jan 6, 1934 7am to 4 pm

Corewall Excavation

1- No 6 Crane

1- No 15 Truck

1- Compressor

1- Jackhammer

8 hrs.

1- No 6 Crane Operator

1- Truck Driver

1- Driller

3- Pickers

2- Drillers 300 to 4 = 1 hr.

1/3 Nipper = 2 1/2

to 300 = 7 hrs.

5- 7/8

x 25

Jan 6, 1934

Carewall Forms

Batter Sections

(a) 1.8
 (b) 5.6 Sta 4088 to Sta 4096 Elev 722 to 732
 5.6 Sta 4096 to Sta 4104 Elev 726 to 732
 5.6 Sta 4104 to Sta 4112 Elev 734 to 740
 18.6

Jan 6, 1934

South Side Wall

Forms. 12³⁰ to 4 = 3^{1/2}
 - Foreman
 1- Carpenter Foreman
 1- Carp Helper
 1- Carp
 1- Laborer. 12³⁰ to 2⁰⁰ = 1^{1/2}

Tile Drains

1- Laborer. 12³⁰ to 2³⁰ = 2 hr.
 1- Laborer 2³⁰ to 4⁰⁰ = 1^{1/2} hr.
 3^{1/2}

See Grout Book 381

21

Jan 6, 1934 7am to 4pm

Sta	Pressure	cu F Grout	Remarks
5+10	✓	3.0	open from
5+15		2.0	5+10
5+20	✗	3 ^{1/2}	to
5+25		3	5+25

Wasted 5.00 cu ft 11^{1/2}
 Setup 12³⁰ to 3⁰⁰ Run 3⁰⁰ to 4⁰⁰
 Grouting

Equipment 1- Compressor.

1- Jaeger Portable Mixer }
 1- 7cu ft Grout Tank } 3^{1/2}
 1- Water Tank Truck }
 1- Driller } 1^{1/2}
 2- Laborers. }

Cleanup 1- Driller 1- laborer 2 hr.

18 to 90 sec

Used 11^{1/2} cu ft.
 Wasted 5 " "
 Total 17^{1/2} " "

155x cement used.

Jan 7, 1934 Sunday

Jan 8, 1934 Jan to 4 pm

Sou. Side Wall 5+37 1/2
24
5+61 1/2

Anchor Holes.

1- Compressor

2- Drillers 7⁰⁰ to 11³⁰

1/4 Tipper

Forms 1- General Foreman Johns

1- Carpenter Foreman 7⁰⁰ to 11³⁰

2- Laborers 12³⁰ to 4

1- Carpenter

1- Carpenter Helper 7³⁰ to 9³⁰ - 2

1- Carpenter Helper 12³⁰ to 5 - 3

4- Laborers 5-11⁰⁰ to 11³⁰ - 6

Placing Rein. Steel

1- Steel Foreman } 1 hr.

1- " Man

√ 18- 5/8 Bars x 4 1/2' Bent Dowels.

Steel to Sta 5+71

√ 41' - Placing tile Drains to Sta 5+71

1- Laborer 7⁰⁰ to 9⁰⁰

Jan 8, 1934 Jan to 4 pm

CG + Winged Section



Sta 5+10 to 5+26 } Elev 720 to 725⁵⁰ so. cleared.
So. Side 5+10 to 5+36 } Elev 721 to 726
Forms + Clean up 7⁰⁰ to 7³⁰

1- Carpenters Helper

3- Laborers

2- Batches 1:2 Grout

Mix 1:2:5 6 Sx

78 Batches Conc.

Start 7³⁰

Finish 10³⁰

Divided Mass @ 4.50
Srd lining @ 9.00
= 3 hrs.

1- Mixing Plant

78
268

2- Blow Knox to 9³⁰

3- Blow Knox to 10³⁰

1- Barber Greene & Trucks

1- General Foreman 2 hrs.

Mixing 1- Mixerman

4 Men

2- Truck Drivers 7⁰⁰ to 9⁰⁰

Conc. Delivered 3 Truck Drivers 9⁰⁰ to 11⁰⁰

Placing Conc. 3- Laborers To 11⁰⁰

1- Carp. Helper 1 hr. 9³⁰ to 11⁰⁰

App Supply. 2- Truck Drivers

Erecting Str. Steel.

1- Carpenter Foreman } 12³⁰ to 4

2- Laborers.

Copper
16
10
26

✓
Jan 8, 1934 Jan to 4 pm
Corewall Excavation

1 - No 6 Crane } 7⁰⁰ to 11³⁰
1 - No 15 Truck } 3⁰⁰ to

1 - Compressor

1 - Jackhammer

1 - No 6 crane operator

1 - " " Oiler

1 - Truck Driver

1 - Driller 7⁰⁰ to 11³⁰ = 4^{1/2}

3 - Muckers 7⁰⁰ to 9⁰⁰ = 2

4 - Muckers 9⁰⁰ to 11³⁰ } 2^{1/2}
12³⁰ to 1³⁰ } 1^{1/2}

1/2 Ripper - 2 hrs.

2 - Drillers 12³⁰ to 4 = 3^{1/2}

2 - Muckers 1³⁰ to 4 = 1^{1/2}

3 - Muckers 3⁰⁰ to 4 = 1

✓
Jan 8, 1934 Jan to 4 pm
Spillway Floor
Anchor Holes.

1 - Compressor 12³⁰ to 4 = 3^{1/2}

2 - Drillers

54 5+80-26 5+76-26 5+84-26 5+88-26

5+92-25

✓
Jan 8, 1934
Tunnel Repair

1- Finisher
1- " Helper.

3 to 4 sq cement
for Repair #2 Sta.

24
1
Jan 9, 1934

O.G. & Warped Section

Formers

7⁰⁰ to 12³⁰ to
1- General Foreman 1- Carpenter Foreman
1- Carpenter 7⁰⁰ to 2- Laborers ~~7³⁰~~ to
1- " Helper 7⁰⁰ to
1- Laborer 7⁰⁰ to 7³⁰

Chipping Conc.

2- Laborers 7⁰⁰ to 9⁰⁰

Erecting Str. Stool

1- Carpenter Foreman 7⁰⁰ to 11³⁰

1- Laborer 7⁰⁰ to 11³⁰

1- Laborer 9⁰⁰ to 11³⁰

Laying 4" Tile Drain (15' for 2 Vert. Lines)

1- Laborer 9⁰⁰ to 2³⁰ $\frac{2\frac{1}{2}}{3\frac{1}{2}}$

Sta 54+20 717.01 + 20.2 = Elev. 737.21

Clean up.

2- Laborer 12³⁰ to 3³⁰ = 1 1/2

2- Laborer 2³⁰ to 3³⁰ = 1 1/4

1- Laborer 2³⁰ to 4 = 1 1/2

Jan 9, 1934 ✓
7am to 4pm

Corewall Excavation

1- No 6 Crane }
1- No 15 Truck } $10^{30} = 3\frac{1}{2}$
1- Compressor
2- Jack hammers.

1- No 6 Crane Operator }
1- " " Orlot } $+ 10^{30} = 3\frac{1}{2}$
1- Truck Driver

1- Driller

4- Muckers. to $10^{30} = 3\frac{1}{2}$

$\frac{1}{4}$ Nipper am. $\frac{1}{3}$ Nipper pm.

2- Muckers 10^{30} to 2^{00} $\frac{1}{2}$
 $\frac{1}{2}$

Jan 9, 1934 ✓

Spillway Floor

Anchor Holes

1- Compressor

2- Jack hammers

2- Drillers

$\frac{1}{4}$ Nipper am. $\frac{1}{3}$ Nipper pm.

3- (Muckers). Laborers 3^{30}

Jan 9, 1934 ✓ 7am to 4pm

So Side wall

Mixing Reinf. Steel

1. Steel Foreman } 7:00 to 9:00
1. Steel Man. }

Anchor Holes 12:30 to

1. compressor

2. Jackhammers

2. Drillers

Nipper 1/3 for pm.

Jan 10, 1934 ✓ 7am to 4pm

O.G. & Warped Section

Cleanup & wetting

3. Laborers 7:00 to 8:00 1 hr.

Jan 10, 1934 ✓

O.G. & Warped Section (90)

Reinf. Steel

5b 26- 1 7/8 x 10'

5b 26- 1 7/8 x 13'

3 2- 2' cast.

2 16- 7/8" dia Bars x 22'-0"

Copper 16 + 2 = (32')

900 on Jan 8 -
+ 700 - 5x Cleaned

14 x Recovered

16 3/4

Cast Sta 5410 to 5426 Elev 725 to 732 7'

Steel Sta 5410 to 5436 Elev 726 to 734

Divided Class 1 & Class 2 concrete

Mix 1:2:15 (103) Batch per Comp (2) Patches Grout

Start 8:00^{am 21} Finish 11:30 - 3 1/2

1- Mixing Plant 2 1/2 + 1 = 3 1/2

2- Blow Away Truck Mixers

1- Barber Greene & 2 Trucks = 2 1/2

1- General Foreman

1- Mixer man

4 Men. } 2 1/2

8.26
49

Com Del. 2 Truck Drivers 3 1/2

Acc Con 3 Laborers 3 1/2

App 2 Truck Drivers 3 1/2

Clean up. 2 Laborers 12:30 to 1:30 - 1 hr

Jan 10, 1934

Spillway Floor.

Setting Forms.

1- Carpenter Foreman 7⁰⁰ to 8⁰⁰

1- Carpenter

Anchor Holes.

1- compressor to 9⁰⁰ $\frac{1}{2}$ comp. 9⁰⁰ to 10³⁰ $\frac{1}{2}$ hr
12³⁰ to 1⁰⁰ 1⁰⁰ to 4³⁰ $\frac{3}{4}$ hr

2- jackhammers

2- Drillers to 9 1 Driller 9⁰⁰ to 10³⁰ - 12³⁰ to

1- Nipper. 1 hr

Laying 4" Tile 2nd line S. for 4" line to Sta 6+05-21'

1- Carpenter Foreman 8⁰⁰ $\frac{1}{2}$ hr.

Placing Reinf Steel

1- Steel Foreman 12³⁰ to 1³⁰

1- " Man

Jan 10, 1934

So. Side Wall

Forms

1- carpenters Helper 7⁰⁰ to 8⁰⁰ 12³⁰ to 4⁰⁰ $\frac{1}{2}$ hr

1- carpenter 8⁰⁰ to 4⁰⁰ = 7

1- Laborer 12³⁰ to 1⁰⁰ = $\frac{1}{2}$ hr

2- Laborers 2³⁰ to 4⁰⁰ = 1 $\frac{1}{2}$ hr

Anchor Holes

1- compressor

2- jackhammers

2- Drillers

1- Nipper. 1 hr.

Placing Reinf Steel

1- Steel Foreman 7⁰⁰ to 11³⁰ 1³⁰ to 2³⁰

1- " Man

Reinf Steel & Anchors. from Sta 5+71 to Sta 6+10 } see next page

Ar. 2 5/8" ϕ x 40

Vert 2 extra. 1- 5/8" - 25 - 1 5/8" - 30 - 1- 5/8" - 34

23 5/8" ϕ Bent Dowels.

9 5/8" Bar Sta 5+10 to 5+36 see next page

Jan 10, 1934

So. Side wall

Sta 5+36 to 5+61' Elev ^{Sub Grade} to Elev. 722.5

Mix 1'2.4 (2) Batches Conc.

Start 9:00 Finish 11:00 - 3

- 1 - Mixing Plant
- 1 - Barber Greene + 2 Truck
- 1 Blaw Knox Truck Mixers

1 - Mixer man

4 Men

Conc Del 1 Truck Drivers

Pho. Conc. 1 Laborers 1 carpenter Foreman

Agg 2 Truck Drivers private

1 - Gen Foreman

4" Tile to Sta 5+92 = 15'

Spillway Floor

Grouting Anchor Holes 1" to 130

1 - Blaw Knox Truck Mixer

1 Truck Driver

2 Laborers.

(2/3) Batches 1/2 Mate

28

Jan 10, 1934

Test Samples O.G. warped Surface.
1:2:5 Mix.

65x Cement.

1250 # Sand 850 # 2 1/2" 970 # 1 1/2" 770 # 3/4"

Sta 5+10 to 5+26 Elev 720 to 732

1685 - 1686 - 1687

Sta 5+10 to 5+36
Reinf Steel O.G. warped Section

1 - 3/4" 19'-8"

19'-2"

18'-7"

18'-0"

17'-5"

16'-10"

16'-3"

15'-8"

15'-0"

18 - 5/8" 4' x 4' Bent Dowels

5+71 to 6+10

South Side Wall

3 Extra Verticals

1 - 5/8" 6 x 25

1 - 5/8" 6 x 30

1 - 5/8" 6 x 35

✓
Jan 10, 1934

O. G. & Warped Section

Forms 12³⁰ to 4

1- General Foreman

1- Carpenter

2- Laborers 1³⁰ to 4

Er. Str. Steel 12³⁰ to 4

1- Carpenter Foreman

2- Laborers

Tunnel

20 joints of 2 $\frac{1}{2}$ " pipe (disconnected)

in 3 piles on invert.

Should be removed from tunnel

29

✓
Jan 11, 1934 7am to 1pm

Spillway Floor

Anchor Holes

$\frac{1}{2}$ compressor

1- Jack Hammer

1- Driller

1- Ripper 1 hr.

(1 sk carpent
waited
out in weather)

Placing Rein. Steel 7⁰⁰ to 3⁰⁰

1- Steel Foreman

1- Man

Forms

1- Carpenter Foreman 12³⁰ to 2⁰⁰

1- Laborer

1st line 5
2nd line 4" Tile Drain Sta 5+89 to 6+00 = 22'

✓
Jan 11, 1934 7am to 4pm.

So. Side wall

Anchor Holes 7⁰⁰ to 11³⁰

1 - compressor

2 - Jackhammer

2 - Drillers

1 - Nipper 1 hr

Forms.

1 - Carpenter 12³⁰ to

1 - General Foreman 1³⁰ to

1 - Carpenters Helper 1³⁰ to

Clean up

2 - Laborers 2 to 4 = 2 hrs.

✓
Jan 11, 1934 7am to 4pm.

Over Warped Section

Chipping Conc.

2 Laborers 7⁰⁰ to 8³⁰

Forms 1 - General Foreman 7⁰⁰ to 1³⁰ = 5^{1/2}

1 - Carpenter Foreman 7⁰⁰ to 11⁵⁰ ^{6^{1/2}} 9⁰⁰ to 4

1 - Carpenter 7⁰⁰ to 11³⁰ 4^{1/2}

1 - Carpenter Helper ^{7⁰⁰ to} 1³⁰ 4^{1/2}

1 - Laborer 7⁰⁰ to 11³⁰ ^{2⁰⁰ to 4} 6^{1/2}

✓ Str. Steel. 3' x 24' Column.

✓ Rein. Steel

Next 22' 6" ^{7/8} x 22' 0" + 16" ✓

✓ Form 56' 30" ^{1 3/4} x 10' 0" 23' ^{3 1/2} ^{7' 0" to 35'}

✓ " 56' 30" ^{1 3/4} x 13' 0" ^{16'} to Elev 739 ±

✓ 28' Copper.

16' 4" Tile Drain to Elev 740.

1 - Laborer 8³⁰ to 9⁰⁰ = 3^{1/2}

Clean up

1 - Laborer 8³⁰ to 9⁰⁰

See Groat Book 381 for Job

See 5 Side Wall Steel to 6+10
Jan 12, 1934, for Jan 10.

Test Samples Spillway Floor

1685 87 - 1690
1700

1:2:4 Mix 65x

Sta 5+80 to Sta 6+02 80' to 70' S

1801 - 1802 - 1803



$$\begin{array}{r} 11 \\ 8 \\ \hline 19 \\ 95 \end{array}$$

$$\frac{25.5 \times 9.5 \times 1.7}{27} = 15$$

$$\frac{25.5 \times 9.5 \times 2}{21} = 19$$

Jan 12, 1934 7am to 4pm

O.G. & Warped Section

Clean up & wetting

3 - Laborers 7⁰⁰ to 7³⁰

Mix 1:2:5 Special 65x

Sta 5+10 to 5+26 Elev 732 to 739

564 RUP
10 5+

Sta 5+10 to 5+26 Elev 734 to 740

Start 7 ³⁰	Finish 10 ⁰⁰	+3	Batching Com
	= 2 1/2	91	Mult
		94	Batching Cont

1 - Mixing Plant

1 - Barber Greene & 1 Trucks

2 - Blue Kame Truck Mixers 7³⁰ to 8³⁰

3 - Blue Kame Trucks Mixers 8³⁰ to 10 - 1 1/2

1 - General Foreman

Mixing 1 - Mixerman

4 Men

Concrete 2 Truck Drivers to 8³⁰ 3 from 8³⁰ to

Placing 3 Laborers

2 - Laborers 10⁰⁰ to 11³⁰

Clean up 1 - Laborer 12³⁰ to 2³⁰

Forms 1 - Carpenter Foreman 3⁰⁰ to

1 - General Foreman 2⁰⁰ to 4

✓
Jan 12, 1924 7am to 4pm.

Spillway Floor.

Sta 5+61 from $\frac{1}{2}$ to 40' N thence to Sta. 5+98 to 41' N

Sta 5+79 from $\frac{1}{2}$ to 32' S thence to Sta 5+81 from 30' S table
thence to Sta 6+02 from $\frac{1}{2}$ to 96' S.

Mix 1 1/2 ft 133 Batches Conc.

Start 10⁰⁰ Finish 4³⁰
1 1/2 4 25 1/2

1- Mixing Plant

1- Barker Concrete } 5 1/2

2 Blaw Knox Truck Mixers to 2⁰⁰ = 3
3 = 2 1/2

1- General Foreman ^{4 to 4³⁰} to 2⁰⁰ = 3 1/2

1- Mixer man } 5 1/2

4 Men

Mixing

Cone Del.

Truck Drivers 2 3hrs 3-2 hrs.

1- Laborer 2³⁰ to 4³⁰ = 2

Placing Conc.

1- Laborer } 10 to 11³⁰ 12³⁰ to 7³⁰

1- Carp Foreman } 1 1/2 = 2 hrs

1- Laborer 12³⁰ to 4^{1/2} = 4 1/2

1- Finisher } 12³⁰ to 5^{1/2} = 4 1/2

Finishing

1- Finisher Helper } 10

Clean up & setting 7⁰⁰ to

1- Carpenter Foreman 7⁵⁰ to 8⁰⁰ 8³⁰ to 9⁰⁰

1- Carpenter 7⁰⁰ to 8⁰⁰ 8³⁰ to 9⁰⁰ = 1 1/2

1- " Helper 7⁰⁰ to 8⁰⁰ 8³⁰ to 11³⁰

✓
Jan 12, 1924 7am to 4pm.

Spillway Floor

Anchor Holes

1/2 compressor

1- Jackhammer

1- Drill

1- Nipper?

Placing Rein Steel 7⁰⁰ to 10⁰⁰ = 3

1- Steel Foreman

1- " Man

✓
↳ Batches Conc

Grading Anchor Holes 8⁰⁰ to 8³⁰

1- Blaw Knox Truck Mixer

1- Truck Driver

1- Carpenter Helper

1- General Foreman

1- Carpenter Foreman

Jan 12, 1934 ✓

O.G. Section

Drilling Grout Holes

1- Driller

2- Helpers

↓
Sou. Side Wall

Forms 9⁰⁰ to 10

1- carpenter Foreman 9⁰⁰ to 10⁰⁰, 2³⁰ to 4

1- Carpenter 9⁰⁰ to 10⁰⁰ 12³⁰ to 4

1- Carpenters Helper 12³⁰ to 4

Jan 13, 1934 ✓ 7⁰⁰ to 4^{pm}

O.G. & Waiped Section

Chipping Cons.

2- Laborers 7⁰⁰ to 9⁰⁰ = 2 1/2

Forms 1- Carpenter Foreman 7⁰⁰ to 9³⁰ 12³⁰ to 4
= 2 1/2 = 3 1/2 = 6

1- General Foreman 8 hrs

1- Carpenter = 8 hrs.

1- Carpenter Helper 12³⁰ to 4 = 3 1/2

1- Laborer 7³⁰ to 11³⁰ 2³⁰ to 4 = 5 1/2

1- Laborer 12³⁰ to 3⁰⁰ = 2 1/2

1- Laborer 9³⁰ to 3⁰⁰ = 4 1/2

5⁰⁰ to 8⁰⁰

Drilling Grout Holes 1 hr to get started

1- compressor } mechanic

1- Water Layner } 8 hrs.

1- Driller }

2- Helpers }

1- Standoff Wagon & Dinner 2 hrs.

Clean up 2 Laborers 3⁰⁰ to 4 = 1 hr.

Placing Rein Steel 9³⁰ to 11³⁰ = 2 hrs.

1- Carpenter Foreman

1- Laborer

✓
Jan 13, 1934 Jan to 4 pm

Spillway Floor

Mount Process

1- Laborer 7⁰⁰ to 7⁴⁵ 12³⁰ to 2³⁰ or 2²⁵
= 4

Finishing

1- Finisher 7⁰⁰ to 8⁰⁰ - 1 10⁰⁰ to 11⁰⁰

1- " Helper 5⁴⁰ to 7⁰⁰ Jan 12 (4 hrs total)

Anchor Holes.

1- compressor

1- Jackhammer

1- Driller

1- Nipper 1 hr.

} 8 hrs.

Jan 13, 1934

Corewall Excavation

1- Mucker 7⁰⁰ to 11³⁰ = 4 1/2 hrs.

✓
See Jan 15 report ³⁴

✓
O. G. Warped Section Steel.

Hor. 36- 1 3/8" x 10' plain Bars.

36- 1 3/8" x 13' " "

Rest 5'- 2- 4 x 4 x 1/4" Cols.

Vertical Dowels:

2- 7/8" x 5'-0"

2- 7/8" x 7'-0"

2- 7/8" x 9'-0"

2- 7/8" x 11'-6"

2- 7/8" x 13'-0"

2- 7/8" x 16'-0"

Copper. ¹⁶
29'

Elev 739 to 750

³⁹
11


Condition of Stock Piles.

Jan 13, 1934

Stock Piles.

1 - Bulldozer & operator 7⁰⁰ to 10⁰⁰

Preliminary Estimate of Sand & Dirt Yardage.



x 50' Long.

Sand & Dirt with large lumps of clay
 $= 40 \times \frac{6 \times 50}{27} = 400 \text{ to } 500 \text{ cu yds.}$

2 1/2" Rock & Sand overlap.


Say 400 to 600 cu yds.

3/4" Rock & Sand overlap Say 100 cu yds.

1 3/4" & 3/4" Rock overlap very little

Contractor plans on pouring S.S. Side Wall
and Warped Section Monday.

see letter to N.W.
Contractors cleaned up sand sticks
Pile Monday.



Jan 14, 1934 Sunday

Jan 15, 1934 7am to 4pm.

Corewall Excavation

1- No 6 Crane } to 10⁰⁰ = 3hrs
1- No 15 Truck }

1- Compressor } 8hrs
1- Jackhammer }

1- No 6 Crane Operator } to 10⁰⁰ = 3hrs
1- " " Oiler }
1- Truck Driver }

* Muckers 10⁰⁰ to 11³⁰

1- Driller 7⁰⁰ to 10⁰⁰ = 3hrs

3- Muckers 7⁰⁰ to 10⁰⁰ = 3hrs.

Timbering

1- Carpenter Helper 10⁰⁰ to 3³⁰ = 4¹/₂

1- Driller 10⁰⁰ to 4 = 5hrs

3- Muckers 10⁰⁰ to 4 = 5hrs

Jan 15, 1934 7am to 4pm.

Warped Section

Forms 1- General Foreman to 10⁰⁰ = 3

1- Carpenter Foreman to 10⁰⁰ = 3

1- Carpenter to 10³⁰ = 3¹/₂

1- Carpenter Helper to 10⁰⁰ = 3

3- Laborers to 9³⁰ = 2¹/₂

2- Laborers 9³⁰ to 10⁰⁰ = 1/2

1- Carpenters Helper to 10³⁰ = 3¹/₂

Stripping Forms

1- Finisher } 8hrs.
1- " Helper }

Clean up & wetting

1- Laborers 9³⁰ to 10⁰⁰ = 1/2 hr.

Placing Reinf Steel 8⁰⁰ to 10⁰⁰ = 2hrs.

1- Steel Foreman } see next page
1- " Man } for steel.

(6000 & over)

Hauling Form Lumber 1³⁰ to 2 = 1/2 hr.

1- Truck
1- Carpenter Helper

Jan 15, 1934 7am to 4pm

Spillway Floor

Forms

- 1- Carpenter Foreman 10³⁰ to 11³⁰ = 1
- 1- Carpenter 10³⁰ to 1³⁰ = 2
- 1- Carpenter's Helper 10³⁰ to 1⁰⁰ = 1 1/2

Warped Section (Side wall part)

Reinf Steel

- 1- 3/4" ϕ x 14'-6"
- 1- " 14'-0"
- 1- " 13'-5"
- 1- " 12'-8"
- 1- " 12'-2"
- 1- " 11'-7"

Jan 15, 1934

37

OG Section 7am to 4pm

Drilling Great Holes

- 1- Compressor 1- hr delay
- 1- Water Layer mechanic
- 1- Driller } 7⁰⁰ to 4⁰⁰ = 8 hrs.
- 2- Helpers }

Forms

- 1- Carpenter Foreman 12³⁰ to 4 = 3 1/2
- 1- Carpenter 1³⁰ to = 2 1/2
- 1- Carpenter Helper #2 1⁰⁰ to 4 = 3'
- 1- Carpenter Helper 3³⁰ to 4 = 1/2

(Hauling see Warped Section)

33.5
1.8
9.7

1250 cleared
& sx reclaimed
Jan 15, 1934 Continued ³¹⁷ 335 SX
in whole.

Warped Section - Concrete
Mix 1:2:5 65x 2 Batches Conc. ^{10 SX}

Start 1:30 Finish 5:30 - 4 hrs.

Sta 5+10 to 5+26 } Elev 739 to 749 = 10'
5+10 to 5+36 } 740 to 750 = 10'

Equipment ^{47 H SX} Pro Rate for Sidewall
Class 1 & class 2 Conc.

- 1- Mixing Plant 4 hrs.
- 1- Barber Greene & 1 Truck 2 1/2
- 2- Blaw Knox Truck Mixers 4 hrs.

- 1- General Foreman.
- 1- Mixerman
- 4 Men

Conc Delivery 2 Truck Drivers 4 hrs

Placing Conc. 3 Laborers 4 hrs

- 1- No 6 Crane
- 1- " " Operator } 5:00 to 5:30 = 2 1/2
- 1- " " Oiler

38

Jan 15, 1934

So. Side Wall

107
28
79

Forms 10:00 to 10:30 = 1/2
1- General Foreman.
1- Carpenter Foreman } 2 1/2
1- Carpenter Helper #2

Sta 5+61 to 5+86 Elev Subgrade to Elev 719.00

Sta 5+36 to 5+61 Elev 722 to elev 728

Clean up.

3 Laborers 10:00 to 10:30 = 1/2

Mix 1:2:4 65x 168 204

Start 10:30 Finish 1:30 28 Batches Conc.
4 hrs

- 1- No 6 Crane
- 1- Mixing Plant
- 2 Blaw Knox Truck Mixers

1- Barber Greene & 1 Truck
Mixing 1- Mixerman 4 Men.
Placing Conc.

- 1- No 6 Crane Operator
- 1- " " Oiler
- 1- General Foreman.
- 3- Laborers

Conc Delivery 2 Truck Drivers

Agg. Supply 1 Truck Driver

Jan 16, 1934 ✓

O. G. Section *layoff until 12³⁰
(0+00 to 0+48) for late run.

Forms. 1. General Foreman 10³⁰ to 11³⁰ = 1

1- Carpenter Foreman 7⁰⁰ to 3⁰⁰ = 7

1- Carpenter 10³⁰ to 11³⁰ = 1

1- " Helper 7⁰⁰ to 3⁰⁰ = 7

1- Laborer 7⁰⁰ to 9⁰⁰* = 2

1- Carpenter Helper 10³⁰ to 11³⁰ = 1

Clean up.

1- Driller 3- Laborers. 7⁰⁰ to 11³⁰ = 4½

Warped Section ✓ (5+10 to 5+26)

Forms

1- General Foreman to 10³⁰ 12³⁰ to 4 = 7

1- Carpenter to 10³⁰ 12³⁰ to 4 = 7

1- " Helper to 10³⁰ = 3½

1- Laborer 8⁰⁰ to 9⁰⁰* 12³⁰ to 4 = 4½

Placing Reinf Steel 1- Steel Foreman } 11⁰⁰ to 11³⁰ = ½ hr.
1- " Man

Chipping Conc. 1- Laborer 8⁰⁰ to 9⁰⁰* = 1 hr.

Finishing

1- Finisher 7⁰⁰ to 4 = 8 hrs

1- " Helper 7⁰⁰ to 11³⁰ = 5½

Erecting Str. Steel. 1- Carpenter Foreman 3⁰⁰ to 4 = 1
1- " Helper

O. G. Section Jan 15, 1934 ✓

Grant Holes

±

Length
Pipe

24'-0" 21'-4" 0 0+45 S

25'-4" 18'-8" 0 0+40 N

24'-0" 21'-3" 0 0+35 S

25'-10" 18'-11" 0 0+30 N

25'-6" 20'-7" 0 0+25 S

25'-0" 20'-8" 0 0+20 N

26'-0" 20'-4" 0 0+15 S

25'-9" 19'-2" 0 0+10 N

26'-0" 20'-3" 0 0+05 S

26'-0" 21'-4" 0 0+00 N

Jan 16, Sa Side Wall

Chipping Conc

2 Laborers. 7⁰⁰ to 8⁰⁰


Forms 12³⁰ to 4³⁰

1 Carpenter Helper

2 Laborers

Estimate O.G Section Jan 16, 1934

Sta 0+00 to 0+48 Elev. 706 to Elev.



a Vol. = 6 x 9 x 48 = 2592

b = 27 x 1 x 48 = 1296

c = 24 x 1 x 48 = 1152

$\frac{5040}{27} = 186$ cu yds.

orig 190 + 10 = 200

Jan 16, 1934

Corewall Excavation

1- No 6 Crane

1- No 5 Truck

1- No 6 Crane Operator

1 " " Oiler

1 Truck Driver

2 Drillers

2 Muckers

Jan 16, 1934

Spillway Floor

Laying Tile Drains

1- Finisher Helper 12³⁰ to 3 = 2 1/2 hrs.

4" Tile Drains 1st line S. of d

Sta 6+02 to 6+58 = 56'

2-5 @ 5-11:25
20

Jan 17, 1934 7am to 4pm

O. G. Section

Sta 0+00 to 0+48 Elev 718 to 730.2

Mix 1:2 1/2:5 55x

Start 7:10 AM Finish 4:30

4 Batches Grout @ 55x 22.5 Batches Conc.

2 sx cleaned 2 sx recovered.

Equipment

- 1 - Mixing Plant
- 1 - Barber Concrete & 1 Trucks
- 1 Blow Knox Truck Mixers To 4
- 1 " " " " 7 to 940
- 1 " " " " 7 to 940
- 1 - General Foreman Part Time
- 1 - Mixer man
- 4 Men.

Conc Delivery 3 Truck Drivers.

**Placing Conc. 3 Laborers. (2 Placing + 1 Dump)

Agg Supply - Truck Drivers Variable

- * * 1 Carpenter Key forms 2-4:30
- * * 1 " helper wire anchors.
- 1 Cut 30 B.S. + sp. + 1 Dumpman

Messrs. Wood & Albert on work 8 AM.

** To 4:30 PM

1 welder 1 hr 4 to 5 PM Work to Vert Conc.

Copper 200
48
61

20
33-23 R2 41
43
39
3 R2
31
32 R2
2 R2
1 R2

Jan 17th 1934

H.T.H.

Core Wall Excavation - To Ogee

1 No 6 Crane Move to El. 750 Sta 2 "
at 715 + Idle - Repairs.
+ to Hy Fill

1 No 6 Crane Operator Repairs
+ to Hy Fill

1 " " " Oiler

4 Muckers 7:00 to 11:30

1 Foreman Part Time (Tory) 7:00 to 10:00

Spillway Floor
Drilling Anchor Holes Spillway Floor

1 Portable Comp. 1/2

1 Driller 7 AM - Same 8 AM 8 hrs.

2 " 8 " 3 1/2 hrs 8 to 11:30

2 Steel Men 9 AM to 4 PM.

Ogee Sec Forms Warped Sec Sta 5+10-

1 Gen Foreman Part Time

* 2 Carp

7 " Helpers

1 Finisher

1 " helper

2 Laborers Clean up Const forms 5 PM.

✓
Jan 18, 1934 7am to 4pm

Warped G Section

Reinf Steel

16 - $\frac{13}{16}$ " ϕ x 26'-0" Plain Bars.

6 - $\frac{7}{8}$ " ϕ x 11'-0" Corr Bars.

4 - $\frac{7}{8}$ " ϕ x 22'-0"

Copper 28'

Forms 7⁰⁰ to 11³⁰ - 4 1/2 hrs

1 - Carpenter Foreman

1 - " Helper

1 - Laborer 11⁰⁰ to 7⁰⁰

Hand Process

1 - Laborer 8⁰⁰ to 11⁰⁰

Jan 18, 1934

O.G Section

Forms

1 - General Foreman ✓ 8

1 - Carpenter ✓ 8

1 - Carpenter Helper ✓ 8

1 - Laborer 10⁰⁰ to ✓ 5

Chipping & Cleanup

1 - Finisher to 3⁰⁰ 7

1 - " Helper 7⁰⁰ to 2³⁰ 6 1/2

3 - Laborers to 8⁰⁰ 1

4 - Laborers 8⁰⁰ to 10 2

Forms →

Continued 1 - Laborer 10 to 2³⁰ 3 1/2 ✓

1 - Laborer 11 to 2³⁰ 4 1/2 ✓

1 - Carpenter Foreman 12³⁰ to 4 - 3 1/2

1 - Carpenters Helper 12³⁰ to 2³⁰ = 2

Jan 18, 1934

yield = 6 x 7 = 42 cu ft

O.G. Section 1 30 S x cement
Pressure Grouting 6 Batches.

Setting Up 7⁰⁰ to 9³⁰
1- Driller 2- Helpers. - 1 Truck Driver

Pressure Grouting 9³⁰ to 11³⁰

- 1- Compressor
- 1- 7 cu ft Grout Tank
- 1- Hose line
- 1- Blaw Knox Truck Mixer

No.	Station	Pressure	Cu ft	Remarks
1	0 + 45 S	100 ⁺	5.00	open from
2	+ 40 N	"	4.00	next last hole.
3	+ 35 S		3.5	"
4	+ 30 N		4.5	"
5	+ 25 S		4.5	"
6	+ 20 N	2 1/2 +	6.0	"
7	+ 15 S		4.0	"
8	+ 10 N		4.0	"
9	+ 5 S		4.0	"
10	+ 0 N		3.0	"

Clean Up. 12³⁰ to 1⁰⁰ 42.5 cu ft.

Wasted
2 cu ft

Jan 18, 1934

Spillway Floor.
Placing Rein Steel

1- Steel Foreman }
1- " Man. } 7⁰⁰ to 11³⁰

- Anchor Holes.
- 1- compressor 4^{1/2}
- 1/2 compressor 9^{1/2}
- 1- Jackhammer
- 1- Driller

115x
2- Batches
1.2 Mortar

Grouting Anchor Holes. 1⁰⁰ to 3⁰⁰

1- Blaw Knox Truck Mixer

- 1- Truck Driver
- 1- Driller
- 2- Helpers.
- 1- Finisher 3⁰⁰ to 4
- 2- Driller's Helpers.
- 2- Laborers.

Cleanup.

Laying 4" Tile Drain 1st Line N Sta. 6+39 to 6+58

2- Laborers 2³⁰ to 3⁰⁰

- Forms. 2⁰⁰ to 4
- 1- Carpenter Helper
- 1- Finishers Helper.

Jan 19, 1933 Jan to 4 pm

Spillway Floor (50)

Clean up. 7⁰⁰ to 8⁰⁰

1- Carpenter Helper

2- Laborers

Mix 1:2:4 (65x) ^{3/2 5x} 52 Batches Conc.

Start 8⁰⁰ Finish 10³⁰ = 2 1/2

1- Mixing Plant

3 Blaw Knapp Truck Mixers

1- Barber Greene 82 Truck

1- No 3 Caterpillar

1- Mixerman

4 Men

Conc Del. 3 Truck Drivers

Placing Conc. 3- Laborers & 1 Cat. operator

Agg. Supply 2- Truck Drivers

Finishing 1- Finisher 9³⁰ to 2⁰⁰

1- Finishers Helper 9³⁰ to 4⁰⁰

(60) Sta 6+02 to 26S ; Sta 6+26 to 26S

(60) Sta 5+98 to 41N ; Sta 6+21 to 41N

Hunt Process

1- Laborer 3³⁰ to 4⁰⁰

Jan 19, 1934 Jan to 4 pm

O.G. Section

Forms

1- General Foreman 7⁰⁰ to 10³⁰ = 3 1/2

1- Carpenter Foreman 7⁰⁰ to 10 = 3

1- Carpenter 7⁰⁰ to 9³⁰ ^{= 2 1/2} 9³⁰ to 4 = 8

1- Carpenters Helper 7⁰⁰ to 12³⁰ 12³⁰ to 4 = 8

1- Finisher 2⁰⁰ to 4⁰⁰ = 2

1- Finishers Helper } 7⁰⁰ to 9³⁰ = 2 1/2

1- Carpenter Helper 8⁰⁰ to 10⁰⁰ = 2

Clean up

1- Driller 7⁰⁰ to 9³⁰ } 2 1/2

2- Helpers 7⁰⁰ to 9³⁰ }

1- Labor & water truck 7⁰⁰ to 8⁰⁰ = 1

Jan 19, 1934

Spillway Floor

Anchor Hole

1/2 compressor 1 Jackhammer

1- Driller

Jan 19, 1934 ✓
7 am to 4 pm
1300 sq cleared.

O.G. Section

Sta 0+00 to 0+24 Elev 730² to 738⁵

Mix 1:2½:5 (55x)

149 Batches Conc. 2 Batches 1:2:1
74 5/8x = 105x

Start 10³⁰ Finish 3³⁰ at

1- Mixing Plant

1- Barber Grease & 2 Truck

3 Blane Kutz Truck Mixers

1- General Foreman

1- Mixer man

4 Men

Conc Del. 3 Truck Drivers

Placing Conc. 3 Laborers.

Agg Supply 2- Truck Drivers

Headers 1- Carpenter Helper 2⁰⁰ to 3⁰⁰

Copper = 24 + 16 = 40'

Estimate

9 x 24 x $\frac{24+16}{2}$ = 190 - say 200

27

Jan 19, 1934 ✓

So. Side Wall

Forms 10⁰⁰ to 4⁰⁰ = 5

1- Carpenter Foreman

1- Carpenter Helper 10⁰⁰ to 2⁰⁰ 3⁰⁰ to 4⁰⁰

1- Carpenter Helper Ⓟ

1- Finisher Ⓟ

Test Samples. O.G. Section ✓

1817 - 1818 - 1819.

1:2½:5 Mix 55x.

Sta 0+00 to 0+28 Elev 730 to 738

✓
Jan 20, 1934 7am to 4pm

So. Side Wall (2) 1300 sq. cleaned
Forms 6 sq. Reclaimed

1- Carpenter Foreman 7⁰⁰ to 9³⁰ = 2 1/2

1- Carpenter 7⁰⁰ to 9⁰⁰ = 2

1- Finisher 7⁰⁰ to 9³⁰ = 2 1/2

Clean up. 9⁰⁰ to 9³⁰ = 1/2

3 Laborers. 9⁰⁰ to 11⁰⁰

Mix 1:2:4 75x (a) 8 Batches Conc. 86

1:2:4 65x (b) 16/96 Batches Conc. 86

Start 3⁰⁰ Finish 5⁰⁰ = 2
* 1 hr overbid

1- Mixing Plant. 1- Barber Greene & 1 Truck

2- Blaw Knox Truck Mixers

1- No 11. Crane

Mixing 1- Mixerman 1- General Foreman

4 Men.

Conc. Delivery 2 Truck Drivers

Placing Conc. 3 Laborers. 1- Wall Crane Operator & 1 other

App. Supply. 1- Truck Driver

Sta 5+36 to 5+61 Elev 728 to 733

Sta 5+61 to 5+86 Elev 719 to 725

Note Form broke at Sta 5+60 to 61 see for Rack
to Elev 719 Sta 5+86

✓
Jan 20, 1932 7am to 4pm

O.G. Section Sta 0+00 to 0+22

Chipping Conc 7⁰⁰ to 9⁰⁰ = 2

1- Carpenter Helper

1- Finishers Helper

3- Laborers

Forms

1- General Foreman. 7⁰⁰ to 9³⁰ = 2 1/2

1- Carpenter Helper 7⁰⁰ to 3³⁰ = 7 1/2

1- Finishers Helper 7⁰⁰ to 4⁰⁰ = 8

1- Carpenter 9⁰⁰ to 3³⁰ = 5 1/2

1- Carpenter Helper 7⁰⁰ to 3³⁰ = 7 1/2

1- Carpenter Foreman 9³⁰ to 3³⁰ = 5

1- Finisher 9³⁰ to 4⁰⁰ = 5 1/2

✓
Jan 20, 1939 7am to 4pm.
Anchor Holes.

1/2 compressor
1- Jackhammer
1- Driller

47
✓
Jan 20, 1939 7am to 4pm.
Warped Section.
Cleanup & Wetting Conc. 9³⁰ to 10³⁰ = 1
3- Laborers.

Forms: 1- Carpenter Foreman 9³⁰ to. (X)

1- General Foreman 9³⁰ to 10³⁰ = 1

Mix 1:2:5 6sx

* Start 10³⁰ Finish 3⁰⁰ = 3¹⁵ *
53 Batches Conc. ^{55x} 5 ✓
₃₂₃

1- Mixing Plant.

Divided Class 1 & 2 Conc

1- Barber Greene & 1 Truck

2- Blain Knox Truck Mixers

1- Ho 11 Crane

1- Mixer man

1- General Foreman. 10³⁰ to 4¹⁰ = 1 ✓

4 Men.

Conc. Del. 2 Truck Drivers

Paving Conc. 3 Laborers.

1- Ho 11 Crane Operator

1- Ho 11 " Oiler

Log Supply 1 Truck Driver

* Delay 10³⁰ to 11¹⁰

Sta 5+10 to 5+26 Elev 749 to 754 =

Sta 5+10 to 5+36 Elev. 749 to 755 = 6'

Forms:
1- Carpenter Foreman
2- " Helpers
1- Carpenter

Jan 21, 1934 Sunday

Jan 22, 1934 Tue to 4pm

O. G. Section

Wetting & Clean up.

1- Laborer & Water Tank 7⁰⁰ to 7³⁰

Mix 1:2:5 (5SX) 92 Batches Conc 463

2 Batches Grout 10
473

Start 8⁰⁰ Finish 11⁰⁰ = 3 hrs.

1- Mixing Plant

1- Barber Greene & 1 Truck

2- Blaw Knox Truck Mixers to 9⁰⁰ = 1 1/2

3- Blaw Knox Truck Mixers 9⁰⁰ to 11 1/2

Mixing 1- General Foreman

1- Mixer man

4- Men

Conc Delivery 2- Truck Drivers 1 1/2

3- Truck Drivers 1 1/2

Placing Conc 3- Laborers.

Agg Supply 1- Truck Driver

Sta 0+00 to 0+24 Elev 738 1/2 to 745

12 1/2" copper.

Forms 1- General Foreman } 11⁰⁰ to 11³⁰ = 1/2 hr

3- Laborers.

1- Laborers 3⁰⁰ to 4 = 1 hr.

Jan 22, 1934 Tue to 4pm

Warped Section

Forms 1- Carpenter Foreman 7⁰⁰ to 4 = 8

1- Carpenter 7⁰⁰ to 4 = 8

1- Carpenters Helper 7⁰⁰ to 4 = 8

1- Carpenters Helper 9³⁰ to 4 = 5 1/2

1- General Foreman 12³⁰ to 4 = 3 1/2

Finishing 1- Finisher 7⁰⁰ to 1⁰⁰ = 5

1- Finisher Helper

Placing Reinf Steel 8⁰⁰ to 9⁰⁰ = 1 hr.

1- Steel Foreman

1- " Man.

Clean up 1- Finishers Helper 9⁰⁰ to 11³⁰ = 2 1/2

Placing Str. Reinf Steel.

For. Col	For So. Side Wall
2- 13' x 15'-6"	1- 3/4" 11'-0"
2- 15'-0"	
2- 15'-6"	1- 10'-6"
2- 14'-0"	
2- 13'-6"	1- 9'-10"
2- 13'-0"	
2- 12'-6"	1- 9'-4"
2- 12'-0"	
2- 11'-6"	1- 8'-8"
2- 11'-0"	
2- 10'-6"	1- 8'-0"
2- 9'-6"	

Jan 22, 1934, 7am to 4pm.

So. Side Wall

Chipping Conc.

2 Laborers 7:00 to 8:30 = 1 1/2 hr. ¹⁰
1 laborer 3:30 to 4 = 1/2 hr.

Mix

Batches Conc

Batches Conc

Start. ⊕ Finish ⊕

1. Mixing Plant.

1 Barber Greener & 1 Truck

2. Blaw Knox Truck Mixers

Mixing 1. General Foreman

1. Mixerman

2. Men

Conc. Delivery 2. Truck Drivers

Placing Conc. 3. Laborers.

Agg Supply 1. Truck Driver

Jan 22, 1934 7am to 4pm

Spillway Floor

Clean up.

2 Laborers 7:30 to 8:00 = 1/2 hr.

1 Finishers Helper 7:00 to 9:00 = 2

1 Carpenters Helper 7:00 to 9:30 = 2 1/2

1 Laborer & Water Tank 7:30 to 8:00 = 1/2

② Tile Drains see Jan 18

Anchored Holes 12:30 to 4 = 3 1/2

1 Compressor

1 Jackhammer

1 Driller

1/2 Nipper ³ 1 1/2

5:00 pm Mr Wood introduced Mr Holmes State Inspector

✓
Jan 27, 1934

(?) 1200 Sq. cleared
14 Sq. Reclaimed
see plan 19320

Spillway Floor

to Sta 6+21 - 41' N Sta 6+21 - 26 S $\frac{47}{21}$

Sta 6+40 - 42 N Sta 6+40 - 26 S

Mix 1: 2: 4 ^{65x} 47 Batches Conc. 282

Start 12³⁰ Finish 2³⁰ = 2 hrs

1- Mixing Plant

1- Barber Greene & 1 Truck

3- Blaw Knox Truck Mixers

1- No 3 Caterpillar

Mixing 1- Mixer man

4- Men

Conc. Del. 3- Truck Drivers

Placing Conc. 3- Laborers

1- Cat. Operator

Finishing 1- Finisher 1⁰⁰ to 4 - 3

3- Laborers 2³⁰ to 3⁰⁰ = 1 1/2

2- Laborer 3⁰⁰ to 4 - 1


42" Spillway Floor Anchor Holes.

42" Spillway Floor Anchor Holes.

Sta.	Date	Sta.	Date	Sta.	Date
#140					
5+64		5+68		5+72	
		#141		#142	
S. of &c		S. of &c		S. of &c	
Finished	Dec 7	Finished	Dec 7	Finished	Dec 7
to 26 S		to 26 S		to 26 S	


Sta.	Date	Sta.	Date	Sta.	Date
5+76		5+80		5+84	
#143		#144		#145	
S. of &c		S. of &c		S. of &c	
Finished	Dec 7	Finished	Dec 7	Finished	Dec 7
to 26 S		to 26 S		to 26 S	

N of E




Jan 10

N of &



Jan 10

N of &



Jan 10



Jan 9

Dec 4 (4/1 to 8)


only re drilled & cleaned

26 Jan 8

26 Jan 8


26 Jan 8

N of &




Jan 10

N of &



Jan 10

N of &



Jan 10

Jan 10

Spillway Floor		Anchor Holes		Spillway Floor		Anchor Holes	
Sta.	Date	Sta.	Date	Sta.	Date	Sta.	Date
5488		5492		5496		6400	
#146		#147		#148		#149	
So of \$		So of \$		So of \$		So of \$	
1		1		1		1	
2		2		2		2	
3		3		3		3	
4	Jan 10	4	Jan 10	4	Jan 10	4	Jan 10
5		5		5		5	
6		6		6		6	
7		7		7		7	
8		8		8		8	
9		9		9		9	
10		10		10		10	
11		11		11		11	
12	Jan 9	12	Jan 9	12	Jan 9	12	
13		13		13		13	
14		14		14		14	
15		15		15		15	
16		16		16		16	
17		17		17		17	
18		18		18		18	
19		19		19		19	
20		20		20		20	
21		21		21		21	
22	Dec 4	22		22		22	
23		23		23		23	
24		24	Jan 8	24	Jan 8	24	
25		25		25		25	
26	Jan 8	25*	Jan 8	25*	Jan 8	25*	

Spillway Floor		Anchor Holes		Spillway Floor		Anchor Holes	
Sta.	Date	Sta.	Date	Sta.	Date	Sta.	Date
1		1		1		1	
2		2		2		2	
3		3		3		3	
4	Jan 10	4	Jan 10	4	Jan 10	4	Jan 10
5		5		5		5	
6		6		6		6	
7		7		7		7	
8		8		8		8	
9	Jan 11	9	Jan 11	9	Jan 11	9	Jan 11
10		10		10		10	
11		11		11		11	
12		12		12		12	
13							
14							
15							

Spillway Floor		Anchor Holes		Spillway Floor		Anchor Holes	
Sta.	Date	Sta.	Date	Sta.	Date	Sta.	Date
6400		6404		6408		6408	
#149		#150		#151		#151	
So of \$		So of \$		So of \$		So of \$	
1		1		1		1	
2		2		2		2	
3		3		3		3	
4	Jan 10	4	Jan 10	4	Jan 11	4	Jan 12
5		5		5		5	
6		6		6		6	
7		7		7		7	
8		8		8		8	
9		9		9		9	
10	Jan 9	10		10		10	
11		11		11		11	Jan 17
12		12		12		12	
13		13		13		13	
14		14		14		14	
15		15		15		15	
16		16		16		16	
17		17		17		17	
18		18		18		18	
19		19		19		19	
20		20		20		20	Jan 18
21		21		21		21	
22		22		22		22	Jan 24
23		23		23		23	
24		24		24		24	
25	Jan 8	25*	Jan 8	25*	Jan 8	25*	

Spillway Floor		Anchor Holes		Spillway Floor		Anchor Holes	
Sta.	Date	Sta.	Date	Sta.	Date	Sta.	Date
1		1		1		1	
2		2		2		2	
3		3		3		3	
4		4		4		4	
5		5		5		5	
6		6		6		6	
7		7		7		7	
8		8		8		8	
9	Jan 11	9	Jan 11	9	Jan 11	9	Jan 11
10		10		10		10	
11		11		11		11	
12		12		12		12	

4' ctrs. 420 Holes.
Spillway Floor Anchor Holes

Sta.	Date	Sta.	Date	Sta.	Date
#152 ✓ 6+12 ✓ Sof ♂		#153 ✓ 6+16 Sof ♂		#154 ✓ 6+20 S. of ♂	
1		1		1	
2		2		2	
3 ✓		3		3	
4 ✓	Jan 12 ✓	4	Jan 12 ✓	4	Jan 12 ✓
5		5		5	
6		6		6	
7		7		7	
8		8		8	
9		9		9	
10		10		10	
11		11	Jan 17 ✓	11	Jan 17 ✓
12		12		12	
13		13		13	
14	Jan 17 ✓	14		14	
15		15		15	
16		16		16	Jan 19 ✓
17		17		17	
18		18	Jan 18 ✓	18	
19		19		19	
20	Jan 18 ✓	20		20	
21		21		21	
22		22		22	Jan 24 ✓
23	Jan 24 ✓	23	Jan 24 ✓	23	Jan 24 ✓
24		24		24	
25		25		25	

Not ♂

1
2
3
4
5
6
7
8
9
10
11 ✓
12 ✓
13
14
15

Not ♂

1
2
3
4
5
6
7
8
9
10
11 ✓
12 ✓
13
14
15

Not ♂

1
2
3
4
5
6
7
8
9
10
11 ✓
12 ✓
13
14
15

Spillway Floor Anchor Holes.

Sta.	Date	Sta.	Date	Sta.	Date
#155 ✓ 6+24 S. of ♂		#156 ✓ 6+28 S. of ♂		#157 ✓ 6+32 S. of ♂	
1		1		1	
2		2		2	
3		3		3	
4		4		4	
5	Jan 12 ✓	5	Jan 12 ✓	5	Jan 12 ✓
6		6		6	
7		7		7	
8		8		8	
9		9		9	
10		10		10	Jan 19 ✓
11		11	Jan 18 ✓	11	Jan 18 ✓
12		12		12	
13		13		13	
14		14		14	
15		15		15	Jan 20 ✓
16		16	Jan 20 ✓	16	Jan 20 ✓
17		17		17	
18		18		18	
19		19		19	
20		20		20	
21		21		21	
22		22	Jan 24 ✓	22	Jan 24 ✓
23		23		23	
24	Jan 24 ✓	24		24	
25		25		25	

Not ♂

1
2
3
4
5
6
7
8
9
10
11 ✓
12 ✓
13
14
15

Not ♂

1
2
3
4
5
6
7
8
9
10
11 ✓
12 ✓
13
14
15

Not ♂

1
2
3
4
5
6
7
8
9
10
11 ✓
12 ✓
13
14
15

42' Spillway Floor Anchor Holes 4' Cts

#158	#159	#160
Sta.	Sta.	Sta.
Date	Date	Date
6+35	6+40	6+45
S. of ♀	S. of ♀	S. of ♀
1	1	1
2	2	2
3	3	3
4	4	4
5	5	5
6	6	6
7	7	7
8	8	8
9	9	9
10	10	10
11	11	11
12	12	12
13	13	13
14	14	14
15	15	15
16	16	16
17	17	17
18	18	18
19	19	19
20	20	20
21	21	21
22	22	22
23	23	23
24	24	24
25	25	25

Not ♀

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15

Jan 12

N. of ♀

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

Jan 12

Not ♀

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

Jan 13

42' Spillway Floor Anchor Holes 4' Cts

#161	#162	#163
Sta.	Sta.	Sta.
Date	Date	Date
6+47	6+51	6+55
S. of ♀	S. of ♀	S. of ♀
1	1	1
2	2	2
3	3	3
4	4	4
5	5	5
6	6	6
7	7	7
8	8	8
9	9	9
10	10	10
11	11	11
12	12	12
13	13	13
14	14	14
15	15	15
16	16	16
17	17	17
18	18	18
19	19	19
20	20	20
21	21	21
22	22	22
23	23	23
24	24	24
25	25	25

Not ♀

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

Jan 13

Not ♀

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

Jan 13

N. of ♀

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

Jan 13

#164	42' Spillway Floor	#165	Floor	#166	Anchor Holes
Sta	Date	Sta	Date	Sta	Date
6+58	Jan 13	6+62	Jan 24	6+66	Jan 27
1	↓	1	↓	1	↓
2	↓	2	↓	2	↓
3	↓	3	↓	3	↓
4	↓	4	↓	4	↓
5	↓	5	↓	5	↓
6	↓	6	↓	6	↓
7	↓	7	↓	7	↓
8	↓	8	↓	8	↓
9	↓	9	↓	9	↓
10	↓	10	↓	10	↓
11	↓	11	↓	11	↓
12	↓	12	↓	12	↓
13	↓	13	↓	13	↓
14	↓	14	↓	14	↓
15	↓	15	↓	15	↓
16	↓	16	↓	16	↓
17	↓	17	↓	17	↓
18	↓	18	↓	18	↓
19	↓	19	↓	19	↓
20	↓	20	↓	20	↓
21	↓	21	↓	21	↓
22	↓	22	↓	22	↓
23	↓	23	↓	23	↓
24	↓	24	↓	24	↓
25	↓	25	↓	25	↓

Not d
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18

N. of d
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

N of d
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

#167	42' Spillway Floor	#168	Floor	#169	Anchor Holes	4 cts.
Sta	Date	Sta	Date	Sta	Date	Date
6+70	Jan 27	6+74	Jan 27	6+78	Jan 27	Jan 27
1	↓	1	↓	1	↓	11
2	↓	2	↓	2	↓	12
3	↓	3	↓	3	↓	to
4	↓	4	↓	4	↓	Feb 9
5	↓	5	↓	5	↓	19
6	↓	6	↓	6	↓	20
7	↓	7	↓	7	↓	to
8	↓	8	↓	8	↓	Feb 12
9	↓	9	↓	9	↓	24
10	↓	10	↓	10	↓	to
11	↓	11	↓	11	↓	Feb 7
12	↓	12	↓	12	↓	19
13	↓	13	↓	13	↓	20
14	↓	14	↓	14	↓	to
15	↓	15	↓	15	↓	Feb 9
16	↓	16	↓	16	↓	24
17	↓	17	↓	17	↓	to
18	↓	18	↓	18	↓	Feb 9
19	↓	19	↓	19	↓	24
20	↓	20	↓	20	↓	to
21	↓	21	↓	21	↓	Feb 9
22	↓	22	↓	22	↓	24
23	↓	23	↓	23	↓	to
24	↓	24	↓	24	↓	Feb 9
25	↓	25	↓	25	↓	24

Not d
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

N of d
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

N of d
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24

42" Spillway Floor Anchor Hobs. 4' hrs

42" Spillway Floor Anchor Hobs. 4' hrs

Sta #170	Date	Sta #171	Date	Sta #172	Date
6+82		6+86		6+89	
S. of ϕ	Jan 27 ✓	S. of ϕ	Jan 27 ✓	S. of ϕ	Jan 27 ✓
9 ✓		7 ✓		4 ✓	
10		8 ✓		5 ✓	
to Feb 9 ✓		to Feb 9 ✓		7 ✓	Jan 30 ✓
17 ✓		17 ✓		8 ✓	
18 ✓		18 ✓		to Feb 9 ✓	
to Feb 12 ✓		to Feb 12 ✓		15 ✓	
24 ✓		24 ✓		16 ✓	
				to Feb 12 ✓	
				24 ✓	

Sta #173	Date	Sta #174	Date	Sta #175	Date
6+99		6+97		7+01	
S. of ϕ	Jan 30 ✓	S. of ϕ	Jan 30 ✓	S. of ϕ	
7 ✓		6 ✓		1	
6 ✓		7 ✓		to Feb 9 ✓	
to Feb 9 ✓		to Feb 9 ✓		12 ✓	
15 ✓		15 ✓		13 ✓	
16 ✓		16 ✓		to Feb 12 ✓	
to Feb 12 ✓		to Feb 12 ✓		24 ✓	
24 ✓		24 ✓			

N. of ϕ	No ϕ	No ϕ
1	1	1
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
21		
22		
24		

N. of ϕ	No ϕ	No ϕ
1	1	1
16		
17		
21		
22		
24		

Spillway Floor Anchor Holes.

Sta.	Date	Sta.	Date	Sta.	Date
7404 #176 S of ϕ		7408 #177 S of ϕ		7412 #178 S of ϕ	
1		1			
to		to			
6	Feb 6 ✓	6	Feb 6 ✓		
7		7			
to	Feb 9 ✓	to	Feb 9 ✓		
12		12			
13		13			
to	Feb 16 ✓	to	Feb 16 ✓		
24		24			
Not ϕ		Not ϕ		Not ϕ	
1		1			
to		to			
24	Feb 6 ✓	24	Feb 6 ✓		

Sutoff 740 to 7412

Spillway Floor Anchor Holes.

Sta.	Date	Sta.	Date	Sta.	Date
7416 #178 S of ϕ		7420 #179 S of ϕ		7424 #180 S of ϕ	
1		1		1	
to		to		to	
1	Feb 26 ✓	to	Feb 26 ✓	1	Feb 26 ✓
to		9		9	
14		10		10	
15		to	Feb 17 ✓	to	Feb 17 ✓
to	Feb 16 ✓	24		24	
24		Not ϕ		Not ϕ	
Not ϕ		Not ϕ		Not ϕ	
1		1		1	
to		to		to	
5	Feb 28 ✓	to	Feb 28 ✓	to	Feb 28 ✓
6		5		5	
6 to 13	Mar 1 ✓	6 to 13	Mar 1 ✓	6 to 13	Mar 1 ✓
14		14		14	
to	Mar 2 ✓	to	Mar 2 ✓	to	Mar 2 ✓
24		24		24	

Sta	Date	Sta	Date	Sta	Date	Sta	Date
#181		#182		#183		#184	
7428		7432		7435		7439	
S of ϕ		S of ϕ		S of ϕ		S of ϕ	

1		1		1		1	
to	Feb 26 ✓	to	Feb 26 ✓	to	Feb 26 ✓	to	Feb 26 ✓
9		9		9		9	
10		10		10		10	
to	Feb 17 ✓	to	Feb 17 ✓	to	Feb 17 ✓	to	Feb 17 ✓
24		24		24		24	

N of ϕ		N of ϕ		N of ϕ		N of ϕ	
-------------	--	-------------	--	-------------	--	-------------	--

1		1		1		1	
to	Feb 28 ✓	to	Feb 28 ✓	to	Feb 28 ✓	to	Feb 28 ✓
5		5		5		5	
6	Mar 1 ✓	6	Mar 1 ✓	6	Mar 1 ✓	6	Mar 1 ✓
to		to		to		to	
13		13		13		13	
14		14		14		14	
to	Mar 2 ✓	to	Mar 2 ✓	to	Mar 2 ✓	to	Mar 2 ✓
24		24		24		24	

1000718

South Side Wall Anchor Holes.

Sta. #	Date Depth.	Sta. #	Date Depth.	Sta. #	Date
Number 1 1/2 x 5 1/2"	42"	Number 1 1/2 x 5 1/2"	42"	Number 1 1/2 x 5 1/2"	42"
5117	Dec 23	5123	Dec 23	5129	Dec 23
1.		1		1	
		2.		2.	
				3.	
				4.	
				5.	

Sou. Side Wall		Anchor Holes		6' ctrs.	
Sta	Date	Sta	Date	Sta	Date
Number	Depth		Depth		Depth
5+35	42"	5+41	42"	5+47	42"
1'A+5'6"		1"□x4'0"		1"□x4'0"	
1		1		1	
2		2		2	
3		3		3	
4		4		4	
5		5		5	
6		6		6	
7		7		7	
8		8		8	
9		9			

see Jan 6 for steel

see 23
7-11/16

Jan 4

Jan 5
Jan 4
Total 13

Note

used
40-14 x 5'6"

Sou. Side Wall		Anchor Holes		6' ctrs.	
Sta	Date	Sta	Date	Sta	Date
Number	Depth		Depth		Depth
5+53	42"	5+59	42"	5+65	42"
1"□x4'0"		1"□x4'0"		1"□x4'0"	
1		1		1	
2		2		2	
3		3		3	
4		4		4	
5		5		5	
6		6		6	
7		7			
8		8			
9		9			

11-5/16 x 40

2-5/8 x 40/16"

Jan 5
Total 24

42" Drill Holes 1" #x 40 Anchors

42" S.W. Side Wall Anchor Holes - 6' cts

Sta.	Sta.	Sta.
5+71	5+77	5+84
1" #x 40"	1" #x 40"	1" #x 40"
1	1	1
2	2	2
3	3	3
4	4	4
5	5	5
6	6	6

42" $\frac{5}{8}$ " x 40" $\frac{5}{8}$ "
 13- $\frac{5}{8}$ " x 36-6"
 26- $\frac{5}{8}$ " x 40-0"
 Jan 6

(spacing)
 42"
 Jan 6
 4" tile to here.

26
 29
 50

Vertical Steel List Beginning at Sta 5+71

11- $\frac{5}{8}$ " # x 40	} Jan 6
1 " 39'-6"	
1 " 37'-11"	
13 " 36'-6"	
2- " 36'-0"	
2- " 35'-6"	
2- 35'-0"	
2- 34'-6"	
2- 34'-0"	

42" S.W. Side Wall Anchor Holes

Sta.	Sta.	Sta.
5+90	5+96	6+02
1" #x 40"	1" #x 40"	1" #x 40"
1	1	1
2	2	2
3	3	3
4	4	4
5	5	5
6	6	6

42- 1" #x 40" Anch. Bars.
 Jan 6
 Total 99
 to here.

Vertical Steel list Continued from Sta 5+71 to Sta 6+10

2- $\frac{5}{8}$ " # x 33'-6"	} Saw 10
2 " 33'-0"	
3 " 32'-6"	
2 " 32'-0"	
2 " 31'-6"	

Extra

1- $\frac{5}{8}$ " # x 25'-0"
1- $\frac{5}{8}$ " # x 30'-0"
1- $\frac{5}{8}$ " # x 35'-0"

Horizontal Steel.

24- $\frac{5}{8}$ " x 40	} extra
1- $\frac{5}{8}$ " x 22"	
1- $\frac{5}{8}$ " x 10 1/2	

42° Drill Holes: 1" ϕ x 9'0" Anchors.

So. Side Wall Anchor Holes. 6' ctr

Sta	Date	Sta	Date	Sta	Date
6+08		6+14		6+20	
1	Jan 6 1924	1		1	
2		2		2	
3		3	Jan 9	3	Jan 9
4		4		4	
5 ✓		5		5	Jan 24

So. Side Wall Anchor Holes

Sta	Date	Sta	Date	Sta	Date
6+26		6+32		6+38	
1		1		1	
2		2		2	
3	Jan 24 ✓	3	Jan 24 ✓	3	Jan 24 ✓
4		4		4	
5 ✓		5		5	

Jan 10 Sta 5+10.
5/8" ϕ Vertical Steel.

2-36-0	Extra
2-35-6	1-5/8" ϕ x 25
2-35-0	1-5/8" ϕ x 30
2-34-6	1-5/8" ϕ x 25
2-34-0	
2-33-6	
2-33-0	
3-32-6	
2-32-0	
2-31-6	

Nov 22 - 40'0"

6+44	6+50	6+56
1	1	1
2	2	2
3	3	3
4	4	4
6+62	6+68	6+74
1	1	1
to Feb 7 ✓	to Feb 7 ✓	to Feb 8 ✓
4	4	4

South Side Wall.


Sta	Date	Sta	Date	Sta	Date
6+80		6+86		6+92	
1		1		1	
to	Feb 8 ✓	to	Feb 8 ✓	to	Feb 8 ✓
4		4		4	

7+16		7+22		7+28	
1		1		1	
to	Feb 16 ✓	to	Feb 16 ✓	to	Feb 16 ✓
4		4		4	

South Side Wall

Sta.	Date.	Sta.	Date.	Sta.	Date.
6+98		7+04		7+10	
1		1		1	
to	Feb 9 ✓	to	Feb 9 ✓	to	Feb 16 ✓
4		4		4	

7+34		7+40	
1		1	
to	Feb 17 ✓	to	Feb 17 ✓
4		4	



65

North Side Wall

Sta.	Date	Sta.	Date	Sta.	Date
7+40		7+34		7+28	
1	} Feb 26 ✓	1	} Feb 26 ✓	1	} Feb 26 ✓
2		2		2	
3	} Jan 30 ✓	3	} Jan 30 ✓	3	} Jan 30 ✓
4		4		4	
	Jan 30				

North Side Wall

Sta.	Date	Sta.	Date	Sta.	Date
7+20		7+16		7+10	
1	} Feb 26 ✓	1	} Feb 26 ✓	1	} Feb 26 ✓
2		2		2	
3	} Jan 30 ✓	3	} Febr ✓	3	} Febr ✓
4		4		4	

North Side Wall.

Sta. Date Sta. Date Sta. Date

7+04

6+98

6+92

1 }
2 } Feb 2 ✓
3 }
4 }

1 }
2 } Feb 2 ✓
3 }
4 }


1 }
2 } Feb 2 ✓
3 }
4 }

North Side Wall.


Sta. Date Sta. Date Sta. Date


6+86


1 }
2 } Feb 2 ✓
3 }
4 }



69









18857.18

72





Mar 5, 1934

South Tide Wall

Forms 700 ft

1- Carpenter Foreman

1- " Helper


1- Laborers

1- Finisher

1- General Foreman } go to

2- Laborers

3.6
cu yd per
panel



Batch Measure
Grout Mix (Mortar) 1:2

5 sx cement

1040# Sand.

Yield .4 cu yd.

$$\text{Absolute Volume} = \frac{\text{Weight}}{\text{Sg} \times 62\frac{1}{2}}$$

28 Day Concrete Estimate

$$S_{28} = S_7 + 30 \sqrt{S_7}$$

Special Mix 1:2:5

6 sx cement

1250# Sand

850# 2 1/2" Rock

970# 1 1/2" Rock

770# 3/4" Rock

Yield = 1.1 plus.

Absolute Volume
1 sx cement

$$= \frac{94}{3.25 \times 62\frac{1}{2}} = \frac{1.5}{27} = .02$$

$$= \frac{1.1}{1.12}$$

Thin Pressure Grout

Cement & Water only

5 sx cement

35 gals water

= 7 cu ft. Grout.

Use 100# per sq. in.

Grout Tank Capacities -

2'-9" = 7 cu ft. =

2'-0" = 6 " "

1'-8" = 5 " "

1'-4" = 4 " "

1'-0" = 3 " "

8" = 2 " "

4" = 1 " "

0" = 0 " "

1030
770
260%

* Grout Pipes to be set 79
in each patch and
pressure grouted at rock.

Location of Tunnel Lining Repairs				First * Repair Date 1933	Tunnel Lining Repairs. Remarks.
No (plotted)	Sta to Sta	Size	Location		
✓ ①	6+00 6+16	1x16	N side wall 10' above invert	Dec 15	set 1" pipe for drain (to be capped)
✓ ②	6+27 [Ⓢ]	8x8	S side wall 7' above invert	Jan 81	* cut out to 3" behind steel, place drain pipes.
✓ ③	4+70	4x15 [?]	N side wall	Dec 15	Rock Pocket. (two) small patches.
✓ ④	3+38	3x3	N side wall 8' above invert	Dec 15	Rock Pocket (Requires 1" Drain pipe & cap)
✓ ⑤	4+00±	2x3	N side wall at invert	Dec 15	Rock Pocket
✓ ⑥	1+62 1+67	7x-	S. side of invert		Grout raised Floor. (Repair summer 1934)
✓ ⑦	1+98	18x7½	N. side of invert	Dec 13	Seamed Floor. (removed entire slab)
✓ ②a	6+27	3x3	N side wall at invert	Dec 15	Rock Pocket. (Requires 1" Drain pipe & cap)
✓ 9	10+00± [Ⓢ]	4x6	N side of & at Crown Near spring line to crown	Dec 22	Rock Pocket. cut out to 3" behind steel.
✓ 10	10+00±	1x6±	S. side wall	Dec 22	Rock Pocket.

1+023 3+38 9+00 Small
seepage hole. on side walls.

* No compressor on job for this work
Probably did not remove sufficient material
Drill 2½ to 3" holes & set 2" pipe
with cap in oakum & cement.
for Grouting in 1934

Total Grout Pipes to be set = 33±

Batch Measures

1:2⁶:5 Mass Concrete. (600# conc)

✓ 55x Cement Not over 4" slump.

✓ 1250# Sand

✓ 860# 2¹/₂" Rock 1600# per cu ft

970# 1¹/₂" Rock minimum

770# 3/4" Rock Test up to 2440

Yield
1.1 cu. yd.

1:2:4 Regular. 2000# conc. Min

65x Cement Use any slump to fit

1250# Sand the work for workability.

1340# 1¹/₂" Rock Tests up to 2880

1030# 3/4" Rock

Yield
.99 cu. yd.

1:2:4 Modified 2000# conc. Min

75x cement 3" Slump for 6' Sections

1250# Sand 8" to 9" Slump in 18" wall

1340# 1¹/₂" Rock

1030# 3/4" Rock

Yield
1.03 cu. yd.

Lap Steel 40 diameters

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.

ROADWAY 14 FEET WIDE. SIDE SLOPES 1 $\frac{1}{2}$ TO 1.

FOR SINGLE TRACK EMBANKMENT.

	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	
0	7.0	7.2	7.3	7.5	7.6	7.8	7.9	8.1	8.2	8.4	0
1	8.5	8.7	8.8	9.0	9.1	9.3	9.4	9.6	9.7	9.9	1
2	10.0	10.2	10.3	10.5	10.6	10.8	10.9	11.1	11.2	11.4	2
3	11.5	11.7	11.8	12.0	12.1	12.3	12.4	12.6	12.7	12.9	3
4	13.0	13.2	13.3	13.5	13.6	13.8	13.9	14.1	14.2	14.4	4
5	14.5	14.7	14.8	15.0	15.1	15.3	15.4	15.6	15.7	15.9	5
6	16.0	16.2	16.3	16.5	16.6	16.8	16.9	17.1	17.2	17.4	6
7	17.5	17.7	17.8	18.0	18.1	18.3	18.4	18.6	18.7	18.9	7
8	19.0	19.2	19.3	19.5	19.6	19.8	19.9	20.1	20.2	20.4	8
9	20.5	20.7	20.8	21.0	21.1	21.3	21.4	21.6	21.7	21.9	9
10	22.0	22.2	22.3	22.5	22.6	22.8	22.9	23.1	23.2	23.4	10
11	23.5	23.7	23.8	24.0	24.1	24.3	24.4	24.6	24.7	24.9	11
12	25.0	25.2	25.3	25.5	25.6	25.8	25.9	26.1	26.2	26.4	12
13	26.5	26.7	26.8	27.0	27.1	27.3	27.4	27.6	27.7	27.9	13
14	28.0	28.2	28.3	28.5	28.6	28.8	28.9	29.1	29.2	29.4	14
15	29.5	29.7	29.8	30.0	30.1	30.3	30.4	30.6	30.7	30.9	15
16	31.0	31.2	31.3	31.5	31.6	31.8	31.9	32.1	32.2	32.4	16
17	32.5	32.7	32.8	33.0	33.1	33.3	33.4	33.6	33.7	33.9	17
18	34.0	34.2	34.3	34.5	34.6	34.8	34.9	35.1	35.2	35.4	18
19	35.5	35.7	35.8	36.0	36.1	36.3	36.4	36.6	36.7	36.9	19
20	37.0	37.2	37.3	37.5	37.6	37.8	37.9	38.1	38.2	38.4	20
21	38.5	38.7	38.8	39.0	39.1	39.3	39.4	39.6	39.7	39.9	21
22	40.0	40.2	40.3	40.5	40.6	40.8	40.9	41.1	41.2	41.4	22
23	41.5	41.7	41.8	42.0	42.1	42.3	42.4	42.6	42.7	42.9	23
24	43.0	43.2	43.3	43.5	43.6	43.8	43.9	44.1	44.2	44.4	24
25	44.5	44.7	44.8	45.0	45.1	45.3	45.4	45.6	45.7	45.9	25
26	46.0	46.2	46.3	46.5	46.6	46.8	46.9	47.1	47.2	47.4	26
27	47.5	47.7	47.8	48.0	48.1	48.3	48.4	48.6	48.7	48.9	27
28	49.0	49.2	49.3	49.5	49.6	49.8	49.9	50.1	50.2	50.4	28
29	50.5	50.7	50.8	51.0	51.1	51.3	51.4	51.6	51.7	51.9	29
30	52.0	52.2	52.3	52.5	52.6	52.8	52.9	53.1	53.2	53.4	30
31	53.5	53.7	53.8	54.0	54.1	54.3	54.4	54.6	54.7	54.9	31
32	55.0	55.2	55.3	55.5	55.6	55.8	55.9	56.1	56.2	56.4	32
33	56.5	56.7	56.8	57.0	57.1	57.3	57.4	57.6	57.7	57.9	33
34	58.0	58.2	58.3	58.5	58.6	58.8	58.9	59.1	59.2	59.4	34
35	59.5	59.7	59.8	60.0	60.1	60.3	60.4	60.6	60.7	60.9	35
36	61.0	61.2	61.3	61.5	61.6	61.8	61.9	62.1	62.2	62.4	36

Calculated by Julien A. Hall, M. Am. Soc. C. E.

MADE IN GERMANY.