

W
486

KEUFFEL & ESSER CO.
DRAWING MATERIALS
AND
SURVEYING INSTRUMENTS.
NEW YORK.

CHICAGO. ST. LOUIS. SAN FRANCISCO. MONTREAL.

TABLES FOR EXCAVATIONS AND EMBANKMENTS.

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.

ROADWAY 18 FEET WIDE. SIDE SLOPES 1 TO 1.

FOR SINGLE TRACK EXCAVATION.

"Copyright, 1895, by Keuffel & Esser Co."

	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	
0	9.0	9.1	9.2	9.3	9.4	9.5	9.6	9.7	9.8	9.9	0
1	10.0	10.1	10.2	10.3	10.4	10.5	10.6	10.7	10.8	10.9	1
2	11.0	11.1	11.2	11.3	11.4	11.5	11.6	11.7	11.8	11.9	2
3	12.0	12.1	12.2	12.3	12.4	12.5	12.6	12.7	12.8	12.9	3
4	13.0	13.1	13.2	13.3	13.4	13.5	13.6	13.7	13.8	13.9	4
5	14.0	14.1	14.2	14.3	14.4	14.5	14.6	14.7	14.8	14.9	5
6	15.0	15.1	15.2	15.3	15.4	15.5	15.6	15.7	15.8	15.9	6
7	16.0	16.1	16.2	16.3	16.4	16.5	16.6	16.7	16.8	16.9	7
8	17.0	17.1	17.2	17.3	17.4	17.5	17.6	17.7	17.8	17.9	8
9	18.0	18.1	18.2	18.3	18.4	18.5	18.6	18.7	18.8	18.9	9
10	19.0	19.1	19.2	19.3	19.4	19.5	19.6	19.7	19.8	19.9	10
11	20.0	20.1	20.2	20.3	20.4	20.5	20.6	20.7	20.8	20.9	11
12	21.0	21.1	21.2	21.3	21.4	21.5	21.6	21.7	21.8	21.9	12
13	22.0	22.1	22.2	22.3	22.4	22.5	22.6	22.7	22.8	22.9	13
14	23.0	23.1	23.2	23.3	23.4	23.5	23.6	23.7	23.8	23.9	14
15	24.0	24.1	24.2	24.3	24.4	24.5	24.6	24.7	24.8	24.9	15
16	25.0	25.1	25.2	25.3	25.4	25.5	25.6	25.7	25.8	25.9	16
17	26.0	26.1	26.2	26.3	26.4	26.5	26.6	26.7	26.8	26.9	17
18	27.0	27.1	27.2	27.3	27.4	27.5	27.6	27.7	27.8	27.9	18
19	28.0	28.1	28.2	28.3	28.4	28.5	28.6	28.7	28.8	28.9	19
20	29.0	29.1	29.2	29.3	29.4	29.5	29.6	29.7	29.8	29.9	20
21	30.0	30.1	30.2	30.3	30.4	30.5	30.6	30.7	30.8	30.9	21
22	31.0	31.1	31.2	31.3	31.4	31.5	31.6	31.7	31.8	31.9	22
23	32.0	32.1	32.2	32.3	32.4	32.5	32.6	32.7	32.8	32.9	23
24	33.0	33.1	33.2	33.3	33.4	33.5	33.6	33.7	33.8	33.9	24
25	34.0	34.1	34.2	34.3	34.4	34.5	34.6	34.7	34.8	34.9	25
26	35.0	35.1	35.2	35.3	35.4	35.5	35.6	35.7	35.8	35.9	26
27	36.0	36.1	36.2	36.3	36.4	36.5	36.6	36.7	36.8	36.9	27
28	37.0	37.1	37.2	37.3	37.4	37.5	37.6	37.7	37.8	37.9	28
29	38.0	38.1	38.2	38.3	38.4	38.5	38.6	38.7	38.8	38.9	29
30	39.0	39.1	39.2	39.3	39.4	39.5	39.6	39.7	39.8	39.9	30
31	40.0	40.1	40.2	40.3	40.4	40.5	40.6	40.7	40.8	40.9	31
32	41.0	41.1	41.2	41.3	41.4	41.5	41.6	41.7	41.8	41.9	32
33	42.0	42.1	42.2	42.3	42.4	42.5	42.6	42.7	42.8	42.9	33
34	43.0	43.1	43.2	43.3	43.4	43.5	43.6	43.7	43.8	43.9	34
35	44.0	44.1	44.2	44.3	44.4	44.5	44.6	44.7	44.8	44.9	35
36	45.0	45.1	45.2	45.3	45.4	45.5	45.6	45.7	45.8	45.9	36

Calculated by Julien A. Hall, M. Am. Soc. C. E.

12/7/34 - 2/5/35

486

Van Seggern, Insp. Concrete

Tunnel Inner Lining 1-27
78-80

Plank 28-77

Note Strapping

48 hrs for crown forms

40 hrs for forms at Spr. line

24 hrs for invert forms

Plug Star 1+01 to 1+31

80'	1st Section	Dates	1+31 to 2+11	Bot. 1/2
70'	"	"	1+31 to 2+02	Top 1/2
50'	2nd Section		2+11 to 2+91	Bot. 1/2
"	"		2+02 to 2+73	Top Ring
56'	3rd Section		2+91 to 3+47	Bot. 1/2
"	"	Jan. 12	2+73 to 3+43	Top Ring
74'	4th Section	Jan 12	3+47 to 4+20.95	Bot. 1/2
"	"	19	3+43 to 4+13	Top Ring
5th Sect.		Jan 16	4+20.95 to 5+00	Bot. 1/2
5th Sec.		Same 24	4+13 to 4+79	Top Ring

✓
Dec 17, 1934 #3 12⁰⁰ to 8⁰⁰ a.m.

Tunnel Plug

Sta to

Elev to Elev



500 sy = $\frac{249}{250}$ 25x Balder

Date = 2 5x waste

6th Sec.	Date	Sta	Work
6th Sec.	Jan 23	Sta 5+00 to 5+61	Invert
6th Sec.	Jan 26	Sta 4+13 to 4+79	Crown
8th Jan	Jan 26	Sta 5+61 to 6+33	Invert
7th Sec	Jan 28-29	Sta 4+79 to 5+54	Crown
8th Sec	Jan 31	Sta 6+33 to 7+00	Invert
8th Sec	Feb.	Sta 5+54 to 6+33	Crown

✓
Dec 17, 1934 #3 Shift 12⁰⁰ to 6⁰⁰ p.m.

Concrete care to 7⁰⁰

2- 25x Mixers & plant

2- Trucks

1- Rex Pumpcrete pipes

1- Foreman

1- Mixerman

6- Laborers. 2 Sand 3 Rock 1 Cement

2- Truck Drivers

6- Laborers on Conc. pump

1- Mechanic

2- Laborers placing conc.

1- Carpenter

2- Cleanup laborer

1- Hopper laborer

Dec 15, 1934 #3

Tunnel Lining

363 Sx Cement

Sta 1+31 to 2+11 = 80'

1, 2, 3 Lifts complete

to 1' below spr. line.

Dec 16, 1934 #3

2 Sx Men

2 Tractors

1 Rex Ore pump

1 Foreman

1 Mixerman

2 Tractor Drivers

9 Laborers 2 Sand 5 Rock 2 Cement

8 Labors of pump

1 Mechanic

placing

1 Foreman

3 Laborers

Clean up

1 Carpenter

7 Laborer

Dec. 19, 1934 #3

Tunnel Plug

Forms. 7 hrs.

1- Foreman

1- Carpenter

4- Laborers

Dec 20, 1934 #3 Shift

Tunnel Lining 12⁰⁰ to 8⁰⁰ = 7 hrs

Forms

1- Foreman

1- Carpenter

3- Laborer

~~Drilling & Blasting~~

3 Laborers

Drilling Anchors

1 Compressor

1 Driller

to 4+40
New Sta 4+00
Sand Blasting
1- Mechanic
2- Laborer

see Drain on Small
above spr. line use care
in placing 2" pipe.
Drilling Drain Holes
in Invert.

1- Comp & Outfit

Plant

1- Laborer

1- Mechanic

Dec. 21, 1934 #3

Tunnel Lining

Forms

1 - Foreman

2 - Carpenters

2 - Laborers

Sand Blasting

1 - Compressor + outfit

1 - Foreman

1 - Mechanic

2 - Laborers

Dec 22, 1934 #3

midnight to 8am

Tunnel Plug last lift

Concrete

2 - 20x mixers & plant

2 - Trucks

1 - Conc Pump

1 - Foreman

1 - Mixerman

1 - Hopperman

8 Laborers 3 Rock 2 Sand 2 Cement

2 - Truck Drivers

4 - Laborers at Pump

1 - Mechanic

4 - Laborers placing Conc

421 5x Cement

3 5x gravel incl.

2" Pipe ?

Trial pipe ?

421

9

412

30

382

1:2:3


1:2:4

Dec. 22, 1934 # 3


materials to form

Cross Section Trail Pipes & connections

upstream
↑



on Face of Bulkhead



✓
Dec 23, 1934

5

3 Shift material to form

Forms for arch ring



1- Foreman

2- Carpenters

3- Laborers (3)

Drilling Form Anchors

1- Laborer & Elec. Drill.



W =

M =

f = $\frac{M}{5}$

125 6
 Dec 26, 1934 midnite to
 8 a.m.

Tunnel Lining

Sand Blasting Sta 5+60 to

1 - Compressor & Outfit.

1 - Foreman

1 - Mechanic

3 - Laborers.

26 ✓ #3
Dec. 27, 1934

#1 midiate to Sam.

Tunnel Lining

Concrete

2 - 25x Mixers

2 - Trucks

1 - Concrete Pump

1 - Foreman

1 - Mixer man

9 B-Laborers. Cement ² Rock ⁴ Sand ²
1 Hopper man.

2 - Truck Drivers

3 - Laborer at Pump

4 Laborers. Placing

2 - Laborer Placing

496 sq cement.

Sta 2+11 to 2+91

Invert finished upstream end of next
Lift started So. Sta lift to 2+91

26 ✓ #3
Dec. 27, 1934 midiate to Sam


Tunnel Lining

Forms

4 Carpenters

4 0 Helpers

- Laborers



1' below
Spr. line.

Dec. 27, 1934 #3.

Tunnel Lining
Concrete.

2 - 25x mixers

2 - Trucks

1 - Conc Pump

1 - Foreman

1 - Mixerman

8 - Laborers. ² Cement ² Sand ³ Rocks.
1 - Hopper.

2 - Truck Drivers

4 - Laborers at Pump

¹⁰ ~~9~~ Laborers placing conc.

2 - Laborer tapping forms.

200 Sx. Cement.

10 Sx. Rejected

210 Sx. Total ²⁺⁰²

Sta 1+31 to 2+11 from Sp. Line to Sta pt.

2 a.m. to pipe charge to fill crown

Sta 1+31 to 1+50 last load from mixer shortly after 4 a.m.

Dec 27, 1934 #3.


Tunnel Lining
Forms.

3 - Carpenters.

#

Reinf Steel.

2 - Steelworkers.



✓
Dec 28, 1994 #3
(Dec 29, #1)
Tunnel Lining midnote to bottom


Forms:

- 1 - Foreman
 - 2 - Carpenters
 - 2 - Laborers
- Clean up.
- 4 - Laborers

Mem. 2 - 45x Batches in
mixer cement damp.

3422 1 1/2" rock sample
from stock pile M.H. Gr. Co.
grading too fine

3423 1 1/2" rock sample
from stock pile M.H. Gr. Co.



✓
Dec. 29, 1934 #3 midnite to
Tunnel Lining = Dec. 30
Evening.

Conc. 7 1/2 hrs.

2- 750 Mixer

1- Truck

1- Conc Pump

1- Foreman

1- Mixerman

3- Laborers. Cement Sand Rock

1- Truck Driver

4- Laborers at Pump.

2- Laborers. Placing Conc.

3- Laborers Tapping Forms.

2- Laborers Cleanup.

Sta 1460 to 2+01 on crown
Start 12⁰⁰
Finished 7³⁰

244 Sx. cement

45x wasted disconnecting joints of pipe
45x in pipe

✓
Dec. 29, 1934

Tunnel Lining

Forms

2- Carpenters

244 Sx total #3

24 Sx cont. from #2

268 Sx Total.

8 Sx wasted from pipes

260 Sx Net.

244
24

268

236
24

260

Dec 29 = Dec. 30

Sunday midnite to 8am.

Dec. 31

Monday off duty

Jan 1

Tues off duty.

Jan. 2

changed #3 to #1 midnite to 8am.

Jan 2, 1934

1 Shift midnite to 8 a.m.

Forms Sta 2+91 to ~~3+47~~
3+47

1- Foreman

2- Carpenters

4 " Helpers

3+47
2+91
56
15
280
56
840 sx

Delay No cement.

840 sx required

500 sx on 1st order.

100

100

Jan 3, 1934 midnite to 8 a.m.

Tunnel Lining

Invert Sta 2+91 to 3+47 = 56'

Concrete. Start 12 m to.

2- 25x mixers & plant.

2- Trucks. 1- Conc. Pump.

1- Foreman

1- Mixer man

9 Laborers 2 Cement ⁴ ²
Rocks Sand.
1- 1 hopper

2- Track Drivers

4 Labor at Pump

4 Laborers 1- Finisher Placing

496 5x cement

+ 6⁰⁰ Fresh cement
changed to

Mix 25x cement

25x cement

465 Sand

470 Sand = 235

544 1/2

540 = 270

181 pea
1190

180 pea = 180
1190

✓
Jan 3, 1934 midnite to 8am

Tunnel Lining

Forms.

2 Carpenters

3 - " Helpers.

Drilling Anchor Holes.

1 - Compressor

1 - Laborer.

Sidewall Mix

25x cement.

used ~~amount~~

490 # Sand = 275 490 = 275

540 # 1 1/2" = 280 520 = 260

150 # pea = 150 180 150

1190
650
540

1190
670
520

✓ #1
Jan 4, 1934 midnite to 8am

Tunnel lining Sta 2+02 to 2+73

Spr. line to 13' = 71 feet.
5x10=70

Forms & Cleanup.

1 Foreman

2 - Carpenter

Laborers. 2-2-1-

placing cone delivery pipe

1200 to. Entire crew.

Jan 5, 1935 #1

midnite to 8 a.m.

Tunnel Lining

Forms, Clean Up & Pipe Changes

1 - Foreman

2 - Carpenters

4 - Laborers

Sta. 2+02 to 2+73 for Crown.

13
✓ Jan 6, 1934 Sunday

off Duty

Jan 7, 1934 midnite to 8 a.m.

Tunnel Lining

Clean Up Sta 4+00 to 5+00

1 - Foreman

3 - Laborers

1 - Truck

Jan 8, 1935

#1 Midnite to 8am

Tunnel Lining

Forms. Invert. 3+47 to 4+20. 95 = 74'

1- Foreman

2- Carpenters

4- Laborers.

Jan 9, 1934

#1 Shift Midnite to 8a.m.

Forms.

1- Foreman

2- Carpenters

4- Laborers.

✓
Jan. 10, 1935

#1

Tunnel Lining

Forms Sta 2+73 to 3+43 = 70

1 Foreman

3 Carpenters

34 Laborers

✓
Jan 11, 1935

#1

Tunnel Lining

Forms & Clean Up

1 Foreman

7 Carpenters

4 Laborers

29 bundles shipped out.

450 sq cement shipped in #1 Shift.

256

500 sq

256 on trade #1 shift

244 on trade #2 shift

Jan 12, 1935 #1

Midnite to 8 a.m.

No work. Showers

Jan 13, 1935 Sunday

16

Jan 14, 1935 #1 Shift

Midnite to 8 a.m.

Tunnel Lining

Stripping

1 - Foreman

2 - Carpenters

7 - " Helpers

Clean Up

2 - Laborers

Jan. 15, 1935 #1

Midnite to 8 a.m.


Tunnel Lining Sta 4+21 to 5+00

Forms

1- Foreman

2- Carpenters

4- Laborers



Jan 16, 1935 #1

Midnite to 8 a.m.

Tunnel Lining

Stripping Lament

1- Foreman

2- Carpenters

4- Laborers

Jan 17, 1935 #1

Tunnel Lining

Concrete 1200 to 500 = 5

1- Foreman

1- Mixerman

Laborers 1-Hyp 2-con 3-S 4-R

2- Track Drivers

4- Laborers at Pump

5- Laborers

Sta 4+2095 to 500 Invest

For Shifts
Jan 16 Jan 17

Total 1401 Sx. cement #2 #3 #1

Test Cylinders # 3426-27-28

Jan 17, 1935 #1

Tunnel Lining

Forms Crown Sta 3+43

2- Carpenters to 4+15
72

4- " Helpers 2 hrs.

500 to 700 = 2 hrs

4 hrs

Jan 18, 1935

#1 Midnite to 8 a.m.

Tunnel Lining

Concrete 12⁰⁰ to 5⁰⁰ = 5 hrs.

2 - 2^{1/2} mixer 2 - Tr. 1 - Pump

1 - Foreman

1 - Mixerman

Lab. 1 - H. 2 C 4 S - 9 R.

2 - Truck Drivers

4 - Laborers at pump.

6 Laborers placing concrete

631 Sta 3+43 to 4+13 = 70'

Sx Cement

22
55
110
132 = 12'

Jan 18, 1935

#1 Midnite to 8 a.m.

Forms & Clean up

2 Carpenters

2 - Laborers 1 -

Jan 19, 1935

#1 Midnite to 8 a.m.

Tunnel Lining

Clean Up

1- Foreman

2- Carpenters

4- " Helpers

20
Jan 20, 1935

Sunday

No Work on #1 Shift

Jan 21, 1935

#1 Midnite to 8 a.m.

Forms Invert

1- Foreman

2- Carpenters

4- " Helpers

Sta. 5+00 to Sta 5+61

450 sq cement.

500 " "

950

" " Delivered.

950

500

1450

93

1543

Jan 22, 1935

4-1 Shift Medante to Sun.

500

450

950. 87 cement delivered.

unloaded by machine

Forms for Arch

1- Foreman

2- Carpenters

3- " Helpers

Caulking seams

1- laborer

2" Rock Sample # 3430

pen 4 # 3429

Jan 23, 1935 #1 Medante to Sun.

Tunnel Lining Sta 5200 to 5261

Concrete 1200 to 300 = 3 hrs

2- 25' mixers - 2 Trucks - 1- C. Pump.

1- Foreman

1- Mixer man

10 Lab. 1-H. 2-C. 3-S. 4-R.

2- Truck Drivers

4 Laborers at Pump.

6- Laborers Placing

1033 5x cement for #2-3-1 Shifts

12
1021

wasted.

4.5x at mixer

6.5x on truck

2.5x at pump

18.5x

Comm. Forms

1- Foreman 4 hrs. Sta 4+13

2- Carpenters 7 hrs. to Sta 4+79
66 feet

3- " Helpers 7 hrs

1- " 4 hrs

870.5
2110.5

Jan 24, 1935

#1 Shift Midnite to 8 a.m.

Tunnel Lining

Crown Forms Sta 4+13 to 4+79

1 - Foreman

1 - Carpenter

1 - Laborer

500 sq cement delivered at midnite

Steel

2 Steel men 2 1/2 hrs

Jan 25, 1935 #1 Shift

Tunnel Lining 12⁰⁰ to 1⁰⁰ = 1 hr.

Reinf. Steel Invert 5+61 to 6+52

5+61
79

1 - Foreman

8 - Steel workers

1 - Truck & Driver

Forms 12⁰⁰ to

1 - Foreman

2 - Carpenters

3 # - " Helpers

✓
Jan. 26, 1935 #1 Shift
Midnite to 8 a.m.

Tunnel lining $5461 \frac{72}{72} 46133 = 72'$

Invert Forms 7 hrs.

- 1- Foreman
- 2- Carpenters
- 2- " Helpers

✓
Jan 27 Sunday off duty

Jan 28 1935

#1 Midnite to 8 a.m.

Forms & pipe

Sta 4+79 to 75
5+54 = 75

- 1- Foreman
- 2- Carpenters
- 2- " Helpers

1000 sq. cement delivered

Jan 27 #3 & Jan 28 #1

Jan 29, 1934 on duty

#1 Shift Midnite to 8 a.m.

Tunnel Lining

No work.

Rock Samples.

3431 - 32. - 33 - 34

(#1 #2 + 3) per

1 1/2" rock

24
Jan 30, 1934

#1 Shift Midnite to 8 a.m.

Tunnel Lining Sta. 6+33 to 7+00

Placing Rein Steel 11⁰⁰ to 1⁰⁰ - 2 hrs.

1 - Foreman

2 - Steel workers

1 - Truck Driver

5 - Laborers

Forms. Invert 6+33 to 7+00

1 - Foreman

2 - Carpenters

4 - Laborers

✓
Jan 9, 1935 #1 Shift.

Tunnel Lining

Clean Up

1 - Foreman

2 - Lab.

1 - Truck

Forms

1 # - Carpenters

1500 sy cement delivered

✓
Feb 1, 1935 #1 Shift

Tunnel Lining

Sta 5+52 to 6+28 1/2

Crews Forms

1 - Foreman

2 - Carpenters

4 - " Helpers.

Order Clean Out behind forms.

✓
Feb 2, 1935 #1

Tunnel Lining

Clean up

1- Foreman

1- Carpenter

4- Laborers

26
✓
Feb. 3, 1935 Sunday

off duty

↓
Feb. 4, 1935 #1 Sh. #1

Tunnel Lining

Stripping & Clean Up

1- Fore man

1- Carpenter

4 laborers

Feb. 5, 1935 #1


Tunnel Lining


Arch Forms Sta 6+28 $\frac{1}{2}$ to 7+00


1- Foreman

2- Carpenters


4- " Helpers











An open notebook with two blank, lined pages. The pages are cream-colored with blue horizontal ruling and red vertical margin lines. The right page is numbered 33 in the top right corner. The notebook is bound in the center, and the pages are slightly aged and show some minor blemishes.




















The image shows an open notebook with two facing pages. Both pages are cream-colored and feature blue horizontal ruling lines. Each page is also marked with red vertical lines that create a grid of columns. The right page has the number '59' printed in the top right corner. The notebook's spine is visible on the left side, and the pages appear slightly aged with some minor discoloration and faint smudges.







61





67







64







66









Dec 20, 1904

Observations on test wells

			Water El.	
# 3	112.5	743.1	630.6	to water
# 6	116 28.0 80.0	702.0 ⁸⁰ <u>622</u>	586.0 674.0 622.0	to bottom on 3rd Beam to water
# 1	69.5	663.4	593.9	to water
# 5	101	709	608	to water

Up Stream Toe.

45'
E1 709 Top of Pipe

O Burford.

15'

E1 743.1 Top of Pipe

#6 E 702 Top of Pipe.

3

Beam 700

O Abandoned

2nd Beam.

Beam of 650

#1 O E1 663.4 Top of Pipe

Down Stream Toe.

E of Dam

#5 on scales. Dec 17 #3 slit.

Jan. 10, 1935

2 5/8 cement

460# Sand

180# pea

500# 1 1/2

1140 Total

3
3420

3570

3420

150# diff.

Jan 16, 1934

440 Sand

480 1 1/2

180 pea

1100 Total

Jan 23

476 Sand = 238 ✓

428 2" = 214

286 pea = 143

1190

3

3570

2 5/8 Mix used on Spitway Ext

2 5/8 Cement

#2

Sand 466#

#6

480#

1 1/2 458#

560#

3/4 133#

150#

pea 133#

1190

1190

on scale

#3

10/11/1934

#5

#4

Sand 466

466

1 1/2 635

600

3/4 90

125#

1191

1191

#6

Sand 466

1 1/2 725

#5 on scales. Dec 17 #3 skit.

Jan. 10, 1935

2^{3/4} cement

460[#] Sand

180[#] pea

500[#] 1/2

1140 Total.

3
3420

3570
3420
150[#] diff.

Jan 16, 1934

440 Sand

480 1/2

180 pea

1100 Total

Jan 23

476 Sand = 238^v

428 2" = 214

286 pea = 143

1190
3
3570

2^{3/4} Mix used on Spitway Ext

2^{3/4} Cement

#2
Sand 466[#] 480[#]

1/2 458[#] 560[#]

3/4 133[#] } 150[#]

pea 133[#] }

1190 1190

on sole
#3 -
12,764
#5

#4

Sand 466 466

1/2 635 600 6

3/4 90 125[#] 20

1191 1191

#6

Sand 465

1/2 725

Trial	Tunnel mix	14 gallons.
Mix		
#3	25x Cement ✓	
	465 Sand	233 + 96 = 329
	544 1/2"	(272 on scale) 368
	181 pea	+ 96 = 277
Total	1190	

		Dec. 27
#2	25x cement	25x cement.
	465 Sand	480
	460 1/2"	546 Sand
	265 pea & 3/4"	100 pea.
	1190	544 1/2"

Total

#1	25x cement
	465 Sand
	475 1/2"
	250 pea & 3/4"
	1190

O.V.S. Overtime Cr. 9 days.

Dec. 17, 1934, #3 shift 12:00 to 8 = 8 hrs.

Dec. ~~22~~ Sunday #3 shift 12:00 to 8 = 8 hrs.

Dr.

Dec. 13, 14, 15 - 3 days

cont 474
 484.c
 485.c
 486.c
 487.c

Reference Books.

466 } Or. Cross Sec. + CS for No. 1st.
 467 }

C.M.R.
 4067-28st.

211
 160
 371

DISTANCES FROM CENTER OF ROADWAY FOR CROSS-SECTIONING.

ROADWAY 14 FEET WIDE. SIDE SLOPES 1 1/2 TO 1.

FOR SINGLE TRACK EMBANKMENT.

	0	.1	.2	.3	.4	.5	.6	.7	.8	.9	
0	7.0	7.2	7.3	7.5	7.6	7.8	7.9	8.1	8.2	8.4	0
1	8.5	8.7	8.8	9.0	9.1	9.3	9.4	9.6	9.7	9.9	1
2	10.0	10.2	10.3	10.5	10.6	10.8	10.9	11.1	11.2	11.4	2
3	11.5	11.7	11.8	12.0	12.1	12.3	12.4	12.6	12.7	12.9	3
4	13.0	13.2	13.3	13.5	13.6	13.8	13.9	14.1	14.2	14.4	4
5	14.5	14.7	14.8	15.0	15.1	15.3	15.4	15.6	15.7	15.9	5
6	16.0	16.2	16.3	16.5	16.6	16.8	16.9	17.1	17.2	17.4	6
7	17.5	17.7	17.8	18.0	18.1	18.3	18.4	18.6	18.7	18.9	7
8	19.0	19.2	19.3	19.5	19.6	19.8	19.9	20.1	20.2	20.4	8
9	20.5	20.7	20.8	21.0	21.1	21.3	21.4	21.6	21.7	21.9	9
10	22.0	22.2	22.3	22.5	22.6	22.8	22.9	23.1	23.2	23.4	10
11	23.5	23.7	23.8	24.0	24.1	24.3	24.4	24.6	24.7	24.9	11
12	25.0	25.2	25.3	25.5	25.6	25.8	25.9	26.1	26.2	26.4	12
13	26.5	26.7	26.8	27.0	27.1	27.3	27.4	27.6	27.7	27.9	13
14	28.0	28.2	28.3	28.5	28.6	28.8	28.9	29.1	29.2	29.4	14
15	29.5	29.7	29.8	30.0	30.1	30.3	30.4	30.6	30.7	30.9	15
16	31.0	31.2	31.3	31.5	31.6	31.8	31.9	32.1	32.2	32.4	16
17	32.5	32.7	32.8	33.0	33.1	33.3	33.4	33.6	33.7	33.9	17
18	34.0	34.2	34.3	34.5	34.6	34.8	34.9	35.1	35.2	35.4	18
19	35.5	35.7	35.8	36.0	36.1	36.3	36.4	36.6	36.7	36.9	19
20	37.0	37.2	37.3	37.5	37.6	37.8	37.9	38.1	38.2	38.4	20
21	38.5	38.7	38.8	39.0	39.1	39.3	39.4	39.6	39.7	39.9	21
22	40.0	40.2	40.3	40.5	40.6	40.8	40.9	41.1	41.2	41.4	22
23	41.5	41.7	41.8	42.0	42.1	42.3	42.4	42.6	42.7	42.9	23
24	43.0	43.2	43.3	43.5	43.6	43.8	43.9	44.1	44.2	44.4	24
25	44.5	44.7	44.8	45.0	45.1	45.3	45.4	45.6	45.7	45.9	25
26	46.0	46.2	46.3	46.5	46.6	46.8	46.9	47.1	47.2	47.4	26
27	47.5	47.7	47.8	48.0	48.1	48.3	48.4	48.6	48.7	48.9	27
28	49.0	49.2	49.3	49.5	49.6	49.8	49.9	50.1	50.2	50.4	28
29	50.5	50.7	50.8	51.0	51.1	51.3	51.4	51.6	51.7	51.9	29
30	52.0	52.2	52.3	52.5	52.6	52.8	52.9	53.1	53.2	53.4	30
31	53.5	53.7	53.8	54.0	54.1	54.3	54.4	54.6	54.7	54.9	31
32	55.0	55.2	55.3	55.5	55.6	55.8	55.9	56.1	56.2	56.4	32
33	56.5	56.7	56.8	57.0	57.1	57.3	57.4	57.6	57.7	57.9	33
34	58.0	58.2	58.3	58.5	58.6	58.8	58.9	59.1	59.2	59.4	34
35	59.5	59.7	59.8	60.0	60.1	60.3	60.4	60.6	60.7	60.9	35
36	61.0	61.2	61.3	61.5	61.6	61.8	61.9	62.1	62.2	62.4	36

Calculated by Julien A. Hall, M. Am. Soc. C. E.

MADE IN GERMANY.